

Office Order for Debarment

Letter No:- 2144
BREDA/SPV/Power Plant/18/2022

Dated:- 22/12/2023

Sub: Debarment of M/s Soyo Systems, M-91 MIDC Area, Near Godawari Engineering College, Jalgaon 425003 from works of Grid Connected Roof-Top (GCRT) Solar Power Plants against EoI No: BREDA/Tender/SPV/GCRTPV/01 kWp- 100 kWp/26/2021-22.

- Ref:
1. EoI No: BREDA/TENDER/SPV/GCRTPV/01kWp-100kWp/26/2021-22.
 2. Signed contract agreement no. 50 dated: 18.05.2022.
 3. Intimation of work Order No.1250 dtd. 17.06.2022.
 4. Work Order No. 1732 dtd. 04.08.2022, 2175 dtd. 26.09.2022, 2308 dtd. 13.10.2022 dtd. 03.11.2022 and 2599 dtd. 28.11.2022.
 5. MOM review meeting dtd. 25.11.2022.
 6. BREDA Letter No.2586 dtd. 28.11.2022.
 7. BREDA Letter No. 853 dtd. 03.02.2023.
 8. MOM review meeting dtd. 21.04.2023.
 9. Show cause Notice vide Letter No. 954 dtd. 16.05.2023.
 10. BREDA Email dated 12.09.2023
 11. Show cause Notice vide Letter No. 1682 dtd. 26.09.2023
 - 12 Show cause Notice vide Letter No. 1942 dtd. 07.11.2023
 12. MOM review meeting dtd. 13.12.2023

Sir,

Whereas, the firm **M/s Soyo Systems ,M-91 MIDC Area, near Godawari Engineering College, Jalgaon-425003** had been empaneled with BREDA vide Contract Agreement no. 50 dated 18.05.2022 for Design, supply, Installation, Testing & Commissioning with Comprehensive Maintenance (5 Years) of Grid Connected Rooftop Solar Photovoltaic (PV) Systems under CAPEX Model at Various Government Building in the State of Bihar on EPC basis as per terms & conditions contained in the Bidding Document and its amendments, Clarifications against the EoI No: BREDA/Tender/SPV/GCRTPV/01 kWp-100 kWp/26/2021-22.

Whereas, the firm **M/s Soyo Systems** had submitted the bid against EoI No: BREDA/Tender/SPV/GCRTPV/01 kWp-100 kWp/26/2021-22 & subsequently after qualifying technical criteria of tender, found to be successful bidder and agreed to execute the projects by matching the L-1 price, following which a contract agreement was executed between the firm and BREDA.

Whereas, the firm had been awarded intimation of work order No. 1732 & 513 dated 04.08.2022 & 06.03.2023 for carrying out the survey of 1147 nos. sites in Magadh Commissionary & directed to submit survey reports within 21 days for Design, supply, Installation, Testing & Commissioning of Grid Connected Rooftop Solar Power Plants. Subsequent to submission of survey reports, seven(7) nos. of work order for total capacity of 3938 kWp capacity at 916 nos. of feasible sites was awarded to your firm vide work order no. 1732 dtd. 04.08.22, work Order No. 2175 & 1427 dated 26.09.2022 & 31.07.2023, Work Order No. 2308 dated 13.10.2022, Work Order No. 2411 dated 03.11.2022, Work Order no. 2599 dated 28.11.2022, Work Order No. 1240 dated 27.06.2023 & Work Order No. 1241 dated 27.06.2023. As per EoI, Project completion shall be 150 days from the date of issue of Work Order.

Whereas, even after lapse of time of more than 1 (one) year from the date of work order, the firm has not started any activity regarding design, supply, installation & commissioning of Grid Connected Solar Power Plants against work orders i.e. Work Order No. 2411 dated 03.11.2022 & Work Order no. 2599 dated 28.11.2022, Work Order No. 1240 dated 27.06.2023 & Work Order No. 1241 dated 27.06.2023. The firm has neither supplied any material nor started any civil works at sites till date.

Whereas, the firm was served Show Cause Notices vide Letter No. 954 dtd. 16.05.2023, Letter No. 1682 dtd. 26.09.2023 & Letter No. 1942 dtd. 07.11.2023 and directed to submit execution plans, delivery schedules & start the installation work immediately. The firm has submitted the reply and delivery schedules but failed to achieve its own committed delivery schedule. This shows the non-seriousness of the firm's behaviour towards the installation & commissioning of Grid Connected Solar Power Plants & non-adherence of the terms & condition stipulated in the EOI.

Whereas, as per EoI Clause 9.1, "Project completion shall be 150 days from the date of issue of Work Order. Failure of non-compliance of same shall lead to cancellation of allocated capacity and forfeiture of CPG" Also, as per Clause 13. DEBARRED/BLACKLISTED of EoI document, BREDA reserves the right to carry out the performance review of each Bidder from the time of submission of Bid onwards. Following would result in automatic debarment/ blacklisting as the case may be:

a) Non-performance with regard to quality and supply schedule based on objective criteria.

Thus, M/s Soyo Systems failed to adhere the completion time schedule & have not performed with regard to the supply schedule as per terms & conditions. The aforesaid conduct is against the contractual obligation and liable for the actions as per the terms of contract.

Therefore, In light of above facts, **M/s Soyo Systems M-91 MIDC Area, Near Godawari Engineering College, Jalgaon-425003** is hereby debarred from participating in future tender/ tenders of BREDA for the period of 3 (three) years from the date of issue of this "Order for Debarment."

This has got approval of competent authority.

Yours faithfully



Assistant Director
BREDA, Patna.

To,

M/s Soyo Systems
M-91 MIDC Area,
Near Godawari Engineering College,
Jalgaon-425003.

Copy forwarded to:

1. Ministry of New and Renewable Energy, GOI, New Delhi
2. Principal Secretary, Energy Dept, GOB
3. Director, BREDA, Patna
4. MD, SBPDCL, Patna
5. MD, NBPDCCL, Patna
6. All SNAs.


Assistant Director
BREDA, Patna.