

# पावर ट्रान्समिशन कारपोरेशन ऑफ उत्तराखण्ड लि०

(उत्तराखण्ड सरकार का उपक्रम)

CIN No. U40101UR2004SGC028675

मुख्य अभियन्ता (वाणिज्य एवं नियामक) कार्यालय

विद्युत भवन, नजदीक-आई०एस०बी०टी० क्रॉसिंग, सहारनपुर रोड़, माजरा, देहरादून-248002

दूरभाष नं० 0135.2645960 email:- ce\_candr@ptcul.org

No. 438 /CE(C&R)/PTCUL/

Date: 04/08/2025

To,

The Secretary

Uttarakhand Electricity Regulatory Commission

"Vidyut Niyamak Bhawan",

Near ISBT. P.O. Majra,

Dehradun (Uttarakhand).

**Subject:- Compliance of directives 6.2.5 (On going scheme details) issued by Hon'ble UERC vide its tariff Order 11.04.2025.**

Sir,

In reference to above mentioned subject, kindly find enclosed herewith the status report of on going capital expenditure schemes for the month of June, 2025 attached as **Annexure-A** in compliance of directives of Hon'ble Commission issued vide tariff order dated 11.04.2025.

Submitted for kind consideration of the Hon'ble Commission.

Encls:-As above.

Thanking you,

Yours faithfully,

(Illa Chandra)

Chief Engineer (C&R)

Cc:-

1. PS to MD, PTCUL, Dehradun for kind information of MD, Sir.
2. Director (Operations), PTCUL, Dehradun for kind information.
3. ✓ SE (IT), PTCUL, Dehradun with the request to upload the status report on PTCUL's website in compliance to the directives of Hon'ble Commission.,

RECEIVED  
17-08-25  
05-08-25  
RECEIVED  
17-08-25



## Status Report of Ongoing Capital Expenditures Schemes

As on 30.06.2025

S. No.	Name of Project	Date of LoA/ Work Start	Completion Date as per Date of LoA/ Work Start	Project cost (DPR Cost) Rs. in Cr.	Physical Progress (%)	Financial Progress (Net Expenditure) Rs. in Cr.	Remarks (Issue if any/ Comment)
1	2	3	4	5	6	7	8
<b>Non-ADB</b>							
1	220kV D/C Line from Point of Interconnection of Singoli Bhatwari (HEP) to 220kV Substation Rudrapur (Baramwari) (31Ckm)	31.12.2023	31.03.2025	32.08	95%	29.29	Villagers of village Rudrapur are creating hindrance for construction of 220 kV substation Rudrapur (Baramwari) and due to which they are not allowing construction of Towers near the substation. A Petition has been filed by Gram Pradhan Rudrapur before High Court of Uttarakhand on dated 07.07.2023 regarding construction of this substation. Proceedings of case is in progress and next date of hearing is 18.08.2025
2	Construction of 220/33kV GIS Switching S/s Ghansali.	23.12.2024	22.12.2026	277.23	2%	11.82	Work is in progress and there is issue of tree cutting for which request has been made to DFO tehri and DFO Tehri, after joint inspection, sent letter to Nodal Officer Dehradun. Pursuance at Nodal office is in progress.
3	Construction of 220/33 KV GIS Substation Banbasa.	23.12.2024	22.06.2027	220.18	2%	7.87	<p>1. In compliance with the announcement of the Honorable Chief Minister, 4988 hectares of forest land has been selected in Chhini Block Chandni Beat Side No. 13B Village-Gudmi (Banbasa) District-Champawat under Eastern Terai Forest Division Haldwani and Khatima Range for the construction of 220/33 kV Substation, Banbasa.</p> <p>2. The proposal for transfer of forest land was uploaded on 04.01.2025 on the Parivesh Portal of the Ministry of Environment, Forest and Climate Change, Government of India for approval.</p> <p>3. On 23.04.2025, the Government of India has declared the 220/33 kV Substation, Project as a strategic project of national importance through its release number 12/7/24-PO (DEF) dated 15.04.2025.</p> <p>4. The State Government is authorized for in-principle approval of strategic projects of national importance.</p> <p>5. Under the category of strategic project of national importance, the proposal for transfer of forest land by PTCUL has been uploaded again in the Parivesh portal on 10.06.25. The above proposal is under process for in-principle approval of Forest and Environment Department, Uttarakhand Government for being declared as strategic projects of national importance.</p> <p>6. For in-principle approval of strategic projects of national importance on 22.07.25, the forest proposal was discussed in the meeting of the State Level Project Screening Committee convened under the chairmanship of Additional Secretary, Forest and Environment, Uttarakhand Government and objection was raised on the proposed staff housing buildings in the sub-station campus and the Divisional Forest Officer, Tarai, Haldwani has been directed to send a report after minimizing the land proposed for the staff housing buildings. The minutes of the meeting of the Project Screening Committee from Section-3, Forest and Environment are under process for issuance.</p> <p>7. As per the recommendation of the Project Screening Committee, Ptcul will send a report after minimising the land proposed for the staff housing buildings in the forest proposal.</p> <p>8. The contract for the project work has been signed on 22.02.25. The work of soil testing for civil structural drawing has been completed.</p> <p>9. The work of electrical drawing and design of the sub-station has been completed.</p> <p>10. The work of supply of electrical equipment is in process.11. The physical progress till the date is 10 percent.</p>
4	Construction of LILO of 220kV Tanakpur - CB Ganj Line at proposed 220kV Substation Banbasa, Tanakpur.	27.03.2025	26.03.2027	3.53	0%	0	Forest case preparation for forest land is under progress, Forest right act 2006 compliance certificate from DM champawat is being pursued to complete the proest case proposal.





f  
ABMC  
AC

SR

29.7.25




S. No.	Name of Project	Date of LoA/ Work Start	Completion Date as per Date of LoA/ Work Start	Project cost (DPR Cost) Rs. in Cr.	Physical Progress (%)	Financial Progress (Net Expenditure) Rs. in Cr.	Remarks (Issue if any/ Comment)
1	2	3	4	5	6	7	8
5	Construction of 66 kV D/C Line for LILO of 66 kV Karanprayag- Kothiyalsain line at 132 kV Substation Simli.	14-03-2024	13.06.2025	9.92	25%	1.31	1. Tower design and Type testing work has been completed. 2. Survey and Profiling has been completed. 3. Forest Case has been prepared and submitted online on Portal 13.11.2024. At present pending at State Secretary, GoU. 4. Tower Stub has been received and Foundation excavation work on non-Forest location is in progress.
6	Construction of 132kV & 66kV Bays and installation of 3x20MVA, 132/66kV Transformer at 132kV S/s Simli.	27.03.2025	26.07.2026	37.49	8%	0	1. Layout, Equipment and Transformer Drawing, Design, MQP has been approved. 2. Main and Auxiliary Structure Foundation work of 03 nos. 132 KV Bays is in progress.
7	Supply, Installation, Testing and commissioning of 01 No. 160 MVA Transformer and 01 No. 80 MVA Transformer with its bays at 220 kV Substation Jhajhra, Dehradun.	18.12.2024	17.07.2026	63.75	24%	1.81	1. 63% of Civil foundation work has been completed. 2. All Drawings have been approved except RP/CP and 220kV & 132kV Kiosk. 3. 132kV, 630 sq.mm., XLPE Cable has been received at site
<b>ADB</b>		<b>Total</b>		<b>644.18</b>		<b>52.10</b>	
8	Construction of 220/33 kV (2x 50 MVA) GIS Substation, Selaqui, Dehradun.	13.03.2024/ 03.07.2024	02.07.2026	79.07	49%	23.42	Work is in progress.
9	Construction of 132/33 kV (2x40 MVA) GIS Substation, Araghar, Dehradun.	14.03.2024/ 19.07.2024	18.07.2026	69.70	39%	12.90	* Civil work is under Progress * Various Equipment has been supplied at site
10	Construction of 132/33 kV (2x40 MVA) GIS Substation, Dhaulakhera, Nainital.	14.03.2024/ 19.07.2024	18.07.2026	66.34	41%	18.14	* Civil work is under Progress * Various Equipment has been supplied at site
11	Construction of 132/33 kV (2x40 MVA) GIS Substation, Khatima-II, US Nagar.	14.03.2024/ 19.07.2024	18.07.2026	69.78	46%	18.63	* Civil work is under Progress * Various Equipment has been supplied at site
12	132/33 kV (2x20 MVA) GIS Substation, Lohaghat, Champawat.	14.03.2024/ 19.07.2024	18.07.2026	73.27	41%	17.08	* Civil work is under Progress * Various Equipment has been supplied at site
13	220/132/33 kV (2x160 MVA + 2x40 MVA) AIS Substation, Manglore, Haridwar.	12.04.2024/ 05.08.2024	04.08.2026	140.32	24%	12.43	Main reason of the delay is lack of working capacity of the Contractor Firm. The Contractor firm has been instructed from Time to Time to increase the pace of work.
14	LILO of 220 kV Roorkee-Nara line at proposed 220 kV Substation Manglore (Length of line 1.00 km).	18.06.2024/ 28.11.2024	27.05.2026	4.70	10%	0.25	After several revisions in PLS-CADD profile, Tower Schedule and profile was approved on Dated 25.04.2025




S. No.	Name of Project	Date of LoA/ Work Start	Completion Date as per Date of LoA/ Work Start	Project cost (DPR Cost) Rs. in Cr.	Physical Progress (%)	Financial Progress (Net Expenditure) Rs. in Cr.	Remarks (Issue if any/ Comment)
1	2	3	4	5	6	7	8
15	LILO of 132 kV Manglore-Asahi line & Manglore Air Liquid line at 220 kV S/s Manglore, Length of line 1.0 km.	29.07.2024/ 22.11.2024	21.05.2026	2.55	20%	0.35	* Line Profile & Tower Schedule Approved.
16	LILO of 132 kV Kathgodam-Rudrapur line at 132 kV Substation Dhaulakhera (Haldwani), Length of line 0.6 km.	29.07.2024/ 22.11.2024	21.05.2026	1.64	20%	0.21	* Line Profile & Tower Schedule & Tower design has Approved.
17	LILO of 132 kV Khatima-Sitarganj line at proposed 132/33 kv Substation Khatima-II, Length of line 2.0 km.	29.07.2024/ 22.11.2024	21.05.2026	4.45	20%	0.46	* Line Profile & Tower Schedule & Tower design has Approved.
18	Stringing of second circuit of 132 kV D/C Transmission line on Panther conductor from Pithoragarh to Lohaghat.	29.07.2024/ 22.11.2024	21.05.2026	7.06	30%	3.61	*Material reached at site Stringing of conductor is under progress
19	LILO of 220 kV Khodri-Jhajra line at proposed 220 kV Substation Selaqui Dehradun with Underground Cable, Length of line. 0.7 km	18.06.2024/ 28.11.2024	27.05.2026	23.98	18%	1.31	Work is in progress.
20	LILO of 132 kV Majra-Laltappar line at proposed 132 kV Substation Araghar Dehradun through 132 kV Underground Cable, Length of line. 3.6 km.	18.06.2024/ 28.11.2024	27.05.2026	32.45	10%	2.00	Work is in progress.
		Total		575.31		110.80	

  
RB

  
RB

  
SR

  
29.7.25