





## **MINUTES**

OF

# 4th SLSSC MEETING

HELD ON 21st DECEMBER, 2011 AT 11: 00 AM

Venue: Chamber of Principal Secretary, Drinking Water

# Minutes of 4th State Level Scheme Sanctioning Committee (SLSSC) meeting

Date: 21st December, 2011 Time: 11:00 A.M.

Venue: Chamber of Principal Secretary, Drinking Water

Presence:

| 1. | Mr. Utpal Kumar Singh   | Principal Secretary, Drinking Water                        | Chairman            |
|----|-------------------------|--|---------------------|
| 2. | Mr. R.J.Dutta Chowdhary | Deputy Advisor, M.D.W.S.<br>Representative of Gol.         | Member              |
| 3. | Mr. Kapil Lal           | Director, Swajal Project Uttarakhand                       | Member              |
| 4. | Mr. Bhajan Singh        | Managing Director, Uttarakhand<br>Peyjal Nigam             | Member<br>secretary |
| 5. | Mr. D.D. Dimiri         | Chief General Manager<br>(Uttarakhand Jal Sansthan)        | Member              |
| 6. | Dr. R.C. Jain           | Regional Director, Central Ground<br>Water Board, Dehradun | Member              |
| 7, | Mr. B.K.Das             | Finance Director, Uttarakhand<br>Peyjal Nigam              | Member              |
| 8. | Mr. S.C.Gupta           | Chief Engineer, SWSM                                       | Member              |
| 9. | Mr. V.K. Sinha          | OSD, SWSM Dehradun   | Member              |

# SLSSC Agenda 4.01: Confirmation of Minutes of 3<sup>rd</sup> State Level Scheme Sanctioning Committee Meeting (SLSSC)

The minutes of the 3<sup>rd</sup> SLSSC meeting held on 06<sup>th</sup> June, 2011 was confirmed with following amendment in SLSSC agenda 3.03.1.

Amendment:- "In NRDWP schemes provision for contingencies should be provided @ 5% as agreed in Gol letter No. W-11020/27/2011/NRDWP/water Dated 23.05.2011".

The Committee took note of the amendment and confirmed the minutes of 3<sup>rd</sup> SLSSC meeting.

#### SLSSC Agenda 4.02 Action Taken Report

The action taken report of 3<sup>rd</sup> SLSSC meeting was put up before the committee. The agenda item wise action taken report as under:-

#### (i) Agenda no. 3.03: Approval of New Water Supply Schemes under NRDWP.

It was apprised that out of 49 new water supply schemes DPRs of 15 new water supply schemes have been technically approved by the competent authority. DPRs of 5 new water supply schemes have been prepared and DPRs of 29 new water supply schemes are under preparation and DPRs will be ready by February 2012. The scheme wise progress is enclosed as Annexure – 4.02.2.

3.03.1 It was apprised that as per direction of Committee the estimate for Chinwari Danda & Dhikwal Gaon Pumping W/s schemes are being revised. The Committee took note of the action taken.

- 3.03.2 The Committee had directed that as far as possible gravity water supply schemes should be proposed for coverage of habitation. Pumping schemes should be proposed only where there is no gravity/underground source available in the area of concerned. The direction of the Committee is being complied and every effort is being made to propose new water supply schemes based on gravity sources. The Committee took note of the action taken.
- 3.03.3 The Committee had directed that in case of multi-stage pumping schemes effort should be done to reduce number of pumping stations to make scheme cost effective and economical. The Committee further directed that energy efficient pumping plant should be used in new water supply schemes. The direction of the committee is being complied and in new pumping schemes energy efficient pumping plants are being proposed. The Committee took note of the action taken.
- 3.03.4 The Committee had directed that a combined team of Assistant Engineer to Superintending Engineer level officers (Civil & E&M) of Uttarakhand Peyjal Nigam, Uttarakhand Jal Sans than, Swajal & SWSM should visit Himanchal Pradesh for study of high head pumping schemes. It is proposed to send a combined team of engineers in January-February 2012 and the matter is being negotiated with Himanchal Pradesh Authority. The Committee took note of the action taken and directed to comply the instruction of Committee with in 2 months.
- 3.03.5 :The Committee had directed that State should identify a reputed technical institution as State Technical Agency (STA) which will assist to state department to plan and design, sound and cost effective rural water supply schemes and to provide feed back to the SWSM/SLSSC/PHED on various aspects of program also.
- The State Technical Agency matter was taken up by SWSM for engagement of State Technical Agency.
   The proposal of IIT, Roorkee was put up before the SLSSC as Annexure- 4.02.1.
- It was agreed in the meeting that the rates for above activities should also be taken from other states such as Himanchal Pradesh, Punjab etc.
- The Committee constituted a sub Committee comprising Director PMU, Managing Director UJN;
   Chief General Manager UJS and Finance Director UJN for negotiation with the IIT Roorkee.
- 3.03.6 The Committee had directed for installation of 570 new Hand Pumps costing ₹ 478.57 Lakh in minority dominated villages of Haridwar district, request for financing of Hand Pumps should be sent to the Ministry of Minority Affairs GoI through respective DC/DM, if this funds is not available NRDWP coverage funds should be utilized. The Committee was apprised that the matter was referred to the Ministry of Minority Affairs GoI but the reply is awaited. The Committee approved the financing of Hand Pumps under NRDWP coverage funds.
- (ii) Agenda no.3.04: Approval of proposals for immediate repair/restoration of water supply schemes damaged due to natural calamities.

The Committee had approved the proposal for immediate repair/restoration of water supply in 1380 schemes costing ₹7019.00 Lakh and directed that the restoration of damaged works should be completed with in the period of 3 months. The SWSM had released ₹ 1599.063 lakh to UJN & ₹ 3299.89 lakh to UJS (Total ₹ 4898.953). The Committee expressed its deep concern on the slow rate of progress in restoration of damaged schemes and directed that all the implementing agencies should utilize available fund before March 2012. The progress of restoration of water supply schemes is annexed as Annexure-4.02.3.

(ii) Agenda no. 3.05: Approval of establishment of water quality analysis laboratories at district and sub divisional level.

The Committee had approved the proposal of ₹ 666.30 Lakh for establishment of 10 new district level, 41 new sub divisional level water analysis laboratories and up gradation of 3 district level laboratories under WQM&S of NRDWP It was apprised that 10 new district level laboratories and up gradation of 3 district level laboratories has been done. The up gradation of water testing laboratory Dehradun as state level referral laboratory is under way. The Committee took note of the action taken.

(iii) Agenda no. 3.06: Approval of Annual Action Plan 2011-2012.

The Committee had approved the proposal of annual action plan for year 2011-2012 with following direction.

- 3.06.1 The Committee expressed its deep concern on the slow rate of expenditure in execution of water supply schemes as well as other sub-components of NRDWP and directed that all the implementing agencies should utilize 60% of available funds at the earliest so that the request for 1st installment for FY 2011-2012 may be sent to the Gol. The direction of Committee is being compiled. The Committee took note of the action taken.
- 3.06.2: The Committee had directed that target should be given to all implementing agencies for roof top harvesting schemes under sustainability sub head. The direction of Committee is being compiled. The Committee took note of the action taken.

- 3.06.3: The Committee had directed that schools which cannot be covered by pipe water supply schemes should be covered by roof top rain water harvesting. The direction of Committee is being compiled. The Committee took note of the action taken.
- 3.06.4: The Committee had directed that one hydro geologist under support fund should be appointed in each district through SWSM who will be attached with Uttarakhand Jal Sansthan and will assist all implementing agencies. The proposal for creation of 13 posts of hydro geologist is being sent to the state government. The Committee took note of the action taken.

#### SLSSC 3.07: Any other point with the permission of the chair.

SLSSC 3.07.1: Approval of project for study on GIS. Mapping of water sources in Ultarakhand using Global Positioning System.

The Committee had approved the proposal and directed that the work should be done by only one agency. The study is being co-ordinated by the PMU Swajal. The Committee took note of the action taken

3.07.2: Delegation of power to sanction new water supply schemes project in anticipation of SLSSC meeting

The Committee authorized Chairman, SLSSC to approve new proposals and directed that the approved proposal by the Chairman should be put up in the next SLSSC meeting for ratification. The direction of the Committee is being complied. The Committee took note of the action taken.

# SLSSC Agenda 4.03: Intimation about the physical and financial progress of approved schemes under NRDWP.

Agenda 4.03. The proposals approved in three meetings of SLSSC were put up before the Committee. The details are as under:-

| SI.<br>No | SLSSC meeting                                     | Schemes<br>approved | Estimated cost (Fin crore) | No of schemes<br>approved by<br>government | Approved cost<br>(₹ in crore) |
|-----------|---|---------------------|----------------------------|--|-------------------------------|
| 1         | I <sup>st</sup> Meeting held on                   | 17 New              | 259.72                     | 15   | 144.48                        |
|           | 06 June 2010                                      | 5 Dovetailed        | 27.18                      | 05   | 27.18                         |
| 2         | II <sup>nd</sup> Meeting held on                  | 36 New              | 258.21                     | 11   | 8.61                          |
| 2         | 20 January 2011                                   | 02 Dovetailed       | 46.02                      | 00   | 00                            |
| 3         | III <sup>rd</sup> Meeting held on<br>06 June 2011 | 49 New              | 286.28                     | 07   | 4.14                          |
| 4         | Approval by<br>Chairman SLSS                      | 02                  | 6.02                       | 02   | 6.02                          |
|           | Total   |                     | 883.43                     | 40   | 190.43                        |

Scheme wise physical & financial progress is attached as Annexure - 4.03.1

The Committee expressed its deep concern on slow rate of expenditure and directed to expedite the expenditure so that the state does not lose second installment of this financial year.

# SLSSC 4.04: Approval of New Water Supply Schemes including ratification of all proposals approved by the chairman SLSSC:-

It was apprised in the meeting that the 3<sup>rd</sup> SLSSC had delegated the power to Chairman SLSSC to approve new water supply scheme in the public interest and approved proposals should be put up in the next SLSSC meeting for ratification. Consequently the Chairman SLSSC had approved 2 new water supply schemes covering 29 Habitation, costing ₹601.90 lakh.

DPRs of 15 new water supply schemes (13 NC, 87 PC & 21 FC Total 121 Habitation), costing ₹ 2236.50 lakh have been prepared and technically approved by the competent authority. DPRs of 19 new water supply schemes covering 195 Habitation costing ₹ 5498.79 lakh are under preparation at the district level. It is most likely that these DPRs will be ready by February 2012.

#### The details are annexed as Annexure 4.04.1

The FC habitation limited to 25% of total habitation in the proposed schemes, these habitation are necessary to be added as per their latest status under PC category and coming in the command area of the proposed schemes. The status of FC habitation as per ground reality will be changed in April 2012 at the time of updating annual status report.

The SLSSC ratified the approvals given by the Chairman in anticipation of SLSSC meeting. The Committee also approved the proposals for all new water supply schemes whose DPRs have been already prepared. The Committee further directed that the 19(Nineteen) schemes whose DPRs were under preparation were approved for only preparatory works, planning etc. The prepared DPRs were to be placed at the Next SLSSC meeting for sanction. It was also directed that in any scheme fully covered habitations should not exceed 25%.

# SLSSC 4.05: Policy for earmarking of funds for software activities i.e. Pre-feasibility planning etc. including preparation of village security plan.

This matter was put up in the IInd SLSSC meeting vide agenda item no. 2.04. The Committee had directed that the matter should be referred to the Gol. The matter was referred to Gol vide letter no. 1139/Neo Anu/NRDWP/32, Dated 03-06-2011. The Gol vide letter no. W-11042/03/2011/Water Dated 07-06-2011 has sent the following reply.

"Regarding the engagement of services of NGOs in the pre-feasibility, planning and implementation phase of rural water supply schemes under NRDWP, the guidelines do not prohibit the same. Para 12.7 of the chapter "Delivery Mechanism" of the guidelines provide for the role of NGOs and CSOs, highlights their importance in community mobilization, assisting the community in planning and management of water supply schemes, information dissemination institution build up, planning and technical support, monitoring etc. The activities of awareness creation, communication, community mobilization, generating community involvement, capacity building can all be taken up under support Component of NRDWP. The State may, therefore, proceed in utilizing the services of NGOs, in rural water supply schemes after obtaining appropriate approval from the SLSSC. This activity may be charged on the Support Fund"

In view of the above direction of the GoI it is proposed that the cost norms prescribed for World Bank assisted Rural Water Supply & Sanitation project in Uttarakhand State may be approved for the software activities of NRDWP. The present prescribed norms for World Bank project are as under. (Annexure – 4.05.1.)

| SI.No. | Particulars   | Cost norms   |
|--------|---|--|
| 1      | Pre Planning: A team of one Junior Engineer (Diploma in Civil Engineering) and a social worker (Graduate in Social Science) will conduct the pre feasibility study.  Remuneration to Junior Engineer and Social Worker.  Out of Pocket expenses for Junior Engineer and Social worker  Travel expenses  | Total 3 man-days per habitation  @ ₹ 350 per person per day  @ ₹ 100 per person per day  As per actual Bus fare  |
| 2      | Planning phase  | and a state of the |
|        | SQ Staff norms per habitation   | ₹12200.00  |
|        | Community development activities norms per habitation   | ₹3700.00   |
|        | Engineering activities norms per scheme.     Support Organization overhead per habitation.  | ₹10000.00  |
|        | Support Organization overhead per nacination  | ₹4800.00   |
|        |   | Sub Total ₹ 30700.00   |
| 3      | Implementation phase for 12 months scheme period. ( Per GP)   |  |
|        | SO Staff norms per GP   | ₹41000.00  |
|        | <ul> <li>Community development activities norms GP</li> </ul>   | ₹5500.00   |
|        | <ul> <li>Support Organization overhead per habitation</li> </ul>  | ₹4650.00   |
|        | 1 Particulation of the Community of the | Sub Total ₹ 51150.00   |

| 4 | implementation phase for 18 months scheme period. (Per GP)                            |                                      |
|---|---|--------------------------------------|
|   | So Staff norms per GP   | ₹61500.00                            |
|   | <ul> <li>Community development activities norms GP</li> </ul>                         | ₹5500.00                             |
|   | <ul> <li>Support Organization overhead per habitation</li> </ul>                      | ₹6700.00                             |
|   |   | Sub Total ₹ 73700.00                 |
| 5 | Preparation & finalization of implantation completion report by individual consultant | ₹ 13000.00 per single village scheme |

The matter was put up before the SLSSC to approve the above cost norms for NRDWP schemes with the condition that in future if any variation is made applicable for URWSSP, the same will also be applicable to NRDWP.

The SLSSC approved the norms for SVS scheme though for MVS scheme SLSSC constituted a Committee headed by the Principal Secretary Drinking water comprising Director Swajal, Managing Director UJN and Chief General Manager UJS to finalize cost norms for NRDWP.

# SLSSC Agenda 4.06: Approval of cost norms for overhead expenditure of GPs for execution of rain water harvesting tank schemes.

It was apprised that State government had decided to take up rain water harvesting tanks by community under sustainability component of NRDWP programme fund. Cost norms for different type of RWHT has been approved by state government vide letter no. 731/उन्तीस(2) / 11-2 (153 पे0) / 2007 Dated 30-05-2011. These RWHTs will be made by GPs through UWSSC. The overhead provision for travel, stationary etc is required. Therefore it is proposed that ₹4000.00/GP should be admissible on reimbursement basis. The matter was put up before the SLSSC to approve the above cost norms.

The SLSSC approved in principle the admissibility of overhead expenses to GP chargeable under sustainability head. The SLSSC was of the view that it should be based on number of RWH tanks constructed. The SLSSC directed that the Committee constituted under agenda no. 4.05 should also decide these norms.

#### SLSSC Agenda 4.07: Release of funds for O&M to maintenance agencies.

It was apprised that there are Two O&M agencies- UJS & GPs. The UJS has requested that the funds released by the GoI under O&M funds should be released to their organization as they are facing difficulties in O&M of the schemes. The GoI has released ₹724.00 Lakh during FY 2011-2012. Out of this amount ₹704.48 Lakh is available with SWSM after adjustment of excess amount released in FY 2010-2011.

It was also apprised that UJN had released O&M funds to PRIs in FY 2008-2009 & 2009-2010 but utilization certificate form Panchayati Raj Department is still awaited leading to possibility of curtailment of funds from Gol.The matter was put up before the SLSSC to approve the release of ₹704.48 Lakh to UJS.

The SLSSC approved to release ₹654.48 Lakh to UJS for O&M of Rural Water Supply schemes under the maintenance of UJS. The Committee also directed that ₹50.00 Lakh should be earmarked for Rural Water Supply Schemes under maintenance of GP's but this amount will be kept as separate fund at UJS. If no proposals for release of O&M funds from GP's are received within Two months then the matter should be again put up before the Chairman SLSSC for appropriate decision.

#### SLSSC Agenda 4.08: Ratification of approvals given by the chairman SLSSC.

It was apprised that as per SLSSC agenda item 3.07.2 the chairman SLSSC has been delegated the power to sanction new water supply schemes project in anticipation of SLSSC meeting. The approved proposal since last SLSSC meeting are being put up before the Committee for the ratification.

785 RWHT implemented through PMU in eleven districts (Annexure – 4.08.1).

 6 no's of additional damage schemes undertaken by UJN under natural calamity component (Annexure – 4.08.2).

The SLSSC ratified the approvals given by the Chairman SLSSC.

#### SLSSC 4.09: Approval of Revised Annual Action Plan 2011-12:

It was apprised that the annual action plan for year 2010-2011 with central share of ₹153.410 Crore was approved by the Committee in 3<sup>rd</sup> SLSSC meeting. A meeting to discuss the annual action plan (for year 2011-2012) of Uttarakhand State was held on dated 02-05-2011 at the office of secretary (DWS), Nirman Bhawan New Delhi chaired by secretary (DWS). The minutes of meeting is circulated vide Gol letter No. W-11020/27/2011/NRDWP/Water, Dated 23-05-2011. In the minutes of meeting it is informed that the allocated central share for Uttarakhand State is ₹144.88 Crore in year 2011-2012. Accordingly revised annual action plan for year 2011-2012 has been prepared. The details of physical and financial component wise action plan of NRDWP are as under.

#### A. Physical Targets

| 20Pt<br>Programme | with 0%<br>population<br>coverage | with 0-25%<br>population<br>coverage | with 25-50%<br>population<br>coverage | with 50-75%<br>population<br>coverage | with 75-100%<br>population<br>coverage |
|-------------------|-----------------------------------|--------------------------------------|---------------------------------------|---------------------------------------|--|
| 1341              | 00                                | 632                                  | 298                                   | 214                                   | 197                                    |

The total target habitation has been marked on website of IMIS.

#### B. Financial Component wise Action Plan:

(₹ in Crore)

|   |  | Allo               | ocation 2011-                           | 12                | Baland  | 4.11     |         |                    |
|---|--|--------------------|---|-------------------|---------|----------|---------|--------------------|
| S | Particulars  | NRDWP<br>(Central) | NRDWP<br>MNP with<br>centage<br>(State) | Total             | Central | State    | Total   | Total<br>available |
| 1 | Coverage of<br>uncovered<br>population<br>through WSS<br>& Quality | 108.66             | 150.222                                 | 258.882           | 89.739  | 142.118  | 231,857 | 490 739            |
| 2 | Sustainability<br>Measures   | 14.488             | 1.488 20.294 34.782 29.558 O            |                   | 00      | 29.558   | 64.34   |                    |
| 3 | O&M<br>revamping of<br>CWSS  | 14.488             | 124,762                                 | 139.250 6.59      |         | 00 6.590 |         | 145.84             |
| 4 | Support<br>activities<br>(including<br>R&D)                        | 7. 224             | 14.158                                  | .158 21.402 4.001 |         | 00       | 4.010   | 25.412             |
| 5 | Natural<br>Calamity  | 0,00               | 0.00                                    | 0.000             | 70,190  | 00       | 70.190  | 70.190             |
|   | Total  | 144.88             | 309.436                                 | 454.316           | 200.087 | 142.118  | 342.205 | 796.521            |
| 6 | Jalmani '  | 00                 | 00                                      | 00                | 0.876   | 0.00     | 0.876   | 0.876              |

The physical & financial achievement in year 2010-11 and targets for year 2011-12 is annexed as Annexure-4.09.1, 4.09.2 & 4.09.3. The matter was put up before the SLSSC for post facto approval of Annual Action Plan 2011-12

#### The SLSSC approved the above proposal with following directions:-

 The Annual Action Plan for 2011-12 had outlined that at least 60% of the large opening balance of Rs 188 crore approx. be spent by June end. However the expenditure till November was less than 30% which needed to be expedited.

- The expenditure against support fund was around 50% that required improvement.
- The Management Devolution Index Parameters sought from Uttarakhand were requied to be submitted at the earliest.
- The amount of Rs 70 crore approx against calamity fund that had remained unspent was required to be utilized at the earliest.
- The Schemes covering SC/ST population were to be completed as per AAP directives.
- The interest accrual from earmarked deposits can't be merged as these must reflect against deposits under respective compartments.

#### SLSSC 4.10: Any other point with the permission of the chair.

# SLSSC 4.10.01: Transfer of un utilized funds under water quality, monitoring and surveillance sub component of NRDWP from Project Management Unit, Swajal to Uttarakhand Jal Sansthan.

The Director, Project Management Unit, Swajal apprised SLSSC that there is an unspent balance of ₹ 150.00 Lakh under water quality, monitoring and surveillance sub component of NRDWP which can be transferred to Uttarakhand Jal Sansthan for establishment of water analysis Labs.

The SLSSC approved the above proposal and directed that UJS should utilize the funds as per guidelines of NRDWP. Further more Committee directed that the funds should be utilized by March 2012.

# SLSSC 4.10.02: Approval for utilization of balance natural calamities funds under NRDWP.

The Chief General Manager, UJS apprised SLSSC that the GoI had released ₹ 7019.00 Lakh vide G.O. No. W-11032/01/2009/Water/79 Dated 12.01.2011 under natural calamities sub component of NRDWP in FY 2010-2011 for restoration of damaged rural water supply schemes. It was also apprised by the Chief General Manager, UJS that even in FY 2011-2012 many rural water supply schemes have been damaged due to excessive rains needing immediate restoration. The Chief General Manager, UJS requested the SLSSC to release balance funds available with SWSM to UJŞ for restoration of rural water supply schemes damaged in FY 2011-2012.

The SLSSC approved the above proposal and directed that UJS should utilize the funds as per guidelines of NRDWP.

# SLSSC 4.10.03: Approval for transfer of natural calamity fund released for restoration of Hindolakhal water supply scheme of district Tehri.

The Chief General Manager, UJS apprised SLSSC that natural calamity fund amounting to ₹ 29.904 Lakh was released to Uttarakhand Peyjal Nigam for restoration of damaged Hindolakhal rural water supply scheme of Tehri district by the SWSM. Meanwhile the scheme has been transferred to UJS for Operation & Maintenance. Managing Director, UJN informed that ₹ 29.904 Lakh released for restoration of damage work of above scheme has already been returned to SWSM. Therefore the fund should be transferred from SWSM to UJS for restoration of the above scheme.

The SLSSC approved the above proposal and directed that UJS should utilize the funds as per guidelines of NRDWP.

# SLSSC 4.10.04: The other comments made by GOI representative Dy. Adv, -R J Dutta Chowdhury at the SLSSC

- Efforts to be undertaken for cost reduction of schemes by using a judicious mixture of pipe materials suited to different locations, gradient, pressure etc. and not employ only GI pipes which accounts for upto 70% of cost of PWSS.
- The other varieties of pipe materials like PVC/UPVC/Flexible GI/GRP etc need be experimented with as these have found utilities elsewhere under similar locale
- The R & D Cell need to be set up under UPJN for coordinating research work with STA &/or with reputed institutions.

The meeting ended with vote of thanks to the chair

(Bhajan Singh) Managing Director, UJN & Member Secretary SLSSC

Approved

(Utpal Kumar Singh)
Principal Secretary ( Drinking Water)
& Chairman SLSSC

#### Head Office, Uttarakhand Peyjal Nigam, Dehradun Letter No : ﴿ /नियोजनु०-वैठक /63Dated : 10 January, 2012

Copy with enclosure forwarded to the following for information and necessary action please:-

- PS to Principal Secretary (Drinking Water), Uttarakhand Government, Dehradun.
- Mr. R. J. Datta Chaudhari, Deputy Advisor, Ministry of Rural Development, Representative of Rajeev Gandhi National Drinking Water Mission, Government of India.
- Mr. Kapil Lal, Director, Swajal Pariyojana, Uttarakhand, Mussoorie Diversion Road, Makkawala, Dehradun.
- Mr. Bhajan Singh, Managing Director, Uttarakhand Peyjal Nigam, Dehradun.
- Mr. D D Dimri, Chief General Manager, Uttarakhand Jal Sansthan, Dehradun.
- Mr. R C Jain, Regional Director, State Representative, Central Ground Water Board, Debradup
- Mr. B K Das, Finance Director, Uttarakhand Peyjal Nigam, Dehradun.
- Mr. V K Sinha, OSD, State Water & Sanitation Mission, 01-Bhagirathipuram, Doon Vihar, Jakhan, Dehradun.

Chief Engineer (HQ)

Annexure: 4.02.2

# Uttarakhand Peyjal Nigam, Dehradun

# Progress of estimates of water supply schemes under NRDWP Programme approved in 3<sup>rd</sup> SLSSC Meeting.

| SI<br>No. | District    | Block          | Name of  | Estimate   | d   | No  |     | fabit<br>Jude | ation<br>d | per capita<br>cost in | 391  |
|-----------|-------------|----------------|--|------------|-----|-----|-----|---------------|------------|-----------------------|--|
| 01        | E III       |                | Schemes  | (₹ in lakt | 0   | NC  | PC  | FC            | Total      | base year<br>(in ₹)   | Remarks  |
| A.        | -           | 03             | 04   | 05         |     | 06  | 07  | 80            | 09         | 10                    | 11   |
|           | DFR 01 S    | chemes app     | The state of the s |            |     |     |     |               |            |                       |  |
| 3         | Ultarakashi |                | ud Jiwala W/s Scheme   | 35,4       | 14  | 1   | 0   | 0             | 1          | 7010.00               | Estimate approved<br>by DWSM   |
| 2         | Ultarakasni | Chinyali Sai   | er semente   | 9.7        | 0   | 1   | 0   | 0             | 2          | 6874.00               | Estimate approved<br>by DWSM   |
| 3         | Ullarakashi | Purola         | Loriyo Ghaghadi W/s<br>Scheme  | 19.0       | )5  | 1   | 0   | 0             | ij         | 24831.00              |  |
| 4         | Uttarakashi | Purola         | Jogiyara Tok W/S<br>Scheme   | 26.0       | 5   | 1   | 0   | 0             | 1          | 18982.00              | Estimate appeared  |
| 5         | Uttarakashi | Mori           | Rawa Tok W/s Scheme  | 30,6       | 6   | 1   | 0   | 0             | 1          | 14126.00              | Estimate approved<br>by DWSM   |
| 5         | Uttarakashi | Mon            | Siyu Palu Tok W/s<br>Scheme  | 24.1       | 2   | 1   | 0   | 0             | 1          | 21142.00              | Estimate approved<br>by DWSM   |
| 7         | Pilhoragarh | Bin            | Paun G.O.V Pumping W/s<br>Scheme   | 263.6      | 0 2 | 2   | 15  | 0             | 17         | 15254.0               | DPR of scheme  |
| 8         | Dehradun    | Dehradun       | Haripur Kala G.O.V w/s<br>Scheme   | 1450.00    | 0 1 | Ü   | 9   | 10            | 20         | 12400.0               | DPR technically approv   |
|           | Tehn        | Thauldhar      | Baur Nakot W/S Scheme  | 118.90     | ) 6 | 1   | 1   | ą i           | 8          | 13052.0               | DPR technically Approv   |
|           | Tehri       | Thauldhar      | Katkhet W/S Scheme   | 129.73     | 3 0 | 1   | 8   | 4             | 12         | 11186.0               | DPR technically Approv   |
| 1         | Tehri       | Jaunpur        | Rayat Gaon W/S Scheme  | 15.76      | 2   |     | 3   | 2             | 7          | 12000.0               | DPR technically Approve  |
|           | Tehri       | Jaunpur        | BiraGaon NawadiDhar<br>W/S Scheme  | 44.32      | 3   |     | 3   | 4             | 10         | 14972.0               | DPR technically Approve  |
| 3 1       | Tehni       | Chamba         | Indwalgaon W/S Scheme  | 32,90      | 0   | į.  | 1   | 2             | 3          | 12690.0               | DPR technically Approve  |
|           | ithoragarh  | Bin            | Hiyu Pani Digtopi W/s<br>Scheme  | 1500.00    | 29  | 4   | 8   | 7             | 94         | 19500.0               | DPR technically Approve  |
|           | Jttarakashi | Dunda          | Lodu W/S scheme  | 22.48      | 1   |     | )   | 0             | 1          | 4310.0                | DPR technically Approve  |
| . C       | OPR of scl  | nemes Prepa    | Sub total A  | 3722.71    | 50  | 8   | 8 4 | 0             | 177        | 13888.60              |  |
| н         | landwar     | Haridwar       | Installation of 576 Hand<br>Pumps in minority<br>dominated villages distt<br>Haridwar  | 478.57     | 0   | 0   | 12  | 22            | 122        |                       | DPR Prepared and<br>forwarded to Got vide lette<br>No. 173/Yantrik Anu./Han<br>Pums/08 dt 28.01.2011 |
|           | auri        | Naljikhal      | Chinwadi Danda GOV<br>Pumping W/s Scheme   | 2143.98    | 0   | 45  | 1   | 9 (           | 68 2       | 2881.38               | DPR prepared   |
|           | eun         | Khirsu         | Dhikwal Gaon Pumping<br>W/s Scheme   | 3013.19    | 18  | 29  | 6   | 3 1           | 10 1       | 5175.00               | DPR prepared   |
|           | udrapryag   | Agustmuni      | Nagkakorakhal W/S  | 98.76      | 0   | 6   | 0   | 100           | 6 1        | 5204.00               | DPR prepared   |
|           | udrapryag   | Agustmuni      | Silla Baman Gaon W/S   | 99.88      | 0   | 5   | 0   | 1/-           | -          | 817.00                | DPR prepared   |
|           | hri         | Jaunpur        | Dhasu W/S Scheme   | 18.00      | 0   | 1   | 0   |               | 1          | - 6 VII 3 11 2 1 1    | DPR prepared   |
|           | ehri        | Narendra Nagar | Quili PalKot Phase-2<br>pumping W/s Scheme   | 4980.18    | 27  | 50  | 60  | 1             | 37         | 3                     | DPR prepared   |
|           | tarakashi   | Mori           | Pariyani W/s Scheme  | 8.44       | 1   | 0   | 0   |               | 1          | 돯                     | DPR prepared   |
|           | tarakashi   | Mori           | Swali W/S Scheme   | 13.17      | 2   | 0   | 0   | -10           | 2          |                       | DPR prepared   |
| Ult       | arakashi    | Dunda          | Wadagala W/S scheme  | 32.00      | 1   | 0   | 0   | - 8           | 1          |                       | DPR prepared   |
|           |             |                | Sub total B  | 10886.17   | 40  | 440 | ne  | 100           |            |                       | ATTENDED.  |

| S  | Franche Land | Block       | Name of  | Estimated  | 1    |      | of Hat<br>nelud | itation<br>ed | per capita<br>cost in | - C                   |
|----|--------------|-------------|--|------------|------|------|-----------------|---------------|-----------------------|-----------------------|
| No | SESSENION    | SHAW.       | Schemes  | (t in lakh | N    | C P  | C F             | C Total       | base year<br>( in ₹)  | Remarks               |
| 0  | 02           | 03          | 04   | 05         | 0    | 6 0  | 7 0             | 8 09          | 10                    | 11                    |
| C  | . DPR of se  | chemes und  | er preparation                                 |            |      |      | - 57            |               |                       |                       |
| 4  | Pauri        | Pabou       | Kola Patal pumping w/s<br>Scheme               | 3119.8     | 8 0  | 3    | 8 2             | 9 67          | 86                    | DPR Under Preparatio  |
| 2  | Dehradun     | Dehradun    | Pithuwala W/s Scheme                           | 450 0      | 0 0  | - 27 | 1               | 0 13          | 29.0                  | DPR Under Preparatio  |
| 3  | Tehni        | Devprayag   | Koteshwar Jhandidhar<br>Phase-2 W/s Scheme     | 850.0      | 0 0  | 7    | 4 2             | 102           | 30                    | DPR Under Preparatio  |
| 4  | Tehn         | Kirti Nagar | Koteshwar Silkakhal<br>Phase -2 W/s Scheme     | 2400.0     | 0 6  | 21   | 5 29            | 61            | 8                     | DPR Under Preparatio  |
| 5  | Tehri        | Thauldhar   | Sundhar Pumping W/S<br>Scheme                  | 1880.0     | 0 15 | 3    | 7 26            | 82            | 3.                    | DPR Under Preparatio  |
| 6  | Tehri        | Thauldhar   | Bitriyana W/S Scheme                           | 20.00      | 1    | 0    | 1               | 2             | *                     | DPR Under Preparation |
| 7  | Tehri        | Jaunpur     | DandaChak W/S Scheme                           | 25.00      | 1    | 1    | 0               | 2             | <b>%</b>              | DPR Under Preparation |
| 8  | Tehri        | Chamba      | Bhetkot W/S Scheme                             | 22.00      | 0    | 1    | 1               | 2             | × 1                   | DPR Under Preparation |
| 9  | Tehri        | Jaunpur     | Sirsiyan Chamighat w/S<br>Scheme               | 60.00      | 0    | 2    | 3               | 5             |                       | DPR Under Preparatio  |
| 0  | Tehri        | Jaunpur     | Halkan Pathar W/S<br>Scheme                    | 25.00      | 0    | 1    | 0               | 1             | ÷                     | DPR Under Preparatio  |
| 1  | Tehri        | Jaunpur     | Silasu tok maithu w/S<br>Scheme                | 15.00      | 0    | ্ৰ   | 0               | 1             |                       | DPR Under Preparation |
| 2  | Tehri        | Jaunpur     | Ladonami, Paninami tok<br>w/S scheme           | 32.00      | 2    | 0    | 0               | 2             |                       | DPR Under Preparation |
| 3  | Tehri        | Chamba      | Pasni Baimandi w/S<br>Scheme                   | 50.00      | 1    | 0    | 0               | 1             | 8                     | DPR Under Preparation |
| 4  | Ultarakashi  | Dunda       | Dabur W/S Scheme                               | 22.00      | j    | 0    | 0               | . 1           | 8.                    | DPR Under Preparation |
| 5  | Uttarakashi  | Dunda       | Dhiya W/S Scheme                               | 25.00      | 1    | 0    | Q               | 1             |                       | DPR Under Preparation |
| 3  | Uttarakashi  | Dunda       | Kuldhar W/s Scheme                             | 30.00      | 1    | D    | 0               | 1             | -                     | OPR Under Preparation |
| 7  | Ultarakashi  | Dunda       | Khald W/S Scheme                               | 32.00      | 1    | 0    | 0               | 1             | 22                    | DPR Under Preparation |
| 9  | Uttarakashi  | Ounda       | Chaudri W/S Scheme                             | 40.00      | 1    | 0    | 0               | 1             | 20                    | DPR Under Preparation |
| 9  | Uttarakashi  | Dunda       | Khod W/S Scheme                                | 27.00      | 1    | 0    | 0               | 1             | 6                     | DPR Under Preparation |
| )  | Uttarakashi  | Dunda       | Fhulogi Nami W/S<br>Scheme                     | 28.00      | 1    | 0    | 0               | 1             | 352                   | DPR Under Preparation |
| 1  | Uttarakashi  | Purola      | Faladi W/S Scheme                              | 42.00      | 1    | 0    | 0               | 1             | . 1                   | DPR Under Preparation |
|    | Ultarakashi  | Dunda       | Nakot Chak W/S Scheme                          | 40 00      | 1    | 0    | 0               | 54            | •                     | DPR Under Preparation |
|    | Pithoragarh  | Bin         | Manso Therkot Lodhiya<br>Gair G O V w/s Scheme | 2000.00    | ï    | 5    | 20              | 26            | æ:                    | DPR Under Preparation |
|    | Pithoragarh  | Munakot     | Gurna Sail Chingeri W/s<br>Scheme              | 2200.00    | 20   | 17   | 49              | 86            |                       | DPR Under Preparation |
| 11 |              |             | Sub total C                                    | 13434.88   | 60   | 206  | 196             | 462           | 23                    |                       |
|    |              | G           | rand Total (A+B+C)                             | 28043.76   | 159  | 434  | 500             | 1092          | ÷                     |                       |

# Head Office, Uttarakhand Peyjal Nigam, Dehradun Physical & Financial progress of schemes damaged due to natural calamity in year 2010-2011

| Remark   |       | 5   | Water supply restored<br>in all damaged scheme |         | up to March 2012 |          |                      | E.               |         |               | March.      | and all the damaged<br>work will be completed | up to march 2012 | y y       |          |                        | AV.          | 7/4      |
|--|-------|-----|--|---------|------------------|----------|----------------------|------------------|---------|---------------|-------------|---|------------------|-----------|----------|------------------------|--------------|----------|
| Ş  | Total | 2   | 65   | 29      | 48               | 20       | 0                    | 32               | 37      | 261           | 40          | ***   | 98               | 23        | 49       | 0                      | 202          | 463      |
| No's of schemes<br>completed                       | srn   | t   | 99   | 58      | 38               | 20       | 0                    | 32               | 37      | 251           | 40          | 4   | 98               | 18        | 49       | 0                      | 161          | AAR      |
| ž  | NCD   | 12  | 0  | 0       | 5                | 0        | 0                    | 0                | 6       | 10            | 0           | 0   | 0                | NO.       | 0        | 0                      | S.           | ,        |
|  | Total | ÷   | 415.196  | 49.540  | 142.486          | 185.220  | 0.000                | 72.270           | 98.150  | 962.862       | 150.700     | 15.310  | 453.040          | 57.550    | 137.570  | 62.994                 | 877.164      | 4840.036 |
| Expenditure up to<br>November-2011                 | SCD   | 10  | 415 196  | 49.540  | 99.320           | 185 220  | 0.00                 | 72.270           | 98.150  | 919.696       | 150.700     | 15.310  | 453.040          | 37.030    | 137,570  | 0.000                  | 793.650      | 4749 945 |
| N O  | מכט   | 60  | 0.000  | 0.000   | 43.166           | 0.000    | 0.000                | 0.000            | 0.000   | 43.166        | 0.00        | 0.000   | 0.000            | 20.520    | 0.000    | 62.994                 | 83.514       | 200 200  |
| ration of  | Total | 80  | 527.899  | 58.870  | 489.772          | 567,729  | 755.660              | 202.949          | 164.300 | 2767.179      | 489.334     | 49.180  | 808.044          | 204.217   | 322.279  | 258.720                | 2131.774     | 10000    |
| Funds released for the restoration of damaged work | Srn   | 20  | 419.691  | 58.870  | 231,520          | 507,500  | 0000                 | 184.550          | 164.300 | 1566.431      | 478.840     | 49.180  | 778.410          | 104.750   | 322 279  | 0.000                  | 1733,459     | 000 0000 |
| Funds release<br>da                                | NCO   | 90  | 108.208  | 0.000   | 258.252          | 60,229   | 755 660              | 18.399           | 0.000   | 1200.748      | 10.494      | 0.000   | 29.634           | 99.467    | 0.000    | 258 720                | 398.315      | 100000   |
| pagua  | Total | 90  | 202  | 36      | 143              | 103      | -                    | 26               | 73      | 614           | 121         | 4   | 170              | 69        | 114      | -                      | 489          | 4400     |
| Nos of schemes damged                              | Srn   | 904 | 183  | 36      | 98               | 88       | 0                    | 25               | 73      | 521           | 118         | 42  | 155              | 46        | 114      | 0                      | 447          | 950      |
| Nos of s   | NEO   | 63  | 19   | 0       | 25               | 15       | Ħ.:                  | : <del>411</del> | 0       | 8             | 60          | 0   | 15               | 23        | 0        | #1                     | 42           | 426      |
| District   |       | 0.5 | Ultarkashi                                     | Chamoli | Tehri            | Dehradun | Handwar<br>(1389HPs) | Rudrapryag       | Pauri   | Total Garhwal | Pithoragarh | Champawat                                     | Almora           | Bageshwar | Nainital | U S Nagar (325<br>HPs) | Total Kumaon | Total    |
| <b>5</b> €   |       | 6   | -  | 7       | m                | 4        | SO                   | 9                | 7       |               | 00          | on  | 10               | F         | 12       | 13                     |              |          |

## ysical & Financial Progress of schemes approved by SLSSC/state government under NRDWP Programme

| 1   |            |   |            |                | 1                 |                               |                                   |                          | 0                        | La              |                    | (₹ in la   |
|-----|------------|---|------------|----------------|-------------------|-------------------------------|-----------------------------------|--------------------------|--------------------------|-----------------|--------------------|--|
| No  |            | Name of Pumpii<br>Scheme                                | of Sta     | 7 40 10 1 10 1 | Estimated<br>Cost | Released<br>up to<br>01/11/11 | Expenditure<br>up to<br>01/ 11/11 | Physical<br>Propress (%) | Balance fund<br>required | Approve         | under Under Proces | Remark   |
| 0   | 1 02       | 03  | 04         | 05             | 06                | 07                            | 08                                | 09                       |                          |                 | 1000000            |  |
| 1   | Namital    | Devia Maila G.O.V<br>W/S Scheme                         | 2010-1     | 0.1            | 201.88            | 160.75                        | 75.86                             | 50                       | 41.13                    | 200.00          | 13                 | Work in progres  |
| 2   | Bageshw    | Day division of m                                       | V 2010-1   | 2012-13        | 362.69            | 145.05                        | 101.67                            | 20                       | 217.61                   | 72.05           | 3.0                | - wark in progest  |
| 3   | Nainital   | Jassa Ganja W/S<br>Scheme                               | 2010-1     | 1 2012-13      | 211.03            | 91 10                         | 148 58                            | 50                       | 119.93                   | 250.00          |                    | work in progres  |
| 4   | Tehri      | Lafur Path G.O.V<br>Pumping W/S<br>Scheme               | 2010-1     | 2013-14        | 1400.81           | 560.32                        | 11 66                             | 0                        | 840,49                   | 858.00          |                    | work in progress   |
| 5   | Almora     | Chamadkhan W/S<br>Scheme                                | 2010-1     | 2013-14        | 1758.20           | 703.28                        | 2.56                              | 0                        | 1054.92                  | 1190.00         |                    | work in progress   |
| 6   | Almora     | KheeroGhali G.O.V<br>Pumping W/S                        | 2010-1     | 2013-14        | 1190,90           | 476.36                        | 1.45                              | 0                        | 714.54                   | 717.00          | 5.55               | work in progress   |
| 7   | Tehn       | Lachmoli hadim ki<br>dhar Rural W/S<br>Scheme           | 2010-11    | 2013-14        | 1497.09           | 149.71                        | 1.99                              | 0                        | 1347.38                  | MCONGOS<br>**   |                    | Estimate to be revis                                       |
| 8   | Rudraprey  | TallaNagpur G.O.V<br>Pumping W/S<br>Scheme              | 2010-11    | 2013-14        | 2315.74           | 926.30                        | 612.06                            | 10                       | 1389.44                  | 2189.19         |                    | work in progress   |
| 9   | Almora     | Rampur Bhanotiya<br>Puming W/S Schem                    | 2010-11    | 2012-13        | 762 05            | 76.21                         | 1.80                              | 0                        | 685,84                   | 516.00          | 2                  | work in progress   |
| 0   | Pauri      | Parendi W/S<br>schemes                                  | 2010-11    | 2012+13        | 701.16            | 280.46                        | 1.71                              | 0                        | 420.70                   | 276.00          | 473.00             | Tender awarded   |
| 1   | Tehri      | Havel Ghati Purning<br>W/S Scheme                       | 2010-11    | 2013-14        | 3012.92           | 301.29                        | 0.70                              | 0                        | 2711.63                  | 1600.00         | 473.00             | Work to be started<br>Tender decided. Wo<br>to be started. |
| 2   | Almora     | Todra Pumping w/S<br>Schemes                            | 2010-11    | 2012-13        | 259.33            | 103.73                        | 76.8a                             | 0                        | 155 60                   | 120.00          | *                  | Tender awarded,  |
| 3   | Tehri      | Koteshwar silkakhal<br>Phase-1 Part 2<br>(distribution) | 2010-11    | 2012-13        | 327 79            | 131,11                        | 40.84                             | 0                        | 196.68                   | 130.00          | 8                  | Work to be started<br>work in progress                     |
| -1  | Pauri      | Sendhikhal G.O.V<br>W/S scheme                          | 2011-12    | 2013-14        | 348.66            | 139.46                        | 0.00                              | 0                        | 209,20                   |                 | 150.00             | Tender under proces  |
| 5   | Bageshwar  | Chatiya W/S scheme                                      | 2011-12    | 2012-13        | 98.59             | 49,30                         | 0.00                              | 0.00                     | 49.29                    | 59.00           |                    | work in Progress   |
| 7   |            | Total (1st SLSSC  | )          |                | 14448.84          | 4294.46                       | 1077.86                           | 130.00                   | 10154.38                 | 8177.24         | 623.00             |  |
| ٨   | Vainital   | Manpur Paschim  | 2011-12    | 2012-13        | 212,38            | 84.95                         | 54.65                             | 2000                     | Westerosta.              | STEW/SPATRICK   | 623.00             | Contracts for headers both                                 |
| T   | Fehn.      | Dharkot W/S scheme                                      | 2010-11    | 2011-12        | 27.31             | 27.31                         | 0.00                              | 0                        | 0.00                     | 129.00<br>27,31 | 55<br>26           | work in progress  Funds transferred.                       |
| T   | ehn        | Khand Talla W/S   | 2010-11    | 2011-12        | 30.16             | 30.16                         | 0.00                              | 0                        | -                        | 20.45           |                    | Work to be started b                                       |
| T   | ehri       | Kui Solar pumping                                       | 2010-11    | 2011-12        | 38.84             | 38.84                         | 0.00                              | 0                        | 0.00                     | 30.16           | å                  | do   |
| P   | ithoragarh | W/S scheme<br>Do Bans W/S                               | 2010-11    | 2011-12        | 26.61             | 26.51                         | 8.99                              | 8                        | 0.00                     | 38.84           | *                  | do   |
| P   | ithoragarh | scherne<br>Budal Geon W/S                               | 2010-11    | 2011-12        |                   |                               | 22494                             | 0                        | 0.00                     | 26.61           |                    | da   |
| Pi  | ithoragarh | scheme<br>Saudlekh W/S                                  | 2010-11    | 2011-12        |                   | 20.33                         | 6 16                              | 0                        | 0.00                     | 20.33           | */                 | do   |
| Te  | ehri       | scheme<br>Kandhi Banglow                                | 2011-12    | 2012-13        | CONSE L           | 30,63                         | 6.02                              | 0                        | 0.00                     | 30.63           |                    | do   |
|     | lmora      |   | 2010-11    |                | 82 02             | 0.00                          | 0.00                              | 0                        | 82.02                    | 0.00            | 16                 | Funds to be released                                       |
|     | ehn e      | Scheme  |            |                |                   | 39.29                         | 0.00                              | 0                        | 58.93                    | 39,29           | 372                | Funds to be released                                       |
|     |            | Supply Scheme   | POST PORCE |                | 133 00            | 0.00                          | 0.00                              | 0                        | 133.00                   | 0.00            | 297                | Funds to be released                                       |
| -   | mora       | W/s Scheme  | 2010-11    | 2011-12        | 161,50            | 0.00                          | 0.00                              | 0                        | 161,50                   | 0.00            | - 1                | Funds to be released                                       |
| 100 | tarkashi I | Total (2nd SLSSC)                                       |            | Washington Co. | 161.00 2          | 98.12                         | 75.82                             |                          | 562.88                   | 342.17          | 0.00               |  |
|     |            | w/s scheme  |            |                | 19.74             | 16.15                         | 13.50                             | 50                       | 3.59                     | 16.15           | 3                  | work in progress.  |
| SIL | tarkashi . | Jogiyara Tok w/s 2                                      | 2010-11    | 2011-12        | 26 06 2           | 2 15                          | 18.61                             | 50                       | 170000                   |                 |                    |  |

|    | District    | Name of Pumping  | Year     | Year et              | Estimated      | Released | Expenditure | Call 5 (75)             | pan,<br>pan              | Cost of   | Tengers |                                      |
|----|-------------|--|----------|----------------------|----------------|----------|-------------|-------------------------|--------------------------|-----------|---------|--------------------------------------|
| 1  |             | Scheme   | of Start | Completion           |                | 01/11/11 | 01/11/11    | Physical<br>Progress (% | Balance fund<br>required | Approved  | Under   | Remark                               |
| 01 | -           | 03   | 04       | 05                   | 06             | 0.7      | 08          | 09                      | 10                       | 11        | 13      | 14                                   |
| 3  | Uttarkashi  | Rawa Tok w/s   | 2015-11  | 2011-12              | 31.78          | 27 15    | 22.59       | 50                      | 4 62                     | 27.16     | 13      | work in progress                     |
| 4  | Utturkashi  | Swipalu tok w/s  | 2010-11  | 2011-12              | 27.07          | 23.13    | 19 20       | 50                      | 3.94                     | 23 13     |         | work in progress                     |
| 5  | Uttarkæstir | Jiwala VV/S scheme   | 2010-11  | 2011-12              | 35.68          | 30.47    | 9:30        | 40                      | 5.21                     | 30.47     |         | work in progress                     |
| ô  | Uttarkashi  | Kyargati W/S scheme  | 2010-11  | 2011-12              | 9.66           | 8 10     | 3.44        | 40                      | 1.58                     | 8 10      | 12      | work in progress                     |
| 7  | Pithoragam  | Paun G O V.<br>Pumping w/s Scheme  | 2011-12  | 2013-14              | 263 60         | 0.00     | 0.00        | 0                       | 263 60                   | 0.00      | 2       | Tender to be invited                 |
|    | 400000      | Total (3 rd SLSSC  |          | 413.61               | 127.16         | 86,74    |             | 286,45                  | 127,16                   | 0.00      |         |                                      |
| 1  | Pithoragarh | Salmora G.O.V w/s<br>Scheme  | 2011-12  | 2013-14              | 148.75         | 0.00     | 0.00        | 0                       | 148.75                   | 0.00      | +       | Tender to be                         |
| 2  | Pithoragam  | Devdar marsoli<br>G.O.V. Pumping w/s<br>Scheme   | 2011-12  | 2013-14              | 453 15         | 0.00     | 0.00        | 0                       | 453.15                   | 0.00      | 7 -     | Invitied<br>Tender to be<br>invitied |
|    | Total       | Approved by Chairm   | an SLSSc |                      | 601.90         | 0.00     | 0.00        |                         | 601.90                   | 0.00      | 0.00    |                                      |
| 1  | Tehn        | Rajakhet   | 2008-09  | 2012-13              | 415.76         | 415.76   | 353.53      | 40                      | 0.00                     | 415.76    | 0.00    | work in progress                     |
| 2  | Rudraprayg  | Taillasilgarh W/S<br>scheme  | 2007-08  | 2012-13              | 277.10         | 277.10   | 193.66      | 50                      | 0.00                     | 277.10    |         | work in progress                     |
| 3  | Rudraprayg  | The state of the s | 2007-08  | 2012-13              | 575,40         | 575.40   | 418.08      | 50                      | 0.00                     | 575.40    |         | work in progress                     |
| 1  | Almora      | Barkinda Manila  | 2007-08  | 2012-13              | 476,69         | 476.69   | 252.92      | 30                      | 0.00                     | 476.69    |         | wark in progress                     |
|    | Tehn        | Koshiyar Group of<br>Villages  | 207-08   | 2012-13              | 973.02         | 973.02   | 702.84      | 30                      | 0.00                     | 973.02    | 5       | work in progress                     |
| -  | To          | otal (Dovelailed lst SL  | SSC)     | STATION FOR          | 2717.97        | 2717.97  | 1921.03     |                         | 100                      | CANDONE A |         | o-min kishbasa                       |
|    | •           | Grand Total  |          | 55, mgs (58, 58, 51) | NAME OF STREET |          | _           | 0.00                    | 2717.97                  | 0.00      |         |                                      |
|    |             | 96(655) (0.658)  |          |                      | 19043.32       | 7437.71  | 3161.45     | - 1                     | 11605.61                 | 11364,54  | 623.00  |                                      |



Annexure: 4.04.1

# Uttarakhand Peyjal Nigam, Dehradun List of Water Supply Schemes under NRDWP proposed for approval in SLSSC 4<sup>th</sup> meeting to be held on 21<sup>st</sup>, December 2011

| 1177 | St. District  | Block           | Name of  | Estimate   | d     | Vo. c | l Hab | itation | included | per    | TANK TOWNS                              |
|------|---------------|-----------------|--|------------|-------|-------|-------|---------|----------|--------|---|
| 1    |               |                 | Schemes  | (f in takh | )     | NC    | PC    | FC      | Total    | cost   | Remarks                                 |
| 20   | 02            | 03              | 04   | 05         |       | 06    | 07    | 08      | 09       | (in ₹) |   |
| -    | A. PROPOSA    | L OF SCHEMES    | APPROVED BY CHAIRMA                                      | N SLSSC    | AN    | D P   | UTU   | PFO     | RRATIF   | ICATIO | N                                       |
| 0    |               | · I have        | Devdhar Marsoli Kharkini<br>G.O.V. Pumping W/S<br>Scheme | 453.1      | 45    | 0     | 7     | 12      | 19       | 14995  | Estimate approved b                     |
| _    | 2 Pithoragarh | Bin             | Salmora G.O.V. W/S<br>Scheme                             | 148.7      | 5     | 6     | 0     | 4       | 10       | 12756  | Estimate approved b                     |
| H    | 2             | 1               | Sub total A  | 601.9      | 0     | 6     | 7     | 16      | 29       |        | otate gereniment                        |
| В    |               | 2000            |  |            | 1     |       |       |         |          | _      |   |
| В    | 1 DPR of sch  | nemes prepared  |  |            | 1     |       |       |         |          | ====   |   |
| 0    | 1 Pauri       | Pokhra          | Dhunga w/s Scheme  | 28.5       | 4 1   | 0     | 1     | 0       | 1        | 10030  | DDD Dearance                            |
| 02   | 2 Pithoragarh | Dharchula       | Rudila Pumping W/S<br>Scheme                             | 49.4       | 0 100 | 0     | 4     | 0       | -4       | 11530  | DPR Prepared                            |
| 03   | 3 Pithoragarh | Dharchula       | Bajani-2 Pumping W/S<br>Scheme                           | 69.42      | 2 (   | 0     | 1     | 0       | 1        | 17853  | DPR Prepared                            |
| 04   | Pauri         | Namidanda       | Kochiyar G.O.V. w/s<br>Scheme                            | 172.73     | 0     | )     | 4     | 4       | 8        | 9915   | DPR Prepared                            |
| 05   | 1,0000041     | Jahrikhal       | Mahruda G.O.V. w/s<br>Scheme                             | 75.00      |       |       | 0     | 5       | 6        | 10870  | DPR Prepared                            |
| 06   | V-IIIAVA IA-  | Dwarahat        | Vijaypur GOV W/s scheme                                  | 169.68     | 2     |       | 6     |         | В        | 6842   | DPR Prepared                            |
| 07   | -             | Dharchula       | Jarkut   | 109,20     | 0     |       | 9     | 0       | 9        | 15887  | DPR Prepared                            |
| 08   | Uttarkashi    | Duana           | Budera W/s scheme  | 22.70      | 1     |       | 0     | 0       | 31       | 7578   | DPR Prepared                            |
| 09   | Uttarkashi    | Chinyalisaud    | Khandola W/s   | 14.10      | 1     |       | 0     | 0       | 4        | 6616   | DPR Prepared                            |
| 10   | Ultarkashi    | Chinyalisaud    | Gunali tok w/s   | 58.20      | 1     |       | 0     | 0       | ,        | 11654  | DPR Prepared                            |
| 11   | Uttarkashi    | Mari            | Jakshwan W/s scheme                                      | 30,01      | 1     | T     | 0     | 0       | 1        | 9604   | DPR Prepared                            |
| 12   | Uttarkashi    | Mori            | Pokhari W/s scheme                                       | 69.04      | 1     | 1     | 0     | 0       | -        | 19423  | DPR Prepared                            |
| 13   | Tehri         | Narendra Nagar  | Silkani W/S Scheme                                       | 71.52      | 2     | -     | 0     | 0       |          | 9220   | DPR Prepared                            |
| 14   | Tehri         | Narendra Nagar  | Dungli Nami w/s scheme                                   | 20.10      | 1     | 4     | 0     | 0       |          | 10255  | - HAVE BUILDING TO SEE                  |
| 15   | Almora        | Hawalbag        | Devalkhan GOV Pumping                                    | 1276.79    | 2     | -     | -     | 12      |          | 12429  | DPR Prepared                            |
| 15   |               |                 | Sub total B1   | 2236.50    | 13    | -     | -     | 21      | 75.7     | 12425  | DPR Prepared                            |
| B2   | DPR of scher  | mes under prepa |  | 725        |       | 1     | 200   | -       | 121      |        |   |
| D1   | Pithoragarh   | Dharchula       | Kalamuni Sundharinag<br>G.O.V. W/S Scheme                | 350.00     | 0     | 1     | ,     | 2       | 9        |        | DPR Under                               |
| 02   | Pilhoragarh   | Dharchula       | Millum G O V W/S Scheme                                  | 40.00      | 0     | 2     |       | 2       | 4        |        | Preparation<br>DPR Under                |
| 13   | Pithoragarh   | Dharchula       | Suwa GOV W/S Scheme                                      | 134.73     | 1     | 3     |       | 2       | 6        | -      | Preparation<br>DPR Under                |
| )4   | Pithoragarh   | Dharchula       | Talla Sebl(Khumti) W/S<br>Scheme                         | 49 41      | 0     | 2     | +     | 1       | 3        | -      | Preparation<br>DPR Under                |
| 5    | Namital       | Haldwani        | Jagtpur W/S Scheme                                       | 162 92     | 0     | 4     |       | 2       | 6        | -      | Preparation<br>DPR Under                |
| 6    | Namital       | Haldwani        | Chaurgaliya Aamkhera<br>W/S Scheme                       | 490 10     | 0     | 14    |       |         | 14       | +      | Preparation<br>DPR Under                |
| 7    | Pauri         | Yamkeshwar      | Amsod G.O.V. w/s Scheme                                  | 40.00      | 0     | 3     | -     |         | 3        | -      | Preparation<br>DPR Under<br>Preparation |

| St  | District    | Block       | Namu of                                   | Estimated<br>Cost | No. | of Hab | itation | included | per<br>capita  | Remarks                                 |
|-----|-------------|-------------|---|-------------------|-----|--------|---------|----------|----------------|---|
| No: |             | Sc          | Schemes                                   | (t in lakh)       | NC  | PC     | FC      | Total    | cost<br>(in t) | 110111111111111111111111111111111111111 |
| 01  | 02          | 03          | 04  | 05                | 06  | 07     | 08      | 09       | 10             | 11                                      |
| 80  | Paun        | Yamkeshwar  | Sirdi G O V. w/s Scheme                   | 20.00             | 0   | 1      | 0       | 10       |                | DPR Uniter<br>Preparation               |
| 09  | Paun        | Dwankhal    | Daboli G O V w/s Scheme                   | 90.00             | 0   | 2      | 0       | 2        |                | DPR Under<br>Preparation                |
| 10  | Pauri       | Dwarikhai   | Bikhet solar G O V.<br>Pumping w/s Scheme | 35.00             | 0   | ī      | 0       | 235      | T I            | DPR Under<br>Preparation                |
| 11  | Pauri       | Dwarikhai   | Soliya G.O.V. w/s Scheme                  | 20.00             | 0   | 1      | 0       | 7        |                | DPR Under<br>Preparation                |
| 12  | Paun        | Rikhni khal | Bamankhela G O v. W/s<br>Scheme           | 90.00             | 60  | 4      | 16      | 6        |                | DPR Under<br>Preparation                |
| 13  | Pauri       | Yamkeshwar  | Juledi G O V (Pump)                       | 1094.63           | 0   | 28     | 0       | 28       |                | DPR Under<br>Preparation                |
| 14  | Pauri       | Yarnkeshwar | Parinda GOV                               | 600.00            | 0   | 15     | 2       | 17       |                | DPR Under<br>Preparation                |
| 15  | Paun        | Dwarikhal   | Gahli G.O.V pump                          | 500.00            | 0   | 10     | 3       | 13       |                | DPR Under<br>Preparation                |
| 16  | Paun        | Dwarikhal   | Karthi kulhar                             | 700.00            | 0   | 14     | 4       | 18       |                | DPR Under<br>Preparation                |
| 17  | Pithoragarh | Munakot     | Gorikhet W/s Scheme                       | 135.00            | 0   | 7      | 0       | 7        |                | DPR Under<br>Preparation                |
| 18  | Pithoragarh | Bin         | Panda G.O.V. W/s                          | 81.00             | 0   | 7      | 0       | 7        |                | DPR Under<br>Preparation                |
| 19  | Bageshwar   | Bageshwar   | Jhatyian Puming w/s scheme                | 866.00            | 8   | 16     | 25      | 49       |                | DPR Uncer<br>Preparation                |
| 19  |             | -7/         | Sub total B2                              | 5498.79           | 10  | 141    | 44      | 195      |                |   |
| 36  |             |             | Grand Total                               | 8337.19           | 29  | 235    | 81      | 345      | ),             |   |



स्वजल परियोजना

उत्ताराखण्ड ग्रामीण पंचजल एवं स्वत्यक्ता परियोजना (पंचजल विभाग उत्तराखण्ड)

मसूरी डायवर्जन रोड, मककावाला, देहरादून

COMMENT OF THE PARTY

पत्रीक: 1355/ V-156(III) /2011

State Visite & Statistica Mission

Letter Recived No. 645

परियोजना प्रबन्धक / उप परियोजना प्रबन्धक समस्त जिला परियोजना प्रबन्धन इकाई, स्वजल परियोजना, उत्तरस्वण्ड। Quite 01537511381

\$6' ender http://gov/un/nic/m/3wain/

ई मेल ाृणाचा uttarimehabörediffmail.com

विनाकः 💍 अगस्त. २०११

विषय : नियोजन चरण में सहयोगी संस्थाओं के लिये संशोधित मानक लागत (Cost Norms) के सम्बन्ध में पीoएमoयूo की वित्त समिति की 50वीं बैठक में लिये गये निर्णय के सम्बन्ध में।

अवगत कराना है कि स्वजल परियोजना, उत्तराखण्ड की 50वीं वित्त समिति की बैठक के बिन्दु संख्या 50:04 में लिये गये निर्णयानुसार दिनांक 01 सितम्बर, 2011 के उपरान्त नियोजन चरण में मानक लागत (Cost Norms) प्रति तोक में संशोधन किया गया है। वित्त समिति का निर्णय निम्नवत है-

# Agenda F.C. 50:04: REVISION IN PLANNING PHASE COST NORMS FOR SUPPORT ORGANIZATION

The Finance Committee was apprised that the Planning phase cost norms per

habitation were approved vide agenda item no. FC: 43.04 which is as below-

| Larfiles.No. | Norms SO staff norms per Habitation                   | For 6 months<br>Planning Phase<br>8700 | For 3 months<br>Planning Phase<br>4350 |
|--------------|---|--|--|
| July 2       | Community Development Activities norms per Habitation | 3700                                   | 3700                                   |
| 2101.3       | Engineering Activities Norms per<br>Habitation        | 10000                                  | 10000                                  |
| 4            | Expenditure in SO overhead per<br>Habitation          | 3000                                   | 1500                                   |
| ural>.       | Rs.   | 25400.00                               | 19550.00                               |
| 1/2/         | Wilderson Van Deber Deber De                          | Say 0.254 Lakh                         | Say 0.196 Lakh                         |

The World Bank Eighth Implementation Support Mission, (April, 2011) in its Aide Memoire has mentioned that keeping in the current living index the existing cost norms for SO, Community Engineer and Community Accountant are quite outdated. Therefore, the cost norms need to be revised to keep pace with the current market prices.

After detailed deliberations the Finance Committee approved the following Planning Phase cost norms per habitation subject to concurrence of the World Bank

and will be effective not earlier than 1st September, 2011

Lengths Fig. 1850 to all OPAR an indica contribute. 1975

| S.No. | Norms              | 9.7              | iths Planning<br>hase |                     | months<br>ig Phase |
|-------|--------------------|------------------|-----------------------|---------------------|--------------------|
| ì     | SO staff norms per | Existing 8700.00 | Proposed<br>12200.00  | Existing<br>4350.00 | Proposed           |
|       | Habitation         | 1                |                       | U.                  | 6100.00            |

|     |  | Say<br>0.254<br>Lakh | Say 0.307<br>Lakh | Say<br>0.196<br>Lakh | 20350.00<br>Say<br>0.204<br>Lakh |
|-----|--|----------------------|-------------------|----------------------|----------------------------------|
|     | Rs.  | 25400.00             | 30700.00          | 19550.00             | 2400.00                          |
| - 1 | overhead per Habitation  | 3000.00              | 4800.00           | 1500.00              |                                  |
| 4   | Norms per Scheme<br>Expenditure in SO  | 10000,00             | 10000.00          | 10000.00             | 10000.00                         |
| 3   | Community Development Activities norms per Habitation Engineering Activities | 3700,00              | 3700.00           | 3700.00              | 1850.00                          |

अतः तद्नुसार संशोधित दरों के अनुरूप अपने स्तर से कार्यवाही करना सुनिश्चित करें।

(कपिल लाल)

प्रतिलिपि:—निम्न को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित— 1. मुख्य महाप्रबन्धक, उत्तराखण्ड जल संस्थान, देहरादून। 2. प्रबन्ध निदेशक, उत्तराखण्ड जल निगम, देहरादून। 3. मुख्य अभियन्ता, राज्य जल एवं स्वच्छता मिशन, 01—गागीरथीपुरम, जाखन, देहरादून।

निदेशक

their Agenda No-36.02 of 36th Finance Committee had decided that annual increment ranging from 2.5% to 15% on the basis of annual performance of the consultants may be sanctioned by the Director. Keeping this in view the Finance Committee have its approval for raising consultancy charges w.e.f. 1st March. 2006 as given below:

| Name of the Consultant             | Monthly consultancy<br>charges as on February,<br>2006<br>(In Rs.) | Revised monthly<br>consultancy charges<br>w.c.f. March, 2006<br>(In Rs.) |
|------------------------------------|--|--|
| 1. Mr. Birendra Bhatt              | 28,728   | 30,883   |
| Mr. Suresh Khanduri                | 25,861   | 27,800   |
| 3. Mr. Dilip Agarwal               | 17,079   |  |
| 4. Mr. D.K Rajput                  | 12,436   | 18,787   |
| 5. Mr. Anil Kumar Shah             | 11,385   | 14,301   |
| 6. Mr. M.C Punetha                 | 12,176   | 12,239   |
| 7. Mr. Munendra Badoni             |  | 13,394   |
|                                    | 18,107   | 19,918   |
| 8. Mr. Mithilesh Kumar<br>, Mishra | 14,814   | 17,036   |

# Agenda FC 30.14: INITIATION OF BATCH-I - APPROVAL OF NORMS FOR THE PREFEASIBILITY STUDIES FOR THE BATCH I OF THE UTTARANCHAL RURAL WATER SUPPLY AND SANITATION PROJECT (SECTOR PROGRAM).

The Finance Committee took note of the fact that the process for engagement of consultants working in 60 GPs is already on way. The Committee also approved the proposal for going ahead with selection of support agencies for remaining GPs of batch-las per MTDP.

The Finance Committee also approved following norms for conducting prefeasibility works.

A team of one Junior Engineer (Diploma : in Civil Engineering) and a Social Worker (Graduate in Social Science) will conduct

(Graduate in Socie! Science) will conduct the pre feasibility study

Remuneration to Junior Engineers and :

Social Workers

@ Rs. 350 per person per day

1050

Out of pocket expenses for Junior : Engineers and Social workers

100 per diem per person fer actual days of touring

@ 1 habitation in 1.5 days (Total 3 mandays)

Travel allowances to Junior Engineers and

As per actual bus fare

- 400

We - Charles

And Co.

- A team comprising representatives of Uttarakhand Peyjal Nigam, Uttarakhand Jal Sansthan, DPMU (Swajal) of the district, concerned Gram Pradhan and Panchayat Secretary should be formed by the DWSC/DWSM to carry out the review of the pre-feasibility study already conducted in the preplanning phase vis a vis the RGNDWM Survey Report 2003 and reassess the category of habitations in the Gram Panchayat.
- This team shall submit the detailed report regarding the re-categorization of the habitations to DWSC/DWSM for approval and inclusion in the Sector Program.
- DWSC/DWSM shall forward the case to SWSM Cell for communication of this
  revised category of habitations to all stakeholders Government of India,
  Government of Uttarakhand and Sector Institutions and further necessary action
  at their end.

# Agenda FC 33.11: CONSTITUTION OF PROCUREMENT COMMITTEE AT PROJECT MANAGEMENT UNIT OF UTTRAKHAND RURAL WATER SUPPLY AND SANITATION PROJECT (UARWSS) SOCIETY:

The Finance Committee approved the constitution of Procurement Committee comprising Director as its Chairman, Finance Controller as Convener, Additional Director, Unit Coordinator (Engineering) and Unit Coordinator (Environment) as members of the Committee.

# Agenda FC 33:42: APPROVAL OF ASSUMPTIONS & COMPONENT WISE COST FOR PLANNING PHASE & IMPLEMENTATION PHASE OF SECTOR PROGRAMME:

The Finance Committee was apprised that as per Project Appraisal Document (PAD) of the sector program sub-component cost relating to community development activities is US \$ 13.073 million (Rs. 61.4431 Crore) (Reference page 39 of PAD).

The Sector Program has to cover about 3347 GPs during the project period of five years. As per cost norms of Planning Phase Batch-I-A, the total cost for conducting planning phase activities in 3347 GPs will be Rs. 48.19 Crore (3347 GPs \* Rs. 1.2 Lakhs \* 1.20 for dropout). The CD activities in Implementation Phase will be in addition to CD activities in Planning Phase which will be Rs. 41.84 Crore (.3347 GPs \* Rs. 1.25 Lakhs). The services of NGOs as support organizations in Implementation Phase will be required

Collector - Hay win

for a period of 6 to 18 months depending upon type of technology. This means that nearly Rs. 90.03 Crore will be needed for engaging the services of NGOs in planning and implementation phases in all batches of the sector programme if old cost norms are adhered to. It is clear from the above analysis that cost norms for SOs in planning and implementation phases of subsequent batches can not be kept same as per the norms of Planning Phase Batch-I-Λ.

So, in view of the above facts, the Finance Committee approved the following cost norms for SO and GP staff, activity and other norms during planning and implementation phase of the sector programme for subsequent Batches.

- A. Planning Phase Cost Norms for SO Staff etc.
- A (i) For schemes with 6 months Planning Phase period
  The SO staff, activity and other norms per Gram Panchay at (GP) for planning phase
  of 6 months for subsequent batches of Sector Program are proposed as below:-

#### (i) SO Staff norms per GP

| Sl. No. | Name of SO Staff                      | Mouthly Rate<br>(In Rs.) | Manmonths | Amount<br>in (Rs.) |
|---------|---------------------------------------|--------------------------|-----------|--------------------|
|         | Team Leader                           | 8000                     | 0.5       | 4000               |
| 2       | SO Engineer                           | 5000                     | 2         | 10000              |
| 3       | Community Organizer                   | 5000                     | 2         | 10000              |
| iel.    | Accountant cum Data Entry<br>Operator | 4000                     | 0.5       | 2000               |
| 5       | Community Worker                      | 2000                     | 6         | 12000              |
|         | Total Salary                          |                          |           | 38000              |
| 6       | Expenditure in toar & travels         |                          | I.S       | 5000               |
|         | Total                                 |                          |           | Rs. 43000          |

## (ii) Community Development Activities Norms per GP for SO

| Sl.<br>No. | Activity                             | Norm   | * Total Budget<br>(in Rs.)                     |
|------------|--------------------------------------|--|--|
|            | Cross visit                          | LS   | 2500   |
| 2          | Community awareness,<br>HESA etc.    | LS   | 3000   |
| 3          | Documentation including wall writing | LS   | 3000   |
| 4          | Training to UWSS.2 representatives   | Rs. 40 per day per participants<br>(3 trainings /UWSSC of 1 day<br>each maximum 24 UWSSC<br>members) | 24 * Rs. 40 * 1 * 3 = Rs.<br>2880<br>Rs. 11380 |

4 ( .)}/

( ) tile

Rs. 113

#### (iii) Engineering Activities Norms per GP for Mo-

| ä  | Detailed Engineering<br>Survey & DPR preparation | per GP  |
|----|--|---|
| li | Water Quality Testing,                           | Shall be reimbursed to SO as per the actual for                 |
|    | Resistivity Survey etc.<br>Total                 | government testing agencies (assuming to be Rs. 5000) Rs. 20000 |

#### (iv) Expenditure in SO Overheads per GP:

| Office Rent, Telephone/Fax, Water & Electricity, Stationery & postal charges and Others                          | UE .        |
|--|-------------|
| Total funds for above is taken as 10% of expenditure<br>Of manpower + expenditure on CD activities (10% of i+ii) | Rs. 5438.00 |

Grand Total Planning Phase cost norms per GP for SO = (itiitiiitiv) -- Rs.79818 Say Rs 0.80 Lakhs

# A (ii) For planning phase period of 3 months, the SO staff norms, activities norms and a overheads shall be reduced proportionally as given below +

| SI.<br>No. | Norms  | For 6 months<br>Planning-Phase | In Rs. For 3 months Planning Phase |
|------------|--|--------------------------------|------------------------------------|
| 1          | SO staff norms per GP  | 43000                          | 21500                              |
| 2          | Community Development Activities norms per GP  | 11380                          | 11380                              |
| 3          | Engineering Activities Norms per GP  | 20000                          | 20000                              |
| 4          | Expenditure in SO overhead per GP  | 5438                           | 3288                               |
| _          | Rs.  | 79818                          | 56168                              |
|            | The state of the s | Say 0.80-Lakh                  | Say 0.56 Lakh                      |

#### B. Implementation Phase Cost Norms for SO staff etc.

## B (i) For schemes with 12 months Implementation Phase period

Keeping in view the availability of funds under Sector Programme, the following norms are approved for SO staff, community development activities, for subsequent batches of Sector Program. The SO staff, activity and other norms per GP for implementation phase of 12 months for Batch-1-B are approved as given below:-

#### (i) SO Staff norms per GP for SO:-

| SI. No. | Name of SO Staff                      | Monthly Rate<br>(In Rs.) | Manmonths | Amount in-<br>(Rs.) |
|---------|---------------------------------------|--------------------------|-----------|---------------------|
|         | Team Leader                           | 8000                     | 0.25      | 2000                |
| 2       | Community Organizer                   | 5000                     | 2         | 10000               |
| 3       | Accountant cum Data Entry<br>Operator | 4000                     | 0.25      | 1000                |
| 4       | Community Worker                      | 2000                     | 12        | 24000               |
|         | Total Salary                          |                          |           | 37000               |
| 5       | Expenditure in tour & travels Total   |                          | I.S       | 4000                |

leduis-

Jien :

(ii) Activity Norms Per GP for SO:

| SI. No.  | Activity                                     | Norm       | Total Budget (in Rs.) |
|----------|--|------------|-----------------------|
| SI. 150. | Cross visit                                  | 1.S        | 1500                  |
| -        | Documentation including wall writings        | LS         | 2000                  |
| 2        | Refresher trainings to UWSSC representatives | 1.5        | 2000                  |
| 2        | Total  | 1111111111 | Rs. 5500              |

## (iii) Expenditure in SO Overheads per GP:

| 21   | Office Rent, Telephone/Fax , Water & Electricity, Stationery & | #1       |
|------|--|----------|
| 27   | postal charges and Others                                      | D. 1650  |
|      | Total funds for above is taken as 10% of expenditure           | Rs. 4650 |
| 1.00 | of manpower + expenditure on CD activities (10% of i+ii)       |          |

Grand Total Implementation Phase cost norms per GP for SO (i+ii+iii) - Rs.51150 Say Rs 0.51 Lakhs

B (ii) For implementation phase periods of 3 months, 6 months, 9 months, 15 months and 18 months, the SO staff norms, activity norms and overheads per 'GP' shall be provided proportionally as below:

In Rs.

| 1.00       |   |   |  |   | 111 15.5                                       |  |   |
|------------|---|---|--|---|--|--|---|
| St.<br>No. | Norms   | For 12<br>months<br>Impleme<br>ntation<br>Phase | For 3<br>months<br>Implementa-<br>tion Phase   | For 6<br>months<br>Implementa<br>tion Phase | For 9<br>months<br>Implemen<br>tation<br>Phase | For 15—<br>months<br>Imple<br>mentati<br>on<br>Phase | For 15<br>month<br>8<br>Implementation<br>100<br>Phas |
| 1          | SO staff norms<br>per GP                      | 41000   | 10250  | 20500                                       | 30750  | 51250  | 6150  |
| 2          | Community Development Activities norms per GP | 5500  | 5500   | 5500  | 5500   | 5500   | 670   |
| 3          | Expenditure in<br>SO overhead<br>per GP       | 4650  | 1575   |   |  |  |   |
|            | Total Rs.                                     | 51150   | 17325  | 28600                                       | 39875  | the second state of the second                       | 0.5   |
| -          | Say Rs in<br>Lakh.                            | 0.51  | The second secon | 0.29  | 0.40   | 0.62   |   |

# Anticipated SO Expenditure in Planning and Implementation Phases

On the basis of above assumptions the likely cost for engaging the services of SOs during Planning & Implementation Phase for covering \$347 GPs is approved as below, 63-20% altopout rate of GPs in the Planning Phase has been assumed.)

( national)

V.3.

f in

# Agenda F.C. 50:04: REVISION IN PLANNING PHASE COST NORMS FOR SUPPORT ORGANIZATION

The Finance Committee was apprised that the Planning phase cost norms per habitation were approved vide agenda item no. FC: 43.04 which is as below-

| S.No. | Norms  | For 6 months<br>Planning Phase | For 3 months<br>Planning Phase |
|-------|--|--------------------------------|--------------------------------|
| 1     | SO staff norms per Habitation                            | 8700                           | 4350                           |
| 2     | Community Development<br>Activities norms per Habitation | 3700                           | 3700                           |
| 3     | Engineering Activities Norms per<br>Habitation           | 10000                          | 10000                          |
| 4     | Expenditure in SO overhead per<br>Habitation             | 3000                           | 1500                           |
|       | Rs.  | 25400.00                       | 19550.00                       |
|       |  | Say 0.254 Lakh                 | Say 0.196 Lakh                 |

The World Bank Eighth Implementation Support Mission, (April, 2011) in its Aide Memoire has mentioned that keeping in the current living index the existing cost norms for SO. Community Engineer and Community Accountant are quite outdated. Therefore, the cost norms need to be revised to keep pace with the current market prices.

After detailed deliberations the Finance Committee approved the following Planning Phase cost norms per habitation subject to concurrence of the World Bank and will be effective not earlier than 1<sup>st</sup> September, 2011.

| S.No. | Norms   |                   | hs Planning<br>ase | For 3 months<br>Planning Phase |                      |  |
|-------|---|-------------------|--------------------|--------------------------------|----------------------|--|
|       |   | Existing          | Proposed           | Existing                       | Proposed             |  |
| 1     | SO staff norms per<br>Habitation                            | 8700.00           | 12200.00           | 4350.00                        | 6100.00              |  |
| 2     | Community Development<br>Activities norms per<br>Habitation | 3700.00           | 3700.00            | 3700.00                        | 1850.00              |  |
| 3     | Engineering Activities<br>Norms per Scheme                  | 10000.00          | 10000.00           | 10000.00                       | 10000.00             |  |
| 4     | Expenditure in SO overhead per Habitation                   | 3000.00           | 4800.00            | 1500.00                        | 2400.00              |  |
|       | Rs.   | 25400.00          | 30700.00           | 19550.00                       | 20350.00             |  |
|       |   | Say 0.254<br>Lakh | Say 0.307<br>Lakh  | Say 0.196<br>Lakh              | Say<br>0.204<br>Lakh |  |

Annexure 4-08.

एन.आर.डी.डब्लू.पी. के स्थायित्व घटक से वर्ष जल संग्रहण जलाशय के निर्माण हेतु विवरण

| अन्य टिप्पणी   |                         |             |           | 1/      |         |         |  |           |         |          |         |             |        |  |           |            |           |              |            |
|--|-------------------------|-------------|-----------|---------|---------|---------|--|-----------|---------|----------|---------|-------------|--------|--|-----------|------------|-----------|--------------|------------|
| वित व्यय   | in the second           | 0           | 45        | 6       | 2108400 | 1980000 | A STATE OF THE STA | 2402000   | 4237200 | 33440000 | 2300000 | 2574000     | OOOOOO | TOWNS OF THE PARTY | 20035000  | 2458000    | 2403000   | 0084647      | 1108800    |
| आर.डब्लू.एच.टी. पर प्रस्तावित व्यय                       | लामार्थी                | Ÿ           | 1.4       | 1       | 399960  | 156420  | 000000   | 025657    | 354420  | 090100   | 291000  | 231660      | 79200  | 201-100  | 281100    | 152860     | Morte     | 71/000       | 05540      |
| आर.डब्सू एव  | एन.आर.<br>डी.हबल मी.धंज | North Water | 43        | 4700110 | 4/08440 | 1823580 | 3156130  | 0710015   | 3882780 | 3074040  | 0+6+100 | 2342340     | 008016 | 3333440  | 0447755   | 2305140    | 0007766   | 1042460      | 288,170,40 |
| ख्या   | कु                      |             | 12        | 130     | 691     | 59      | 86   | A. Carrie | 0       | 85       | 3       | 00          | 25     | 10   | ;         | 96         | 29        | oc.          | 785        |
| कुल प्रस्तावित आर.डब्लूएच.टी. की सख्या                   | संस्थागत                |             | F         | ×       | ,       | တ       | 1  |           | 5       | =        |         | +           | 0      | 7  |           | 0          | 0         | ,            | 49         |
| आर.डब्लू.  | सामान्य                 |             | 10        | 83      | -       | 36      | 19   | r.c       | 9)      | 7.3      | 35      | 3           | 15     | 58   | 34        | 01         | 47        | 7            | 513        |
| प्रस्तावित   | एस.टी.                  | 100         | o,        | 19      |         | 0       | 0  | c         | 2       | 0        | 0       | ,           | 0      | 0  | 0         | >          | 0         | 0            | 61         |
| कुल  | एस.सी                   |             | 8         | 20      |         | ō       | 24   | 35        | 2       | -        | ·       |             | 2      | 56   | db.       |            | 91        | 16           | 204        |
| शायाःशायामिशन २००३ के<br>अनुसार बस्ती की श्रेणी          | एफ.सी.                  | ,           |           | -       |         | 7       | 7  | II        |         | 0        | 0       | <           | >      | 0  | o         |            | 0         | 0            | 21         |
| ग्रजात्यात्यात्रीयन्त्र 2003 र<br>अनुसार बस्ती की श्रेणी | 4.相                     | q           |           | 6       | c       | 0       | 9  | 6         | ,       |          | 4       |             | n      | 0  | 4         |            | m         | ∞            | 69         |
| अनुसार   | लासी                    | u           | ,         | 0       | c       | 7       | m  | ¥         | <       | 0        | -       | c           | >      | 0  | en        | ,          | ~         | 0            | 91         |
| बस्ता का<br>संख्या जहाँ<br>आर.डबलू<br>एच.टी.             | प्रस्तावित है           | 4           |           | 10      | 13      |         | 16   | 24        |         |          | 5       | v           | ,      | S  | 7         |            | 0         | 00           | 106        |
| 5<br>5   |                         | 2           | To Horney | जनारा । | चमोली   | Firmer  | 050-   | नेनीवाल   | पांडी   | 5        | टेहरी   | रुद्रप्रयाग |        | क्राम्य  | बागेश्वर् | सम्बद्धावी | II NIZATE | देहरादून     | कुल        |
|  |                         | -           |           |         | 2       | 0       |  | 4         | 5       | 7        | 9       | 7           |        | න<br>න   | 9         | 10         | _         | <del>।</del> | 16.        |

# Head Office, Uttarakhand Peyjal Nigam, Dehradun

Additional list of damage schemes of district Tehri put up before SLSSC for ratification.

(₹ in lakh)

| SI.No | Block   | GP                           | Name of scheme                          | Estimated cost | Released |  |
|-------|---------|------------------------------|---|----------------|----------|--|
| 01    | Jaunpur | Chanad Gaon                  | Chanad Gaon w/s<br>Scheme               | 6.430          | 5.713    |  |
| 02    | Jaunpur | Kharsaun                     | Kharsaun w/S<br>Scheme                  | 3.030          | 2.691    |  |
| 03    | Jaunpur | Kandachak                    | Kandachak w/s<br>Scheme                 | 6.840          | 6.078    |  |
| 04    | Jaunpur | Primary School<br>Tutai chak | Primary School Tutai<br>chak w/s scheme | 2.530          | 2.246    |  |
| 05    | Jaunpur | Changi Talli                 | Changi Talli w/s<br>Scheme              | 5.870          | 5 220    |  |
| 06    | Jaunpur | Dhanali                      | Dhanali w/s Scheme                      | 5.110          | 4.540    |  |
|       |         | 29,810                       | 26.488                                  |                |          |  |

