

**Proceedings of the meeting held on 19.11.2019 to discuss
execution of projects in different Universities by BSEIDC ;
at Raj Bhavan, Patna**

Present - As per Annexure

A meeting to review the implementation and execution of work of projects in different Universities of Bihar by Bihar State Educational Infrastructure Development Corporation (BSEIDC) was held on 19.11.2019 under the Chairmanship of Additional Chief Secretary to Hon'ble Chancellor. The meeting was attended by Managing Director, BSEIDC, Chief Engineer and other officers of BSEIDC, Registrars of the Universities of Bihar and other officers.

Additional Chief Secretary to Hon'ble Chancellor in his initial remarks stressed upon the need of completing all the projects within the timeline. He requested to install Biometric Attendance System with software and its connectivity to concerned University. He also stated that CCTV Cameras should be installed at strategic locations and toilet should be constructed as per requirement.

University-wise status of progress of schemes were as follows;
1. Status of installation all Biometric Attendance System were as follows;

Sl.No	Name of University	Total	Installed	Data Entry
1	Patna University, Patna	10	8	8
2	Magadh Univ., Bodh Gaya	19	13	7
3	Patliputra Univ., Patna	25	17	15
4	BRA Bihar Univ., Muzaffarpur	39	28	23
5	Veer Kunwar Singh Univ., Ara	17	15	15
6	Jai Prakash Univ., Chapra	21	15	13
7	LN Mithila Univ., Darbhanga	42	27	13
8	BN Mandal Univ., Madhepura	14	8	4
9	TM Bhagalpur Univ., Bhagalpur	13	0	0
10	KSD Sanskrit Univ., Darbhanga	31	26	23
11	Purnea University, Purnea	13	0	0
12	Munger University, Munger	16	15	14
	Total	260	172	135

2. Status of construction of toilet were as follows;

Sl. No	Name of University	Physical Status				Not started
		Sanctioned Unit	Incomplete	Finishing	Complete	
1	Veer Kunwar Singh Univ., Ara	6	0	0	2	4
2	Patna Univ., Patna	18	7	7	1	3
3	Patliputra Univ., Patna	3	0	3	0	0
4	BRA Bihar Univ., Muzaffarpur	5	3	0	0	2
5	TM Bhagalpur Univ., Bhagalpur	27	3	0	20	4
6	LN Mithila Univ., Darbhanga	6	2	4	0	0
7	KSD Sanskrit Univ., Darbhanga	6	0	2	2	2
8	BN Mandal Univ., Madhepura	15	0	7	5	3
9	Munger University, Munger	7	0	5	2	0
	Total	93	15	28	32	18

3. Status of installation of CCTV Cameras were as follows;

Sl. No	Name of University	Total	Installed	Handover
1	Patna University, Patna	10	8	7
2	Magadh Univ., Bodh Gaya	19	8	7
3	Patliputra Univ., Patna	25	11	11
4	BRA Bihar Univ., Muzaffarpur	39	29	20
5	Veer Kunwar Singh Univ., Ara	17	0	0
6	Jai Prakash Univ., Chapra	21	0	0
7	LN Mithila Univ., Darbhanga	42	28	16
8	BN Mandal Univ., Madhepura	14	10	8
9	TM Bhagalpur Univ., Bhagalpur	13	11	10
10	KSD Sanskrit Univ., Darbhanga	31	16	10
11	Purnea University, Purnea	13	0	0
12	Munger University, Munger	16	4	4
	Total	260	125	93

University-wise, status of completion of scheme was as follows;

Purnea University, Purnea

- I. Boundary wall and approach road in Purnea University, Purnea would be started from 30.11.2019.

Veer Kunwar Singh University, Ara

- I. Construction of Toilet in SB College, VKSU, Ara would be started by 30.11.2019.

Magadh University, Bodh Gaya

- I. Construction of Computer Centre and Infrastructure facility for women in Magadh University, Bodh Gaya would be completed in two months time.
- II. Construction of Science Building at Gautam Buddha Women's College, Gaya would be completed in one month time
- III. Construction of Social Science Block at Gaya College, Gaya (RUSA work), would be completed and handed over by 30.11.2019.

Patliputra University, Patna

- I. Tender of four schemes of Patliputra University, Patna, namely, construction of Multipurpose Hall at AN College, Patna, remaining work of Auditorium at AN College, Patna, Renovation & Interior works of Auditorium at Nalanda College, Biharsharif, and Construction of Boundary wall & Gate at AN College, Patna, would be finalized by 30.11.2019 and work would start from 15.12.2019.
- II. Construction of three toilets in Amarnath Bhavan of Nalanda College would be inspected and appropriate action would be taken.

Patna University, Patna

- I. Broken Boundary wall of Patna University, Patna would be constructed again.
- II. Renovation of Ramanujan Hostel at Patna Science College would be completed in four months time.

Jai Prakash University, Chapra

- I. Approach road of Jagdamba College for linking newly constructed Library building would be completed for making building fit for use.

BN Mandal University, Madhepura

- I. Construction of Boundary wall of Ramesh Jha Mahila College, Saharsa would be started from 15.12.2019.

LN Mithila University, Darbhanga

- I. Construction of Laboratory Block at LNMU, Darbhanga would be checked for quality assessment as it transpired in the meeting that the quality of work was very poor.
- II. The height of the Gymnasium would be raised by five metres as it was not suitable to play Badminton.
- III. Toilet would be completed in LNMU, Darbhanga, by 30.12.2019.

TM Bhagalpur University, Bhagalpur

- I. Choked toilet of TMBU, Bhagalpur would be checked and redesigned as per requirement.
- II. Due to topographical reason, design of toilet to be constructed at SSB College, Kahalgaon, TMBU, Bhagalpur, would be modified.

After the review of schemes, following decisions were

taken.

1. Managing Director, BSEIDC, requested Registrars to furnish certificate regarding construction of work, if satisfactory, within seven days.
2. It was resolved that payment would be made to the constructed work as per the Financial norms for BSEIDC, fixed by Deptt. of Education, Govt. of Bihar.

3. Engineers of BSEIDC should give information about casting to University Engineers and also to Registrars of the University. BSEIDC Engineers should be in regular touch with University Engineers and Registrars of the University.
4. Copy of agreement and other details of the work should be given to University before commencement of construction.
5. BSEIDC should furnish progress report to concerned University every fortnight.
6. If any defect was found in the construction of the building then BSEIDC would be held accountable for this.
7. It was resolved that before preparing the estimates of the work, concerned University/ user should be consulted and their requirement should be incorporated in the estimate.
8. It was decided to include defect liability agreement into terms of agreement/estimate of each scheme, so that, any defect found in the building may be removed. For maintenance and upkeep of the building, name and contact number of concerned person should be given to the University.


The meeting ended with a vote of thanks.

Sd/-
(Brijesh Mehrotra)
Additional Chief Secretary to Governor
-cum-Chancellor, Universities of Bihar

Memo No : BSO(BSEIDC)49/18(Part-II)-3296 GS(I), Dated- 26.11.19

Copy forwarded to :

- I. All the Vice-Chancellor / Pro-Vice-Chancellors of Universities of Bihar.
- II. Additional Chief Secretary, Deptt. of Education/ Managing Director, BSEIDC, for information and necessary action.
- III. Concerned officers of Governor's Secretariat, Patna./ Shri Bijay Kumar, Tech. Director, NIC for uploading on the website of the Raj Bhavan, Patna / Custodian, Guard file, for record, keeping.


25/11
Additional Chief Secretary to Governor
-cum-Chancellor, Universities of Bihar