

## STATUS OF SCHOOL BUILDINGS AS ON 01.03.2025

(राज्य वार/STATE - WISE)

क्र० सं०/ S. No	राज्य का नाम/Name of State & UT	के० वि० की कुल संख्या/ Total No. of KVs	के० वि० परियोजना क्षेत्र/ KVs in Project/ IHL/ Abroad	भवन निर्माण किया जाना है/ Building To be constructed	निर्मित भवन/ Building constructe d	विद्यालय भवन निर्माणाधीन/ Building under construction	कार्य प्रारम्भ किया जाना है/Work yet to start	भूमि केविस के पक्ष में हस्तांतरित नहीं हुई है/ Land yet to be transferred in favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	-	-
2	आंध्र प्रदेश/Andhra Pradesh	36	3	33	32	-	1	-
3	अरुणाचल प्रदेश/Arunachal Pradesh	20	2	18	11	5	2	-
4	असम/Assam	57	17	40	37	2	-	1
5	बिहार/Bihar	50	4	46	30	2	2	12
6	चंडीगढ़/Chandigarh	5	-	5	5	-	-	-
7	छत्तीसगढ़/Chhattisgarh	36	7	29	25	3	0	1
8	दादर & नागर हवेली/ Dadra & Nagar Haveli	1	-	1	1	-	-	-
9	दमन & डीयू/Daman & Diu	1	-	1	-	-	1	-
10	दिल्ली/Delhi	46	5	41	38	-	2	1
11	गोवा/Goa	5	-	5	5	-	-	-
12	गुजरात/Gujarat	46	11	35	34	-	-	1
13	हरियाणा/Haryana	35	-	35	29	1	5	-
14	हिमाचल प्रदेश/ Himachal Pradesh	26	3	23	17	2	2	2
15	जम्मू & कश्मीर/ Jammu & Kashmir	35*	4	31	16	5	5	5
16	झारखण्ड/Jharkhand	41	5	36	27	5	2	2
17	कर्नाटक/Karnataka	52	8	44	38	6	-	-
18	केरल/Kerala	38	2	36	33	1	1	1
19	लक्षदीप/Lakshadweep	1	-	1	1	-	-	-
20	लद्दाख/Ladakh	3	-	3	2	-	1	-
21	मध्य प्रदेश/Madhya Pradesh	112	14	98	90	3	5	-
22	महाराष्ट्र/Maharashtra	59	6	53	49	3	1	-
23	मणिपुर/Manipur	9	1	8	1	4	2	1
24	मेघालय/Meghalaya	7	1	6	6	-	-	-
25	मिज़ोरम/Mizoram	4	1	3	2	1	-	-
26	नागालैंड/Nagaland	5	1	4	2	1	0	1
27	ओड़ीशा/Odisha	67	8	59	47	9	2	1
28	पुडुचेरी/Puducherry	4	1	3	2	-	-	1
29	पंजाब/Punjab	52	4	48	39	4	4	1
30	राजस्थान/Rajasthan	77	6	71	64	5	-	2
31	सिक्किम/Sikkim	2	1	1	1	-	-	-
32	तमिलनाडू/Tamil Nadu	45	7	38	34	4	-	-
33	तेलंगाना/Telangana	35	4	31	28	3	-	-
34	त्रिपुरा/Tripura	10	2	8	4	1	3	-
35	उत्तर प्रदेश/Uttar Pradesh	122	13	109	92	8	6	3
36	उत्तराखण्ड/Uttarakhand	45	7	38	26	5	1	6
37	पश्चिम बंगाल/West Bengal	62	7	55	46	9	-	-
38	विदेश/Abroad(KVS HQ)	3	3	-	-	-	-	-
Total		1256	158	1098	916	92	48	42

\*Excluding KV Anantnag (Non-functional since 2020).

01.03.2025

Dr. Chaudhary (EDP) to upload on KVS website  
D. Washi  
H. Verma

**STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
  - a) KVs where school building is under construction -
  - b) KVs where construction of school building work is yet to start -
  - c) KVs where land is yet to be transferred in favour of KVS -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE**

- Total Number of Kendriya Vidyalayas = 36
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 33
- KVs with permanent school building = 32
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
  - a) KVs where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 01
  - c) KVs where land is yet to be transferred in favour of KVS -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Rajampet	2016-17	'A-1'	NPCC	DPR STAGE (Hindrance – Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

**STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE**

- Total Number of Kendriya Vidyalayas = 20
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 18
- KVs with permanent school building = 11
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
  - a) KVs where school building is under construction - 05
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Longding	3368.61	07.03.2019	NPCC	94%
2.	Along	3485.07	01.12.2022	CPWD	85%
3.	Namsai	2138.14	12.01.2023	CPWD	33%
4.	Daporijo	2744.03	21.03.2023	CPWD	09%
5.	Ziro	2644.88	23.06.2022	APPWD	20%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Roing	2003-04	'A'	NPCC	DPR STAGE (Hindrance – Land issue)
2.	Hayuliang	2020-21	'A-1'	CPWD	DPR AWAITED (Hindrance – Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN ASSAM STATE**

- Total Number of Kendriya Vidyalayas = 57
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 17
- KVs where school buildings are to be constructed by KVS = 40
- KVs with permanent school building = 37
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
  - a) KVs where school building is under construction - 02
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Udalguri	3490.46	07.09.2022	CPWD	84%
2.	Dibrugarh	3783.82	02.05.2022	CPWD	Mobilization started

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	RRL Jorhat	2003-04	State Govt.	Land Identified

## STATUS OF SCHOOL BUILDING IN BIHAR STATE

- Total Number of Kendriya Vidyalayas = 50
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 46
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 16
  - a) KVs where school building is under construction - 02
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVs where land is yet to be transferred in favour of KVS - 12

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CWP Bela	2001.95	22.11.2016	CPWD	65%
2.	Lakhisarai	3123.44	15.09.2022	CPWD	70%

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Banka	2004-05	--	CPWD	DPR AWAITED
2.	CRPF Barachatti	2024-25	-		DPR AWAITED

### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Buxar	2003-04	State Govt.	Land Identified
2.	Motihari	2003-04	State Govt.	Land Identified
3.	Siwan	2004-05	State Govt.	Land Identified
4.	Chhapra	2004-05	State Govt.	Land Identified
5.	Purnia	2004-05	Air Force	Land Identified
6.	CRPF, Jhaphan	2010-11	Ministry of H/A	Land Identified
7.	Gopalganj	2004-05	State Govt.	Land Identified
8.	Hazipur	2003-04	State Govt.	Land yet to be identified
9.	Darbhangha	2004-05	State Govt.	Land yet to be identified
10.	Barauni	2004-05	State Govt.	Land yet to be identified
11.	Aurangabad	2010-11	State Govt.	Land yet to be identified
12.	Maharajganj	2011-12	State Govt.	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
  - a) KVs where school building is under construction - -
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE**

- Total Number of Kendriya Vidyalayas = 36
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 29
- KVs with permanent school building = 25
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
  - a) KVs where school building is under construction - 03
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Bijapur	2167.00	13.01.2021	NPCC	88%
2.	Sukma	2017.00	13.01.2021	NPCC	91%
3.	CRPF Bilaspur	2741.96	23.09.2022	CPWD	53%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified



**STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
  - a) KVs where school building is under construction - -
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
  - a) KVs where school building is under construction - -
  - b) KVs where construction of school building work is yet to start - 01
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Diu	2003-04	'A'	CPWD	Hindrance (Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 41
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
  - a) KVs where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVs where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	No. 4, Delhi Cantt	1994-95	'A'	MES	DPR STAGE
2.	Sec-22, Rohini	2003-04	'A'	CPWD	EOT awaited from DDA

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
01	Shakurbasti	2011-12	Railway	Land Identified

**STATUS OF SCHOOL BUILDING IN GOA STATE**

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
  - a) KVs where school building is under construction - -
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

**STATUS OF SCHOOL BUILDING IN GUJARAT STATE**

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 11
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
  - a) KVs where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

**STATUS OF SCHOOL BUILDING IN HARYANA STATE**

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 29
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
  - a) KVs where school building is under construction - 01
  - b) KVs where construction of school building work is yet to start - 05
  - c) KVs where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	CRPF Kadarapur	2803.42	31.10.2022	CPWD	70%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	CRPF Sonapat	2019-20	'A'	CPWD	DPR Stage (Go-ahead for tender)
2.	Bilaspur	2021-22	'A'	CPWD	DPR Stage (Go-ahead for tender)
3.	No. IV, Ambala Cantt.	1987-88	'A'	MES	DPR AWAITED (Hindrance – Land issue)
4.	Sohna Road, Gurgaon	2003-04	'A-1"	CPWD	DPR AWAITED
5.	Badopal, Fatehabad	2017-18	'A'	---	Hindrance (Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	Nil			

**STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE**

- Total Number of Kendriya Vidyalayas = 26
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 23
- KVs with permanent school building = 17
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
  - a) KVs where school building is under construction - 02
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVs where land is yet to be transferred in favour of KVS - 02

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rekongpeo	2585.03	03.10.2018	CPWD	54%
2.	Bangana	3985.91	21.07.2022	CPWD	80%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	Hindrance (Land issue)
2.	Dharampur	2022-23	'A'	CPWD	Hindrance (Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Alhilal	1991-92	Army	Land identified
2.	Ghumarwin	2012-13	State Govt.	Land identified

**STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE**

- Total Number of Kendriya Vidyalayas = 35\*
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 31
- KVs with permanent school building = 16
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 15
  - a) KVs where school building is under construction - 05
  - b) KVs where construction of school building work is yet to start - 05
  - c) KVs where land is yet to be transferred in favour of KVS - 05

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	BSF Bandipur	3242.06	27.07.2016	CPWD	30%
2.	BSF, Sunderbani	2377.47	09.09.2022	NPCC	92%
3.	Jodhpur, Doda	4089.16	17.07.2023	CPWD	30%
4.	Samba	1665.43	13.07.2022	MES	Mobilization Started
5.	Damana	2724.56	06.03.2023	CPWD	Mobilization Started

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Badarwah	2003-04	'A-1'	CPWD	DPR STAGE
2.	Aminoo	2010-11	'A-1'	CPWD	DPR STAGE
3.	No.2, Udampur	1985-86	...	...	DPR AWAITED
4.	Awantipura	1987-88	'A'	MES	Hindrance (Land issue)
5.	BSF, Humhama	2010-11	...	CPWD	Hindrance (Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	Pahalgaoon	2003-04	U.T.	Land identified
4.	Jindrah	1986-87	Army	Land yet to be identified
5.	Baramula	1985-86	Army	Land yet to be identified

\* Excluding KV Anantnag (Non-functional since 2020)



**STATUS OF SCHOOL BUILDING IN JHARKHAND STATE**

- Total Number of Kendriya Vidyalayas = 41
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
  - a) KVs where school building is under construction - 05
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVs where land is yet to be transferred in favour of KVS - 02

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Sahibganj	3455.14	27.12.2022	CPWD	52%
2.	Palamu	3735.35	01.02.2023	CPWD	60%
3.	Koderma	3152.00	16.02.2023	CPWD	67%
4.	Gumla	3195.29	16.11.2022	CPWD	55%
5.	SER Dangoaposi	3281.64	21.03.2023	CPWD	45%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhanbad No.2	2003-04	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
2.	Surda Ghatsila	2003-04	---	CPWD	DPR AWAITED (Hindrance – Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN KARNATAKA STATE**

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 44
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
  - a) KVs where school building is under construction - 06
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Udupi	2823.53	02.06.2022	CPWD	65%
2.	Sadalga	2739.68	02.11.2022	CPWD	92%
3.	Krishnarajapuram	2662.07	01.09.2022	CPWD	75%
4.	Railway Yeshwantpur	2753.72	04.11.2022	CPWD	27%
5.	Haveri	2134.00	28.06.2021	FEDO	01%
6.	Gauribidanur (Kudamalakunte)	2759.98	01.09.2022	NPCC	04%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN KERALA STATE**

- Total Number of Kendriya Vidyalayas = 38
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 33
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
  - a) KVS where school building is under construction - 01
  - b) KVs where construction of school building work is yet to start - 01
  - c) KVS where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	CRPF, Peringome	3060.54	09.09.2022	CPWD	62%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	DPR AWAITED (Hindrance – Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Palayad	2011-12	State Govt.	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN LADAKH STATE**

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
  - a) KVS where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 01
  - c) KVS where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. in lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Nubra	2003-04	'A-1'	CPWD	DPR AWAITED

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

**STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
  - a) KVS where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVS where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

**STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE**

- Total Number of Kendriya Vidyalayas = 112
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 14
- KVs where school buildings are to be constructed by KVS = 98
- KVs with permanent school building = 90
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 08
  - a) KVs where school building is under construction - 03
  - b) KVs where construction of school building work is yet to start - 05
  - c) KVs where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Multai	2458.25	24.11.2022	NPCC	96%
2.	BSF Tekanpur	2553.87	12.10.2022	CPWD	95%
3.	Harda	2975.57	14.07.2022	FEDO	15%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Umaria	2010-11	'A-1'	CPWD	DPR STAGE (Hindrance – Land issue)
2.	Amba	2016-17	'A'	NPCC	DPR STAGE (Hindrance – Land issue)
3.	Anuppur	2019-20	'A'	CPWD	DPR STAGE
4.	Alirajpur	2020-21	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
5.	Garha	2007-08	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE**

- Total Number of Kendriya Vidyalayas = 59
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 53
- KVs with permanent school building = 49
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
  - a) KVs where school building is under construction - 03
  - b) KVs where construction of school building work is yet to start - 01
  - c) KVs where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	CRPF, Teligaon	2239.94	15.09.2022	CPWD	88%
2.	Parbhani	2760.38	17.10.2022	NPCC	77%
3.	Washim	2413.82	04.11.2022	NPCC	94%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Yavatmal	2006-07	'A'	CPWD	DPR STAGE (Go-ahead for tender)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

### STATUS OF SCHOOL BUILDING IN MANIPUR STATE

- Total Number of Kendriya Vidyalayas = 09
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
  - a) KVS where school building is under construction - 04
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVS where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	51%
2.	Tamenglong	4282.20	20.12.2022	CPWD	15%
3.	Leimakhong	3493.77	12.01.2023	MES	17%
4.	UkhruI	2758.62	07.09.2022	CPWD	21%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Chandel	2018-19	'A'	NPCC	DPR STAGE
2.	No. 2 Imphal	1982-83	'A'	CPWD	DPR STAGE

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Akampet	2015-16	State Govt.	Land Identified



**STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE**

- Total Number of Kendriya Vidyalayas = 07
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 06
- KVs with permanent school building = 06
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
  - a) KVS where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVS where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

**STATUS OF SCHOOL BUILDING IN MIZORAM STATE**

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
  - a) KVS where school building is under construction - 01
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVS where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Lunglei	2385.37	24.11.2014	MAMCO	94%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN NAGALAND STATE**

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 04
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
  - a) KVS where school building is under construction - 01
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVS where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rangapahar	2103.43	15.11.2022	MES	03%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
<u>NIL</u>					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Kohima	1997-98	Ministry H/A	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN ODISHA STATE**

- Total Number of Kendriya Vidyalayas = 67
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 59
- KVs with permanent school building = 47
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 12
  - a) KVs where school building is under construction - 09
  - b) KVs where construction of school building work is yet to start - 02
  - c) KVs where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Digapahandi	3590.86	28.09.2022	CPWD	90%
2.	Hinjilicut	2794.47	04.11.2022	CPWD	45%
3.	Anandpur	3105.02	03.11.2022	CPWD	50%
4.	Chatrapur	3821.88	04.11.2022	CPWD	55%
5.	Kutra	2582.33	28.09.2022	CPWD	40%
6.	Nuapada	2668.15	27.09.2022	CPWD	60%
7.	Khariar	3061.62	04.11.2022	CPWD	42%
8.	Deogarh	3140.08	27.09.2022	CPWD	25%
9.	Gunupur	3240.13	01.02.2023	CPWD	Mobilization started

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Murgabadi	2010-11	'A'	CPWD	DPR Awaited
2.	Bhanjanagar	2010-11	'A'	CPWD	DPR Awaited

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No. 2, Cuttack	2010-11	State Govt.	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY**

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
  - a) KVs where school building is under construction - 00
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Karaikal	2010-11	UT	Land Identified.

**STATUS OF SCHOOL BUILDING IN PUNJAB STATE**

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 39
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
  - a) KVS where school building is under construction - 04
  - b) KVs where construction of school building work is yet to start - 04
  - c) KVS where land is yet to be transferred in favour of KVS - 01

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Ubhawal	2137.25	14.09.2022	CPWD	88%
2.	BSF, Fazilka	1979.78	27.09.2022	CPWD	80%
3.	BSF, KMS Wala	2196.90	27.09.2022	CPWD	75%
4.	CRPF Saraikhas	2232.34	27.09.2022	CPWD	60%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Mullanpur	1985-86	'A'	MES	DPR AWAITED
2.	No. 4, Jalandhar Cantt.	1997-98	'A'	MES	Hindrance (Land issue)
3.	Halwara No. 2	1983-84	'A'	MES	Hindrance (Land issue)
4.	Nabha Cantt.	1986-87	'A'	MES	DPR AWAITED

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

**STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE**

- Total Number of Kendriya Vidyalayas = 77
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 71
- KVs with permanent school building = 64
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
  - a) KVs where school building is under construction - 05
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 02

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Bundi	2347.48	02.06.2022	CPWD	82%
2.	Jaisindhar	2782.02	04.11.2022	CPWD	20%
3.	BSF, Ramgarh	2225.19	01.02.2023	CPWD	80%
4.	Railway Colony, Bandikui	2801.97	27.09.2022	CPWD	75%
5.	Pratapgarh	2532.50	20.10.2022	CPWD	07%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
					Nil

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be Identified.

**STATUS OF SCHOOL BUILDING IN SIKKIM STATE**

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
  - a) KVs where school building is under construction - -
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>



**STATUS OF SCHOOL BUILDING IN TAMILNADU STATE**

- Total Number of Kendriya Vidyalayas = 45
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 38
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
  - a) KVs where school building is under construction - 04
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. in lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rameshwaram	3102.94	12.09.2022	NPCC	09%
2.	ITBP Idayapatti	2633.09	12.09.2022	CPWD	95%
3.	Golden Rock	3103.31	08.09.2022	CPWD	92%
4.	Udmalpet	2712.12	28.09.2022	CPWD	74%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
<u>NIL</u>					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
<u>NIL</u>				

**STATUS OF SCHOOL BUILDING IN TELANGANA STATE**

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 31
- KVs with permanent school building = 28
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
  - a) KVs where school building is under construction - 03
  - b) KVs where construction of school building work is yet to start - 00
  - c) KVs where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Mancherial	2680.84	08.06.2022	NPCC	92%
2.	Adilabad	2593.27	08.09.2022	CPWD	73%
3.	Mehbubabad	2259.51	16.01.2025	CPWD	Mobilization started

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
	<u>NIL</u>				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

**STATUS OF SCHOOL BUILDING IN TRIPURA STATE**

- Total Number of Kendriya Vidyalayas = 10
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 04
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
  - a) KVs where school building is under construction - 01
  - b) KVs where construction of school building work is yet to start - 03
  - c) KVs where land is yet to be transferred in favour of KVS - 00

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Gokulnagar	3604.05	12.03.2024	CPWD	Mobilization started

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhalai	2006-07	'A'	CPWD	Hindrance (Land issue)
2.	GC, CRPF, Agartala	2010-11	'A'	CPWD	DPR STAGE (Go-ahead for tender)
3.	BSF, Talamura	2010-11	---	CPWD	DPR Awaited

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

**STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE**

- Total Number of Kendriya Vidyalayas = 122
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 13
- KVs where school buildings are to be constructed by KVS = 109
- KVs with permanent school building = 92
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
  - a) KVs where school building is under construction - 08
  - b) KVs where construction of school building work is yet to start - 06
  - c) KVs where land is yet to be transferred in favour of KVS - 03

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. IV, Varanasi	1822.54	24.11.2014	HSCL	85%
2.	Sumerpur	2598.47	20.10.2022	CPWD	90%
3.	Madhupuri	2460.34	12.10.2022	CPWD	88%
4.	SSB Campus, Gadhia Palia Kalan	2657.19	20.10.2022	CPWD	26%
5.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	51%
6.	Bhadohi	2547.15	27.09.2022	CPWD	76%
7.	SSB Nanpara	2252.56	02.11.2022	CPWD	24%
8.	Chitrakoot	2775.56	14.01.2025	CPWD	<b>Mobilization started</b>

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	MCF Rae Bareilly	2017-18	'A'	NPCC	Transfer of SB under Consideration by Railway Board
2.	Ghazipur	1986-87	---	CPWD	DPR STAGE (Hindrance – Land issue)
3.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
4.	Deoria	2003-04	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
5.	Old Cantt, Allahabad	1989-90	---	---	DPR AWAITED
6.	Raksha Vihar, Kanpur	2003-04	---	---	DPR AWAITED

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
3.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE**

- Total Number of Kendriya Vidyalayas = 45
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 38
- KVs with permanent school building = 26
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 12
  - a) KVs where school building is under construction - 05
  - b) KVs where construction of school building work is yet to start - 01
  - c) KVs where land is yet to be transferred in favour of KVS - 06

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Bhimtal	2584.00	16.06.2022	CPWD	94%
2.	Bageshwar	3059.45	27.09.2022	CPWD	80%
3.	SSB Champawat	3583.48	27.09.2022	CPWD	55%
4.	Lohaghat	3719.75	16.11.2022	CPWD	75%
5.	New Tehri Town	4024.83	29.11.2022	NPCC	43%

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Augustmuni	2004-05	'A'	CPWD	Hindrance (Land issue)

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	SSB Srinagar	1988-89	Ministry H/A	Land Identified
2.	Gwaldham	2003-04	Ministry H/A	Land Identified
3.	No. 1 Banbasa Cantt	1982-83	Army	Land yet to be identified
4.	Haldwani Cantt	1989-90	Army	Land yet to be identified
5.	Rishikesh	2003-04	State Govt.	Land yet to be identified
6.	ITBP Gauchar	1999-2000	Ministry H/A	Land yet to be identified

**STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE**

- Total Number of Kendriya Vidyalayas = 62
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 55
- KVs with permanent school building = 46
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
  - a) KVs where school building is under construction - 09
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	BSF, Raninagar	2591.23	23.06.2022	NPCC	88%
2.	BSF, Aradhpur	2659.10	16.12.2022	CPWD	66%
3.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	48%
4.	BSF, Baikunthpur	3130.91	15.02.2023	CPWD	49%
5.	CRPF Siliguri	3269.74	15.02.2023	CPWD	46%
6.	BSF Krishnanagar	3672.98	10.07.2023	CPWD	45%
7.	Bolpur	2046.13	06.03.2023	CPWD	Mobilization Started
8.	Tarakeswar	3860.11	20.01.2023	CPWD	10%
9.	CRPF Durgapur	3637.61	18.07.2023	CPWD	Mobilization Started

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

**STATUS OF SCHOOL BUILDING IN KVS(HQ)**

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 00
- KVs with permanent school building = 00
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
  - a) KVs where school building is under construction - -
  - b) KVs where construction of school building work is yet to start - -
  - c) KVs where land is yet to be transferred in favour of KVS - -

**(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&amp;ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	NIL				

**(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

**(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:**

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			