# STATUS OF SCHOOL BUILDINGS AS ON 01.08.2025

(राज्य वार/STATE - WISE)

	राज्य का नाम/Name of State & UT	के० वि०	के॰ वि॰	STATE - W भवन निर्माण			Т .	
ग्र.∘ सं∘∕	Not an any value of state & Of	का कुल	क॰ ।व॰ परियोजना क्षेत्र/	भवन ।नमाण किया जाना है/	निर्मित भवन/ Building	विद्यालय भवन निर्माणाधीन/	कार्य प्रारम्भ किया जाना	भूमि केविसं के पक्ष में
S. No		संख्या/	KVs in	Building	constructe	Building	है/Work yet	हस्तांतरित नहीं हुई है/ Land yet to be
		Total No. of KVs	Project/ IHL/ Abroad	To be constructed	d	under construction	to start	transferred in favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	-	-
2	आंध्र प्रदेश/Andhra Pradesh	37	3	34	32	-	2	-
3	अरुणाचल प्रदेश/Arunachal	20	2	18	12	4	2	-
	Pradesh							
4	असम/Assam	57	17	40	38	1	-	1
5	बिहार/Bihar	51	4	47	30	2	4	11
6	चंडीगढ़/Chandigarh	5	-	5	5	•	-	-
7	छत्तीसगढ़/Chhattisgarh	37	7	30	25	3	1	1
8	दादर &नागर हवेली/ Dadra & Nagar Haveli	1	-	1	1	•	-	-
9	दमन & डीयू/Daman & Diu	1	-	1	-	•	1	•
10	दिल्ली/Delhi	46	5	41	38	-	2	1
11	गोवा/Goa	5	-	5	5	-	-	-
12	गुजरात/Gujarat	46	11	35	34	-	-	1
13	हरियाणा/Haryana	35	-	35	30	-	5	-
14	हिमाचल प्रदेश/ Himachal	26	3	23	17	2	2	2
	Pradesh							
15	जम्मू & कश्मीर/ Jammu & Kashmir	36*	4	32	17	4	6	5
16	झारखण्ड/Jharkhand	41	5	36	27	5	2	2
17	कर्नाटक/Karnataka	52	8	44	40	4	-	-
18	केरल/Kerala	38	2	36	34	-	2	-
19	लक्षदीप/Lakshadweep	1	-	1	1	-	-	-
20	लदाख/Ladakh	3	-	3	2	-	1	-
21	मध्य प्रदेश/Madhya Pradesh	119	14	105	92	2	11	•
22	महाराष्ट्र/Maharashtra	60	6	54	50	3	1	-
23	मणिपुर/Manipur	9	1	8	1	5	1	1
24	मेघालय/Meghalaya	7	1	6	6	-	-	•
25	मिज़ोरम/Mizoram	4	1	3	2	1		•
26	नागालैंड/Nagaland	5	1	4	2	1	0	1
27	ओड़ीशा/Odisha	76	8	68	48	8	12	=
28	पुडुचेरी/Puducherry	4	1	3	2	•	1	-
29	पंजाब/Punjab	52	4	48	39	4	4	1
30	राजस्थान/Rajasthan	78	6	72	66	3	1	2
31	सिकिम/Sikkim	2	1	1	1	-	-	-
32	तमिलनाडू/Tamil Nadu	46	7	39	36	2	1	-
33	तेलंगाना/Telangana	35	4	31	30	1	•	-
34	त्रिपुरा/Tripura	11	2	9	4	1	4	-
35	उत्तर प्रदेश/Uttar Pradesh	125	13	112	94	6	9	3
36	उत्तराखण्ड/Uttarakhand	46	7	39	27	4	2	6
37	पश्चिम बंगाल/West Bengal	62	7	55	46	9	-	-
38	विदेश/Abroad(KVS HQ)	3	3	-	-	•		•
	Total	1284	158	1126	936	75	77	38

\*Excluding KV Anantnag (Non-functional since 2020).

01.08.2025 [EDP) to upload on KVS voels site.

Distant.

Ac (200)

### STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

• Total Number of Kendriya Vidyalayas

02

Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.

KVs where school buildings are to be constructed by KVS

02

=

· KVs with permanent school building

02

Details of remaining KVs, where school buildings are to be constructed by KVS.

a) KVs where school building is under construction

b) KVs where construction of school building work is yet to start

c) KVs where land is yet to be transferred in favour of KVS

#### KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION: (a)

Sl. No.

Name of KV

**Amount of AA&ES** (Rs. In lakh)

Date

Construction Agency

**Progress** 

NIL

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u> Name of KV

NIL

Year of opening

Type of Building

Construction Agency

Remarks

# (c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.

Name of KV

Year of opening

**Sponsoring Authority** 

Remarks

#### STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

•	Total Nu	mber of Kendriya Vidyalayas			=	37	
•	<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>						
•	KVs where school buildings are to be constructed by KVS						
•	KVs with	permanent school building			=	32	
•	Details o	f remaining KVs, where school buildings are to be constructed	d by	KVS.	=	02	
	a) KV	s where school building is under construction	-	00			
	b) KV	s where construction of school building work is yet to start	-	02			
	c) KV	s where land is yet to be transferred in favour of KVS	-	00			

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress
(Rs. In lakh) Agency
NIL

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Palasamudram Village, Gorantala	2025-26			DPR Awaited
2	Rajampet	2016-17	'A-1'	NPCC	DPR STAGE (Hindrance – Land issue)

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks

Authority

# STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

•	Total Number of Kendriya Vidyalayas	=	20			
•	<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>					
•	KVs where school buildings are to be constructed by KVS	=	18			
•	KVs with permanent school building	=	12			
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	06			
	a) KVs where school building is under construction - 04 b) KVs where construction of school building work is yet to start - 02 c) KVs where land is yet to be transferred in favour of KVS - 00					
	c) KVs where land is yet to be transferred in favour of KVS - 00					

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	Longding	3368.61	07.03.2019	NPCC	94%
2.	Namsai	2138.14	12.01.2023	CPWD	75%
3.	Daporijo	2744.03	21.03.2023	CPWD	09%
4.	Ziro	2644.88	23.06.2022	APPWD	32%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Hayuliang	2020-21	'A-1'	CPWD	DPR AWAITED  DPR STAGE  (Hindrance – Land issue)
2.	Roing	2003-04	'A'	NPCC	

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	<b>Sponsoring</b>	Remarks
			<u>Authority</u>	

# STATUS OF SCHOOL BUILDING IN ASSAM STATE

Total Number of Kendriya Vidyalayas						
• Ken by s	driya Vidyalayas iı ponsors.	n Project Sector/II	HL, where buildin	gs are to be provide	d =	17
• KVs	where school buil	dings are to be co	nstructed by KVS		=	40
• KVs	with permanent s	chool building			=	38
• Deta	ails of remaining K	Vs, where school	buildings are to b	e constructed by KVS	. =	02
a) KVs where school building is under construction - 01 b) KVs where construction of school building work is yet to start - 00 c) KVs where land is yet to be transferred in favour of KVS - 01  KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:  SI. No. Name of KV Amount of AA&ES Date Construction (Rs. In lakh) Agency						
1.	Dibrugarh	3783.82	02.05.2022	CPWD	18%	•
KVs WHE	RE CONSTRUCTIO	N OF SCHOOL BU	ILDING WORK YE	Γ TO START:		
Sl. No.		Year of opening	Type of Building	Construction Agency	<u>Rem</u>	<u>arks</u>
	NIL					
KVs WHER	RE LAND IS YET TO B	E TRANSFERRED IN	FAVOUR OF KVS:			
Sl. No	Name of KV	Year of openi	ng <u>Sponso</u> <u>Autho</u> r		arks	

<u>SI. No.</u>	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	RRL Jorhat	2003-04	State Govt.	Land Identified

(a)

(b)

# STATUS OF SCHOOL BUILDING IN BIHAR STATE

•	Total Number of Kendriya Vidyalayas	=	51			
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.					
•	KVs where school buildings are to be constructed by KVS	=	47			
•	KVs with permanent school building	=	30			
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	17			
	a) KVs where school building is under construction - 02					
	b) KVs where construction of school building work is yet to start - 04					
	c) KVs where land is yet to be transferred in favour of KVS - 11					

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	CWP Bela	2001.95	22.11.2016	CPWD	65%
2.	Lakhisarai	3123.44	15.09.2022	CPWD	92%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Banka	2004-05		CPWD	DPR AWAITED
2.	CRPF Barachatti	2024-25		CPWD	DPR AWAITED
3.	Birpur, Supaul	2025-26		CPWD	DPR AWAITED
4.	CRPF, Jhaphan	2010-11			DPR AWAITED

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	Buxar	2003-04	State Govt.	Land Identified
2.	Motihari	2003-04	State Govt.	Land Identified
3.	Siwan	2004-05	State Govt.	Land Identified
4.	Chhapra	2004-05	State Govt.	Land Identified
5.	Purnia	2004-05	Air Force	Land Identified
6.	Gopalganj	2004-05	State Govt.	Land Identified
7.	Hazipur	2003-04	State Govt.	Land identified
8.	Aurangabad	2010-11	State Govt.	Land identified
9.	Darbhanga	2004-05	State Govt.	Land yet to be identified
10.	Barauni	2004-05	State Govt.	Land yet to be identified
11.	Maharajganj	2011-12	State Govt.	Land yet to be identified

#### STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

• Total Number of Kendriya Vidyalayas = 05

Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = by sponsors.

KVs where school buildings are to be constructed by KVS
 = 05

KVs with permanent school building
 = 05

Details of remaining KVs, where school buildings are to be constructed by KVS.

a) KVs where school building is under construction - -

b) KVs where construction of school building work is yet to start - -

c) KVs where land is yet to be transferred in favour of KVS - -

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks

Authority

# STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

•	Total Number of Kendriya Vidyalayas	=	37
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	= .	07
•	KVs where school buildings are to be constructed by KVS	=	30
•	KVs with permanent school building	=	25
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	05
	a) KVs where school building is under construction - 03 b) KVs where construction of school building work is yet to start - 01 c) KVs where land is yet to be transferred in favour of KVS - 01		

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<b>Progress</b>
	*	(Rs. In lakh)		Agency	-
1.	Bijapur	2167.00	13.01.2021	NPCC	88%
2.	Sukma	2017.00	13.01.2021	NPCC	91%
3.	CRPF Bilaspur	2741.96	23.09.2022	CPWD	70%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Bemetara	2025-26	•••	***	DPR Awaited

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified

# STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

Total Number of Kendriya Vidyalayas

01

 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = by sponsors.

KVs where school buildings are to be constructed by KVS

01

KVs with permanent school building

01

Details of remaining KVs, where school buildings are to be constructed by KVS.

a) KVs where school building is under construction

b) KVs where construction of school building work is yet to start -

c) KVs where land is yet to be transferred in favour of KVS

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>

Name of KV

Amount of AA&ES (Rs. In lakh) <u>Date</u>

Construction Agency **Progress** 

NIL

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV

Year of opening

Type of Building

Construction Agency Remarks

NIL

### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.

Name of KV

Year of opening

Sponsoring Authority

Remarks

# STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	Type of Building	Construction	Remarks
1.	Diu	2003-04	'A'	<u>Agency</u> CPWD	Hindrance (Land issue)

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks

Authority

# STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

•	Total Number of Kendriya Vidyalayas	=	46		
•	<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>				
•	KVs where school buildings are to be constructed by KVS				
•	KVs with permanent school building				
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	03		
	a) KVs where school building is under construction - 00 b) KVs where construction of school building work is yet to start - 02 c) KVs where land is yet to be transferred in favour of KVS - 01				

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
	NIL				

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	No. 4, Delhi Cantt	1994-95	'A'	MES	DPR STAGE
2.	Sec-22, Rohini	2003-04	<b>'</b> A'	CPWD	EOT awaited from DDA

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
01	Shakurbasti	2011-12	Railway	Land Identified

#### **STATUS OF SCHOOL BUILDING IN GOA STATE**

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

# KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

NIL

(c)

### STATUS OF SCHOOL BUILDING IN GUJARAT STATE

•	Total Number of Kendriya Vidyalayas	=	46		
•	<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>				
•	KVs where school buildings are to be constructed by KVS				
•	KVs with permanent school building	=	34		
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	01		
	a) KVs where school building is under construction - 00 b) KVs where construction of school building work is yet to start - 00 c) KVs where land is yet to be transferred in favour of KVS - 01				

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

#### STATUS OF SCHOOL BUILDING IN HARYANA STATE

• Total Number of Kendriya Vidyalayas

= 35

- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = sponsors.
- KVs where school buildings are to be constructed by KVS

35

KVs with permanent school building

30

- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
  - a) KVs where school building is under construction

00

b) KVs where construction of school building work is yet to start

05

c) KVs where land is yet to be transferred in favour of KVS

00

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No. Name of KV

Amount of AA&ES (Rs. In lakh)

<u>Date</u> <u>Construction</u>

**Agency** 

<u>Progress</u>

Nil

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	<u>Type of</u> <u>Building</u>	Construction Agency	<u>Remarks</u>
1.	CRPF Sonepat	2019-20	<b>'</b> A'	CPWD	DPR Stage
2.	Bilaspur	2021-22	'A'	CPWD	(Go-ahead for tender)  DPR Stage (Go-ahead for tender)
3.	Sohna Road, Gurgaon	2003-04	'A-1"	CPWD	DPR AWAITED
4.	No. IV, Ambala Cantt.	1987-88	'A'	MES	DPR AWAITED
5.	Badopal, Fatehabad	2017-18	'A'	NPCC	(Hindrance – Land issue) Hindrance (Land issue)

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening

Sponsoring Authority <u>Remarks</u>

Nil

### STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

• Total Number of Kendriya Vidyalayas 26 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 03 sponsors. KVs where school buildings are to be constructed by KVS 23 KVs with permanent school building 17 Details of remaining KVs, where school buildings are to be constructed by KVS. 06 a) KVs where school building is under construction 02 b) KVs where construction of school building work is yet to start -02 c) KVs where land is yet to be transferred in favour of KVS 02

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		<u>Agency</u>	
1.	Reckongpeo	2585.03	03.10.2018	CPWD	60%
2.	Bangana	3985.91	21.07.2022	CPWD	85%

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	Hindrance (Land issue)
2.	Dharampur	2022-23	'A'	CPWD	Hindrance (Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	Alhilal	1991-92	Army	Land identified
2.	Ghumarwin	2012-13	State Govt.	Land identified

#### **STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE**

• Total Number of Kendriya Vidyalayas 36\* Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 04 sponsors. KVs where school buildings are to be constructed by KVS 32 • KVs with permanent school building 17 • Details of remaining KVs, where school buildings are to be constructed by KVS. 15 a) KVs where school building is under construction 04 b) KVs where construction of school building work is yet to start 06 c) KVs where land is yet to be transferred in favour of KVS 05

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	BSF Bandipur	3242.06	27.07.2016	CPWD	49%
2.	Jodhpur, Doda	4089.16	17.07.2023	CPWD	53%
3.	Samba	1665.43	13.07.2022	MES	02%
4.	Damana	2724.56	06.03.2023	CPWD	Mobilization Started

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Badarwah	2003-04	'A-1'	CPWD	DPR STAGE
2.	Aminoo	2010-11	'A-1'	CPWD	DPR STAGE
3.	No.2, Udhampur	1985-86	***	MES	DPR AWAITED
4.	Gandoh Bhalesssa	2025-26	•••		DPR AWAITED
5.	Awantipura	1987-88	<b>'A'</b>	MES	Hindrance
6.	BSF, Humhama	2010-11		CPWD	(Land issue) Hindrance (Land issue)

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	Pahalgaon	2003-04	U.T.	Land identified
4.	Jindrah	1986-87	Army	Land yet to be identified
5.	Baramula	1985-86	Army	Land yet to be identified

<sup>\*</sup> Excluding KV Anantnag (Non-functional since 2020)

### STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

• Total Number of Kendriya Vidyalayas 41 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 05 sponsors. KVs where school buildings are to be constructed by KVS 36 KVs with permanent school building 27 Details of remaining KVs, where school buildings are to be constructed by KVS. 09 a) KVs where school building is under construction 05 b) KVs where construction of school building work is yet to start 02 c) KVs where land is yet to be transferred in favour of KVS 02

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>SI.</u>	Name of KV	<b>Amount of AA&amp;ES</b>	<u>Date</u>	Construction	Progress
<u>No.</u>		(Rs. in lakh)		Agency	
1.	Sahibganj	3455.14	27.12.2022	CPWD	75%
2.	Palamu	3735.35	01.02.2023	CPWD	72%
3.	Koderma	3152.00	16.02.2023	CPWD	80%
4.	Gumla	3195.29	16.11.2022	CPWD	73%
5.	SER Dangoaposi	3281.64	21.03.2023	CPWD	67%

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Dhanbad No.2	2003-04	'A'	CPWD	DPR AWAITED
2.	Surda Ghatsila	2003-04		CPWD	(Hindrance – Land issue) DPR AWAITED (Hindrance – Land issue)

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

# STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

•	Total Number of Kendriya Vidyalayas	=.	52				
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.						
•	KVs where school buildings are to be constructed by KVS						
•	KVs with permanent school building	=	40				
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	04				
	a) KVs where school building is under construction - 04 b) KVs where construction of school building work is yet to start c) KVs where land is yet to be transferred in favour of KVS						

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>SI.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
<u>No.</u>		(Rs. In lakh)		Agency	
1.	Udupi	2823.35	02.06.2022	CPWD	72%
2.	Railway Yeshwantpur	2753.72	04.11.2022	CPWD	65%
3.	Haveri	2134.00	28.06.2021	FEDO	01%
4.	Gauribidanur (Kudamalakunte)	2759.98	01.09.2022	NPCC	14%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of	Type of	Construction	Remarks
		<u>opening</u>	<b>Building</b>	<u>Agency</u>	

NIL

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			<u>Authority</u>	

#### STATUS OF SCHOOL BUILDING IN KERALA STATE

• Total Number of Kendriya Vidyalayas 38 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 02 provided by sponsors. KVs where school buildings are to be constructed by KVS 36 KVs with permanent school building 34 Details of remaining KVs, where school buildings are to be constructed 02 by KVS. a) KVS where school building is under construction 00 b) KVs where construction of school building work is yet to 02 c) KVS where land is yet to be transferred in favour of KVS 00

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

Nil

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
<u>1.</u>	Palayad	2011-12	=		DPR AWAITED
2.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	DPR AWAITED (Hindrance – Land issue)

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks

Authority

Nil

#### STATUS OF SCHOOL BUILDING IN LADAKH STATE

• Total Number of Kendriya Vidyalayas 03 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 00 provided by sponsors. KVs where school buildings are to be constructed by KVS 03 KVs with permanent school building 02 Details of remaining KVs, where school buildings are to be constructed 01 by KVS. KVS where school building is under construction 00 b) KVs where construction of school building work is yet to 01 start c) KVS where land is yet to be transferred in favour of KVS 00

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Agency

1. Nubra 2003-04 'A-1' CPWD DPR AWAITED

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

# STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY

 Total Number of Kendriya Vidyalayas = 01 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 00 provided by sponsors. KVs where school buildings are to be constructed by KVS 01 KVs with permanent school building 01 Details of remaining KVs, where school buildings are to be constructed 00 by KVS. a) KVS where school building is under construction 00 b) KVs where construction of school building work is yet to 00 start c) KVS where land is yet to be transferred in favour of KVS 00

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

NIL

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks
Authority

#### STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

Total Number of Kendriya Vidyalayas

119

• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 14 sponsors.

• KVs where school buildings are to be constructed by KVS

105

• KVs with permanent school building

92

Details of remaining KVs, where school buildings are to be constructed by KVS.

13

a) KVs where school building is under construction

02

b) KVs where construction of school building work is yet to start -

11

c) KVs where land is yet to be transferred in favour of KVS

00

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		<u>Agency</u>	·
1.	Harda	2975.57	14.07.2022	FEDO	32%
2.	Anuppur	2843.46	17.03.2024	CPWD	Mobilization started

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	<u>Year of</u> opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Umaria	2010-11	'A-1'	CPWD	DPR STAGE
					(Hindrance – Land issue)
2.	Amba	2016-17	'A'	NPCC	DPR STAGE
					(Hindrance – Land issue)
3.	Alirajpur	2020-21	'A'	CPWD	DPR AWAITED
					(Hindrance – Land issue)
4.	Garha	2007-08	'A'	CPWD	DPR AWAITED
					(Hindrance – Land issue)
5.	Ashok Nagar	2025-26			DPR AWAITED
6.	Narsinghgarh	2025-26		<del></del>	DPR AWAITED
7.	Tirodi	2025-26			DPR AWAITED
8.	Barghat	2025-26			DPR AWAITED
9.	Khajuraho	2025-26			DPR AWAITED
10.	Jhinjhari	2025-26			DPR AWAITED
11.	Sabalgarh	2025-26			DPR AWAITED

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Authority Remarks

# STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

• Tota	al Number of Kendriya Vidyalayas			=	60	
	• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.					
• KVs	where school buildings are to be constructed by KVS			=	54	
• KVs	with permanent school building			z	50	
• Deta	ails of remaining KVs, where school buildings are to be construct	ed b	y KVS.	=	04	
a) b) c)	KVs where school building is under construction KVs where construction of school building work is yet to start KVs where land is yet to be transferred in favour of KVS	-	03 01 00			

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction Agency	Progress
		(Rs. In lakh)			
1.	Parbhani	2760.38	17.10.2022	NPCC	92%
2.	CRPF Talegaon	2239.94	15.09.2022	CPWD	95%
3.	Yavatmal	2885.20	10.07.2023	CPWD	15%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	NDRF Campus Sudumbare, Pune	2025-26			DPR AWAITED

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	<b>Sponsoring</b>	Remarks
		<u>Authority</u>		

# STATUS OF SCHOOL BUILDING IN MANIPUR STATE

•	Total Number of Kendriya Vidyalayas					
•	• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.					
•	KVs	where school buildings are to be constructed by KVS		=	08	
•	KVs with permanent school building					
•	Details of remaining KVs, where school buildings are to be constructed by KVS.					
	a)	KVS where school building is under construction	- 05			
	b)	KVs where construction of school building work is yet to start	- 01			
	c)	KVS where land is yet to be transferred in favour of KVS	- 01			

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<b>Progress</b>
		(Rs. In Jakh)		Agency	
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	53%
2.	Tamenglong	4282.20	20.12.2022	CPWD	15%
3.	Leimakhong	3493.77	12.01.2023	MES	17%
4.	Ukhrul	2758.62	07.09.2022	CPWD	21%
5.	No. 2 Imphal	5819.59	25.05.2023	CPWD	Mobilization started

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Chandel	2018-19	'A'	NPCC	DPR STAGE

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	Akampet	2015-16	State Govt.	Land Identified

### STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

 Total Number of Kendriya Vidyalayas 07 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 01 provided by sponsors. KVs where school buildings are to be constructed by KVS 06 KVs with permanent school building 06 Details of remaining KVs, where school buildings are to be constructed 00 by KVS. a) KVS where school building is under construction 00 b) KVs where construction of school building work is yet to 00 c) KVS where land is yet to be transferred in favour of KVS 00 **KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:** 

<u>Sl. No.</u> Name of KV **Amount of AA&ES** <u>Date</u> Construction **Progress** (Rs. In lakh) Agency NIL

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u> Name of KV Year of opening Type of Building Construction Remarks **Agency** 

NIL

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening **Sponsoring** Remarks **Authority** 

NIL

(a)

### STATUS OF SCHOOL BUILDING IN MIZORAM STATE

Total Number of Kendriya Vidyalayas	=	04
<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>	=	01
KVs where school buildings are to be constructed by KVS	=	03
KVs with permanent school building	=	02
<ul> <li>Details of remaining KVs, where school buildings are to be constructed by KVS.</li> </ul>	=	01
a) KVS where school building is under construction - 01		
<ul> <li>b) KVs where construction of school building work is yet to - 00 start</li> </ul>		
c) KVS where land is yet to be transferred in favour of KVS - 00		

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	<b>Construction</b>	<b>Progress</b>
		(Rs. In lakh)		Agency	
1.	Lunglei	2385.37	24.11.2014	MAMCO	95%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

# STATUS OF SCHOOL BUILDING IN NAGALAND STATE

•	Total Number of Kendriya Vidyalayas	=	05
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	e =	01
•	KVs where school buildings are to be constructed by KVS	=	04
•	KVs with permanent school building	=	02
•	Details of remaining KVs, where school buildings are to be constructe by KVS.	d =	02
	a) KVS where school building is under construction - 01		
	<ul> <li>KVs where construction of school building work is yet to - 00 start</li> </ul>		
	c) KVS where land is yet to be transferred in favour of KVS - 01		

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
	•	(Rs. In lakh)		Agency	
1.	Rangapahar	2103.43	15.11.2022	MES	03%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

<u>NIL</u>

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	Kohima	1997-98	Ministry H/A	Land yet to be identified

#### STATUS OF SCHOOL BUILDING IN ODISHA STATE

• Total Number of Kendriya Vidyalayas 76 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = 80 by sponsors. KVs where school buildings are to be constructed by KVS 68 KVs with permanent school building 48 Details of remaining KVs, where school buildings are to be constructed by KVS. 20 a) KVs where school building is under construction 80 b) KVs where construction of school building work is yet to start 12 c) KVs where land is yet to be transferred in favour of KVS 00

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<b>Progress</b>
		(Rs. In lakh)		Agency	
1.	Hinjilicut	2794.47	04.11.2022	CPWD	70%
2.	Anandpur	3105.02	03.11.2022	CPWD	65%
3.	Chatrapur	3821.88	04.11.2022	CPWD	90%
4.	Kutra	2582.33	28.09.2022	CPWD	60%
5.	Nuapada	2668.15	27.09.2022	CPWD	85%
6.	Khariar	3061.62	04.11.2022	CPWD	45%
7.	Deogarh	3140.08	27.09.2022	CPWD	75%
8.	Gunupur	3240.13	01.02.2023	CPWD	Mobilization started

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Murgabadi	2010-11	'A'	CPWD	DPR Awaited
2.	Bhanjanagar	2010-11	'A'	CPWD	DPR Awaited
3.	Champua	2025-26			DPR Awaited
4.	Patnagarh	2025-26	'A'	CPWD	DPR Awaited
5.	Titlagarh	2025-26	'A'	CPWD	DPR Awaited
6.	Jeypore	2025-26	'A'	CPWD	DPR Awaited
7.	Kamakhyanagar	2025-26	'A'	CPWD	DPR Awaited
8.	Athamalik	2025-26	'A'	CPWD	DPR Awaited
9.	Kuchinda	2025-26	'A'	CPWD	DPR Awaited
10.	Talchar	2025-26			DPR Awaited
11.	ITBP Khurda	2025-26			DPR Awaited
12.	No. 2, Cuttack	2010-11		•••	DPR Awaited

### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u> 51. IVO.</u>	Name of KV	Year of opening	<u>Sponsoring</u>	<u>Remarks</u>
			<u>Authority</u>	

#### STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

Total Number of Kendriya Vidyalayas	=	04
<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>	=	01
KVs where school buildings are to be constructed by KVS	=	03
KVs with permanent school building	=	02
<ul> <li>Details of remaining KVs, where school buildings are to be constructed by KVS.</li> </ul>	=	01
a) KVs where school building is under construction - 00		
b) KVs where construction of school building work is yet to - 01 start		
c) KVs where land is yet to be transferred in favour of KVS - 00		

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Karaikal	2010-11	***		DPR Awaited

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Nil

SI. No. Name of KV Year of opening Sponsoring Remarks

Authority

### STATUS OF SCHOOL BUILDING IN PUNJAB STATE

•	Tota	al Number of Kendriya Vidyalayas		=	52
•		driya Vidyalayas in Project Sector/IHL, where buildings vided by sponsors.	are to be	=	04
•	KVs	where school buildings are to be constructed by KVS		Ξ	48
•	KVs	with permanent school building		= .	39
•	Deta by K	ails of remaining KVs, where school buildings are to be co VS.	nstructed	=	09
	a)	KVS where school building is under construction	- 04		
	b)	KVs where construction of school building work is yet to start	- 04		
	c)	KVS where land is yet to be transferred in favour of KVS	- 01		

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	Ubhawal	2137.25	14.09.2022	CPWD	96%
2.	BSF, Fazilka	1979.78	27.09.2022	CPWD	90%
3.	BSF, KMS Wala	2196.90	27.09.2022	CPWD	83%
4.	CRPF Saraikhas	2232.34	27.09.2022	CPWD	85%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Mullanpur	1985-86	'A'	MES	DPR AWAITED
2.	Nabha Cantt.	1986-87	'A'	MES	DPR AWAITED
3.	No. 4, Jallandhar Cantt.	1997-98	'A'	MES	Hindrance
4.	Halwara No. 2	1983-84	'A'	MES	(Land issue) Hindrance (Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

# STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

•	lotal Number of Kendriya Vidyalayas	=	78
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	06
•	KVs where school buildings are to be constructed by KVS	=	72
•	KVs with permanent school building	=	66
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	06
	a) KVs where school building is under construction - 03 b) KVs where construction of school building work is yet to start - 01		
	c) KVs where land is yet to be transferred in favour of KVS - 02		

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	Jaisindhar	2782.02	04.11.2022	CPWD	20%
2.	BSF, Ramgarh	2225.19	01.02.2023	CPWD	90%
3.	Pratapgarh	2532.50	20.10.2022	CPWD	18%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	<u>Year of</u> opening	Type of Building	Construction Agency	Remarks
1.	BSF Srikaranpur	2025-26			DPR AWAITED

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be Identified.

#### STATUS OF SCHOOL BUILDING IN SIKKIM STATE

 Total Number of Kendriya Vidyalayas 02 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 01 provided by sponsors. KVs where school buildings are to be constructed by KVS 01 KVs with permanent school building 01 Details of remaining KVs, where school buildings are to be constructed by KVS. a) KVs where school building is under construction b) KVs where construction of school building work is yet to KVs where land is yet to be transferred in favour of KVS KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION: Sl. No. Name of KV **Amount of AA&ES** Date Construction **Progress** (Rs. In lakh) **Agency** 

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks
Agency
NIL

### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

NIL

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

(a)

# STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

•	Tota	al Number of Kendriya Vidyalayas			=	46	
•	Ken prov	driya Vidyalayas in Project Sector/IHL, where buildings vided by sponsors.	are 1	to be	=	07	
•	KVs	where school buildings are to be constructed by KVS			=	39	
•	KVs with permanent school building						
•	Deta by K	ails of remaining KVs, where school buildings are to be co VS.	nstrı	ucted	=	03	
	a)	KVs where school building is under construction	_	02			
	b)	KVs where construction of school building work is yet to start	-	01			
	c)	KVs where land is yet to be transferred in favour of KVS	-	00			

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Si. No.</u>	Name of KV	<b>Amount of AA&amp;ES</b>	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	Udmalpet	2712.12	28.09.2022	CPWD	84%
2.	Rameshwaram	3102.94	12.09.2022	NPCC	09%

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	BSF Kittampalayam	2025-26			DPR Awaited

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring	Remarks
			<u>Authority</u>	

<u>NIL</u>

#### STATUS OF SCHOOL BUILDING IN TELANGANA STATE

 Total Number of Kendriya Vidyalayas 35 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 04 provided by sponsors. KVs where school buildings are to be constructed by KVS 31 KVs with permanent school building 30 Details of remaining KVs, where school buildings are to be constructed = 01 by KVS. a) KVs where school building is under construction 01 b) KVs where construction of school building work is yet to 00 start c) KVs where land is yet to be transferred in favour of KVS 00

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	<b>Construction</b>	<u>Progress</u>
		(Rs. In lakh)		<u>Agency</u>	
1.	Mehbubabad	2259.51	16.01.2025	CPWD	Mobilization started

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of Type of Building Construction Remarks opening Agency

NIL

#### (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Authority Remarks

# STATUS OF SCHOOL BUILDING IN TRIPURA STATE

• Tota	Total Number of Kendriya Vidyalayas						
Ken prov	• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.						
• KVs	KVs where school buildings are to be constructed by KVS						
• KVs	KVs with permanent school building						
	Details of remaining KVs, where school buildings are to be constructed by KVS.						
a)	KVs where school building is under construction	- 01					
b)	KVs where construction of school building work is yet to start	- 04					
c)	KVs where land is yet to be transferred in favour of KVS	- 00					

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	Gokulnagar	3604.05	12.03.2024	CPWD	Mobilization started

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	GC, CRPF, Agartala	2010-11	'A'	CPWD	DPR STAGE
2.	BSF, Taliamura	2010-11	***	CPWD	(Go-ahead for tender) DPR Awaited
3.	Dharamnagar	2025-26			
4.	Dhalai	2006-07	'A'	CPWD	Hindrance

# (c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	<b>Sponsoring</b>	<u>Remarks</u>
			<u>Authority</u>	

### STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

• Total Number of Kendriya Vidyalayas 125 • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = 13 by sponsors. KVs where school buildings are to be constructed by KVS 112 KVs with permanent school building 94 • Details of remaining KVs, where school buildings are to be constructed by KVS. 18 a) KVs where school building is under construction 06 b) KVs where construction of school building work is yet to start 09 c) KVs where land is yet to be transferred in favour of KVS 03

# (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>SI.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
No.		(Rs. In lakh)		Agency	. , og. 235
1.	No. IV, Varanasi	2054.78	24.11.2014	HSCL	85%
2.	SSB Campus, Gadnia Palia Kalan	2657.19	20.10.2022	CPWD	55%
3.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	75%
4.	Bhadohi	2547.15	27.09.2022	CPWD	95%
5.	SSB Nanpara	2252.56	02.11.2022	CPWD	30%
6.	Chitrakoot	2775.56	14.01.2025	CPWD	Mobilization started

# (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl.</u> <u>No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	MCF Rae Bareilly	2017-18	<b>'</b> A'	NPCC	Transfer of SB under
2.	Ghazipur	1986-87		CPWD	Consideration by Railway Board DPR STAGE
3.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
4.	Deoria	2003-04	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
5.	Old Cantt, Allahabad	1989-90		CPWD	(Hindrance – Land issue) DPR AWAITED
6.	Raksha Vihar, Kanpur	2003-04		***	DPR AWAITED
7.	Maharajganj	2025-26			DPR Awaited
8.	Prayagpur	2025-26			DPR Awaited
9.	Bijnor	2025-26			DPR Awaited

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
3.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

# STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

• Total Number of Kendriya Vidyalayas 46 • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = 07 by sponsors. KVs where school buildings are to be constructed by KVS 39 KVs with permanent school building 27 Details of remaining KVs, where school buildings are to be constructed by KVS. 12 a) KVs where school building is under construction 04 b) KVs where construction of school building work is yet to start 02 c) KVs where land is yet to be transferred in favour of KVS 06

#### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	Bageshwar	3059.45	27.09.2022	CPWD	90%
2.	SSB Champawat	3583.48	27.09.2022	CPWD	60%
3.	Lohaghat	3719.75	16.11.2022	CPWD	80%
4.	New Tehri Town	4024.83	29.11.2022	NPCC	70%

#### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Augustmuni	2004-05	'A'	CPWD	Hindrance
2.	Kotdwar	2025-26			(Land issue) DPR Awaited

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	SSB Srinagar	1988-89	Ministry H/A	Land Identified
2.	Gwaldham	2003-04	Ministry H/A	Land Identified
3.	No. 1 Banbasa Cantt	1982-83	Army	Land yet to be identified
4.	Haldwani Cantt	1989-90	Army	Land yet to be identified
5.	Rishikesh	2003-04	State Govt.	Land yet to be identified
6.	ITBP Gauchar	1999-2000	Ministry H/A	Land vet to be identified

# STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

•	Total Number of Kendriya Vidyalayas		=	62	
•	<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>				
•	KVs where school buildings are to be constructed by KVS		= ,	55	
•	KVs with permanent school building		=	46	
•	Details of remaining KVs, where school buildings are to be constructed by	y KVS.	=	09	
	a) KVs where school building is under construction	09			
	b) KVs where construction of school building work is yet to start -	-			
	c) KVs where land is yet to be transferred in favour of KVS -	-			

### (a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	-
1.	BSF, Raninagar	2591.23	23.06.2022	NPCC	90%
2.	BSF, Aradhpur	2659.10	16.12.2022	CPWD	79%
3.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	56%
4.	BSF, Baikunthpur	3130.91	15.02.2023	CPWD	60%
5.	CRPF Siliguri	3269.74	15.02.2023	CPWD	53%
6.	BSF Krishnanagar	3672.98	10.07.2023	CPWD	67%
7.	Bolpur	2046.13	06.03.2023	CPWD	12%
8.	Tarakeswar	3860.11	20.01.2023	CPWD	15%
9.	CRPF Durgapur	3637.61	18.07.2023	CPWD	03%

### (b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	<u>Year of</u>	Type of	Construction	<u>Remarks</u>
		<u>opening</u>	<u>Building</u>	<u>Agency</u>	
	NIL				

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>	
	NIL				

# STATUS OF SCHOOL BUILDING IN KVS(HQ)

Total Number of Kendriya Vidyalayas	=	03
<ul> <li>Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.</li> </ul>	=	03
KVs where school buildings are to be constructed by KVS	=	00
KVs with permanent school building	=	00
<ul> <li>Details of remaining KVs, where school buildings are to be constructed by KVS.</li> </ul>	=	-
a) KVs where school building is under construction b) KVs where construction of school building work is yet to		
start		
c) KVs where land is yet to be transferred in favour of KVS		
KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:		

#### Sl. No. Name of KV

**Amount of AA&ES** <u>Date</u> Construction **Progress** (Rs. In lakh) Agency NIL

#### KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START: (b)

Sl. No. Name of KV Year of opening Type of Building Construction <u>Remarks</u> Agency

NIL

#### KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS: (c)

<u>Sl. No.</u> Name of KV Year of opening Sponsoring Remarks **Authority** 

NIL

(a)