STATUS OF SCHOOL BUILDINGS AS ON 01.10.2025

(राज्य वार/STATE - WISE)

क्र∘	राज्य का नाम/Name of State & UT	के॰ वि॰	के॰ वि॰	भवन निर्माण	निर्मित भवन/	विद्यालय भवन	कार्य प्रारम्भ	भूमि केविसं के पक्ष में
सं॰/		की कुल	परियोजना क्षेत्र/	किया जाना है/	Building constructe	निर्माणाधीन/	किया जाना	हस्तांतरित नहीं हुई है/
S. No		संख्या/	KVs in Project/ IHL/	Building To be	d	Building under	to start	Land yet to be transferred in
		Total No. of KVs	Abroad	constructed		construction	to start	favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	•	-
2	आंघ्र प्रदेश/Andhra Pradesh	38	3	35	32	-	3	-
3	अरुणाचल प्रदेश/Arunachal	20	2	18	12	4	2	-
	Pradesh							
4	असम/Assam	57	17	40	38	1	-	1
5	बिहार/Bihar	51	4	47	30	2	4	11
6	चंडीगढ़/Chandigarh	5	-	5	5	-	-	-
7	छत्तीसगढ़/Chhattisgarh	37	7	30	27	1	1	1
8	दादर &नागर हवेली/ Dadra &	1	-	1	1	-	•	-
	Nagar Haveli							
9	दमन & डीयू/Daman & Diu	1	-	1	-	•	1	-
10	दिल्ली/Delhi	47	5	42	38	-	3	1
11	गोवा/Goa	5	-	5	5	•	-	
12	गुजरात/Gujarat	46	11	35	34	•	<u> </u>	1
13	हरियाणा/Haryana	35	-	35	30	-	5	-
14	हिमाचल प्रदेश/ Himachal	26	3	23	17	2	2	2
	Pradesh		,		ļ			
15	जम्मू & कश्मीर/ Jammu &	37*	4	33	17	4	7	5
	Kashmir			26	37	5	2	2
16	झारखण्ड/Jharkhand	41	5	36	27		<u> </u>	
17	कर्नाटक/Karnataka	53	8	45	40	4	1	-
18	केरल/Kerala	39	2	37	34	•	3	-
19	लक्षदीप/Lakshadweep	1	-	1	1	•	-	-
20	लदाख/Ladakh	3	-	3	2	<u> </u>	1	-
21	मध्य प्रदेश/Madhya Pradesh	119	14	105	92	2	11	-
22	महाराष्ट्र/Maharashtra	60	6	54	51	2	1	-
23	मणिपुर/Manipur	9	1	8	1	5	1	1
24	मेघालय/Meghalaya	7	1	6	6	-	-	-
25	मिज़ोरम/Mizoram	4	1	3	2	1	-	-
26	नागालैंड/Nagaland	5	1	4	2	1	0	1
27	ओड़ीशा/Odisha	76	8	68	48	8	12	=
28	पुडुचेरी/Puducherry	4	1	3	2	-	1	-
29	पंजाब/Punjab	52	4	48	39	4	4	1
30	राजस्थान/Rajasthan	79	6	73	67	2	2	2
31	सिकिम/Sikkim	2	1	1	1	•	-	-
32	तमिलनाडू/Tamil Nadu	46	7	39	37	1	1	-
33	तेलंगाना/Telangana	35	4	31	30	1	-	-
34	त्रिपुरा/Tripura	11	2	9	4	1	4	-
35	उत्तर प्रदेश/Uttar Pradesh	125	13	112	95	5	9	3
36	उत्तराखण्ड/Uttarakhand	46	7	39	27	4	2	6
37	पश्चिम बंगाल/West Bengal	62	7	55	46	9	-	•
38	विदेश/Abroad(KVS HQ)	3	3	-		 	 	•
30	MAKAN WOLOSO(KAS HA)	1290	158	1132	942	69	83	38

^{*}Excluding KV Anantnag (Non-functional since 2020).

DC (Acael/17 cell) to upload on KVS website.

STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

• Total Number of Kendriya Vidyalayas = 02

 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.

• KVs where school buildings are to be constructed by KVS = 02

• KVs with permanent school building = 02

Details of remaining KVs, where school buildings are to be constructed by KVS.

a) KVs where school building is under construction

b) KVs where construction of school building work is yet to start

c) KVs where land is yet to be transferred in favour of KVS

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress (Rs. In lakh) Agency

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

(c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

•	Total Number of Kendriya Vidyalayas						
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 						
•	KVs	where school buildings are to be constructed by KVS			=	35	
•	KVs	with permanent school building			=	32	
•	Deta	ils of remaining KVs, where school buildings are to be construct	ed b	y KVS.	=	03	
	a)	KVs where school building is under construction	-	00			
	b)	KVs where construction of school building work is yet to start	-	03			
	c)	KVs where land is yet to be transferred in favour of KVS	-	00			

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
	NIII	(Rs. In lakh)		Agency	

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Palasamudram Village, Gorantala	2025-26			DPR Awaited
2.	Dhone	2025-26		***	DPR Awaited
3.	Rajampet	2016-17	'A'	NPCC	DPR STAGE
					(Hindrance - Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
	NIL			

STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

• Tota	Total Number of Kendriya Vidyalayas					
 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 						
• KVs	where school buildings are to be constructed by KVS		=	18		
• KVs	with permanent school building		=	12		
• Deta	ails of remaining KVs, where school buildings are to be construct	ed by KVS.	=	06		
a) b) c)	KVs where school building is under construction KVs where construction of school building work is yet to start KVs where land is yet to be transferred in favour of KVS	- 04 - 02 - 00				

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	Longding	3368.61	07.03.2019	NPCC	94%
2.	Namsai	2138.14	12.01.2023	CPWD	80%
3.	Daporijo	2744.03	21.03.2023	CPWD	24%
4.	Ziro	2644.88	23.06.2022	APPWD	37%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1. 2.	Hayuliang Roing	2020-21 2003-04	'A-1' 'A'	CPWD NPCC	DPR AWAITED DPR STAGE (Hindrance – Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
			riathoney	

STATUS OF SCHOOL BUILDING IN ASSAM STATE

	• Tota	al Number of Ken	driya Vidyalayas				2	57
	• Ken	driya Vidyalayas i sponsors.	in Project Sector/II	IL, where building	s are to be pro	ovided	=	17
	• KVs	where school bui	ildings are to be cor	nstructed by KVS			=	40
	• KVs	with permanent	school building				=	38
	• Deta	ails of remaining I	KVs, where school b	uildings are to be	constructed by	y KVS.	=	02
	a) b) c)	KVs where cons	ol building is under truction of school b is yet to be transfe	ouilding work is yet		01 00 01		
(a)	KVs WHE	RE SCHOOL BUIL	DING IS UNDER CO	NSTRUCTION:				
	<u>Sl. No.</u> 1.	Name of KV Dibrugarh	Amount of AA&ES (Rs. In lakh) 3783.82	<u>Date</u> 02.05.2022	Construction Agency CPWD		Progres	<u>ss</u>
(b)	KVs WHE	RE CONSTRUCTION	ON OF SCHOOL BUIL	LDING WORK YET	TO START:			
	Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency		Rema	<u>rks</u>
		NIL						
(c)	KVs WHEF	RE LAND IS YET TO I	BE TRANSFERRED IN	FAVOUR OF KVS:				
	Sl. No	. Name of KV	Year of openir	g Sponsorir Authorit		Remark	<u>(s</u>	
	1.	RRL Jorhat	2003-04	State Gov	t. Lar	nd Ident	ified	

STATUS OF SCHOOL BUILDING IN BIHAR STATE

• Total Number of Kendriya Vidyalayas 51 • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = 04 by sponsors. • KVs where school buildings are to be constructed by KVS 47 · KVs with permanent school building 30 • Details of remaining KVs, where school buildings are to be constructed by KVS. = 17 a) KVs where school building is under construction - 02 b) KVs where construction of school building work is yet to start - 04 c) KVs where land is yet to be transferred in favour of KVS - 11

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES (Rs. In lakh)	<u>Date</u>	Construction Agency	<u>Progress</u>
1.	CWP Bela	2001.95	22.11.2016	CPWD	65%
2.	Lakhisarai	3123.44	15.09.2022	CPWD	92%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Banka	2004-05		CPWD	DPR AWAITED
2.	CRPF Barachatti	2024-25		CPWD	DPR AWAITED
3.	Birpur, Supaul	2025-26		CPWD	DPR AWAITED
4.	CRPF, Jhaphan	2010-11			DPR AWAITED

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	Buxar	2003-04	State Govt.	Land Identified
2.	Motihari	2003-04	State Govt.	Land Identified
3.	Siwan	2004-05	State Govt.	Land Identified
4.	Chhapra	2004-05	State Govt.	Land Identified
5.	Purnia	2004-05	Air Force	Land Identified
6.	Gopalganj	2004-05	State Govt.	Land Identified
7.	Hazipur	2003-04	State Govt.	Land identified
8.	Aurangabad	2010-11	State Govt.	Land identified
9.	Darbhanga	2004-05	State Govt.	Land yet to be identified
10.	Barauni	2004-05	State Govt.	Land yet to be identified
11.	Maharajganj	2011-12	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

• Total Number of Kendriya Vidyalayas = 05

 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = by sponsors.

• KVs where school buildings are to be constructed by KVS = 05

• KVs with permanent school building = 05

• Details of remaining KVs, where school buildings are to be constructed by KVS. = -

a) KVs where school building is under construction -

b) KVs where construction of school building work is yet to start - -

c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

•	Total Number of Kendriya Vidyalayas	=	37			
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 					
•	KVs where school buildings are to be constructed by KVS	=	30			
•	KVs with permanent school building	=	27			
•	Details of remaining KVs, where school buildings are to be constructed by KVS.					
	a) KVs where school building is under construction - 01 b) KVs where construction of school building work is yet to start - 01 c) KVs where land is yet to be transferred in favour of KVS - 01					

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	CRPF Bilaspur	2741.96	23.09.2022	CPWD	75%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Bemetara	2025-26	•••	***	DPR Awaited

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified

STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

•	Total Number of Kendriya Vidyalayas		=	0:
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be prov by sponsors. 	/ided	=	-
•	KVs where school buildings are to be constructed by KVS		=	0:
•	KVs with permanent school building		=	0:
•	Details of remaining KVs, where school buildings are to be constructed by	KVS.	=	-
	a) KVs where school building is under construction	-		
	b) KVs where construction of school building work is yet to start -	_		
	c) KVs where land is yet to be transferred in favour of KVS -	-		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks
Agency

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

NIL

SI. No. Name of KV Year of opening Sponsoring Remarks

Authority

NIL

STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

	• Tota	l Number of Ken	driya Vidyalayas			=	01
 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 							-
	• KVs	where school bui	ldings are to be construc	ted by KVS		=	01
	• KVs	with permanent s	school building			=	-
	 Details of remaining KVs, where school buildings are to be constructed by KVS. 						01
	a)	KVs where scho	ol building is under const	ruction			
	b)		truction of school buildin		to start - 01		
	c) KVs where land is yet to be transferred in favour of KVS						
(a)	KVs WHEI	RE SCHOOL BUILE	DING IS UNDER CONSTRU	JCTION:			
	Sl. No.	Name of KV	Amount of AA&ES (Rs. In lakh)	<u>Date</u>	Construction	Prog	ress
		NIL	(113. III IdKII)		Agency		

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction	Remarks
1.	Diu	2003-04	'A'	<u>Agency</u> CPWD	Hindrance (Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

•	Tota	l Number of Kendriya Vidyalayas			=	47
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 					05
•	KVs	where school buildings are to be constructed by KVS			=	42
•	KVs	with permanent school building			=	38
•	Deta	ils of remaining KVs, where school buildings are to be construct	ed by	KVS.	=	04
	a)	KVs where school building is under construction	-	00		
	b)	KVs where construction of school building work is yet to start	-	03		
	c)	KVs where land is yet to be transferred in favour of KVS	-	01		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
	A III	(Rs. In lakh)		Agency	
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	No. 4, Delhi Cantt	1994-95	'A'	MES	DPR STAGE
2.	Khajuri Khas	20258-26			DPR Awaited
3.	Sec-22, Rohini	2003-04	'A'	CPWD	EOT awaited from DDA

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
01	Shakurbasti	2011-12	Railway	Land Identified

STATUS OF SCHOOL BUILDING IN GOA STATE

Total Number of Kendriya Vidyalayas = 05
 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.
 KVs where school buildings are to be constructed by KVS = 05
 KVs with permanent school building = 05
 Details of remaining KVs, where school buildings are to be constructed by KVS. = KVs where school building is under construction - - KVs where construction of school building work is yet to start - KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN GUJARAT STATE

•	Total Number of Kendriya Vidyalayas	=	46			
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 					
•	• KVs where school buildings are to be constructed by KVS =					
•	KVs with permanent school building	=	34			
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	01			
	a) KVs where school building is under construction - 00 b) KVs where construction of school building work is yet to start - 00 c) KVs where land is yet to be transferred in favour of KVS - 01					

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks
Agency

NIL

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

STATUS OF SCHOOL BUILDING IN HARYANA STATE

Total Number of Kendriya Vidyalayas

: 35

 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.

25

KVs where school buildings are to be constructed by KVS

35

• KVs with permanent school building

30

Details of remaining KVs, where school buildings are to be constructed by KVS.

05

a) KVs where school building is under construction

- 00

b) KVs where construction of school building work is yet to start

- 05

c) KVs where land is yet to be transferred in favour of KVS

- 00

KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No. Name of KV

(a)

Amount of AA&ES (Rs. In lakh)

Date Co

Construction Agency **Progress**

Nil

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	CRPF Sonepat	2019-20	'A'	CPWD	DPR Stage
2.	Bilaspur	2021-22	' A'	CPWD	(Go-ahead for tender) DPR Stage
3.	Sohna Road, Gurgaon	2003-04	'A-1"	CPWD	(Go-ahead for tender) DPR AWAITED
4.	No. IV, Ambala Cantt.	1987-88	'A'	MES	DPR AWAITED
5.	Badopal, Fatehabad	2017-18	'A'	NPCC	(Hindrance – Land issue) Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV

Year of opening

Sponsoring Authority Remarks

Nil

02

STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

Total Number of Kendriya Vidyalayas = 26
 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 03 sponsors.
 KVs where school buildings are to be constructed by KVS = 23
 KVs with permanent school building = 17
 Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 a) KVs where school building is under construction - 02
 b) KVs where construction of school building work is yet to start - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		<u>Agency</u>	
1.	Reckongpeo	2585.03	03.10.2018	CPWD	66%
2.	Bangana	3985.91	21.07.2022	CPWD	85%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

c) KVs where land is yet to be transferred in favour of KVS

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	Hindrance (Land issue)
2.	Dharampur	2022-23	'A'	CPWD	Hindrance (Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>	
1.	Alhilal	1991-92	Army	Land identified	
2.	Ghumarwin	2012-13	State Govt.	Land identified	

STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE

 Total Number of Kendriya Vidyalayas 37* Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 04 sponsors. KVs where school buildings are to be constructed by KVS 33 KVs with permanent school building 17 Details of remaining KVs, where school buildings are to be constructed by KVS. 16 a) KVs where school building is under construction 04 b) KVs where construction of school building work is yet to start 07 c) KVs where land is yet to be transferred in favour of KVS 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		<u>Agency</u>	
1.	BSF Bandipur	3242.06	27.07.2016	CPWD	49%
2.	Jodhpur, Doda	4089.16	17.07.2023	CPWD	63%
3.	Samba	1665.43	13.07.2022	MES	02%
4.	Damana	2724.56	06.03.2023	CPWD	22%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Badarwah	2003-04	'A-1'	CPWD	DPR STAGE
2.	Aminoo	2010-11	'A-1'	CPWD	DPR STAGE
3.	No.2, Udhampur	1985-86		MES	DPR AWAITED
4.	Gandoh Bhalesssa	2025-26		***	DPR AWAITED
5.	Ramkot	2025-26	•••	•••	DPR AWAITED
6.	Awantipura	1987-88	' A'	MES	Hindrance
7.	BSF, Humhama	2010-11		CPWD	(Land issue) Hindrance (Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	Pahalgaon	2003-04	U.T.	Land identified
4.	Jindrah	1986-87	Army	Land yet to be identified
5.	Baramula	1985-86	Army	Land yet to be identified

^{*} Excluding KV Anantnag (Non-functional since 2020)

STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

•	Total Number of Kendriya Vidyalayas	=	41
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	05
•	KVs where school buildings are to be constructed by KVS	=	36
•	KVs with permanent school building	=	27
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	09
	a) KVs where school building is under construction - 05 b) KVs where construction of school building work is yet to start - 02		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>SI.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
<u>No.</u>		(Rs. In lakh)		Agency	
1.	Sahibganj	3455.14	27.12.2022	CPWD	82%
2.	Palamu	3735.35	01.02.2023	CPWD	72%
3.	Koderma	3152.00	16.02.2023	CPWD	82%
4.	Gumla	3195.29	16.11.2022	CPWD	73%
5.	SER Dangoaposi	3281.64	21.03.2023	CPWD	67%

c) KVs where land is yet to be transferred in favour of KVS - 02

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Dhanbad No.2	2003-04	'A'	CPWD	DPR AWAITED
2.	Surda Ghatsila	2003-04		CPWD	(Hindrance – Land issue) DPR AWAITED (Hindrance – Land issue)

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

Total Number of Kendriya Vidyalayas

= 53

08

45

- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.
- KVs where school buildings are to be constructed by KVS
- KVs with permanent school building = 40
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction 04
 - b) KVs where construction of school building work is yet to start 01
 - c) KVs where land is yet to be transferred in favour of KVS

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>SI.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	<u>Construction</u>	<u>Progress</u>
No.		(Rs. In lakh)		Agency	
1.	Udupi	2823.35	02.06.2022	CPWD	90%
2.	Railway Yeshwantpur	2753.72	04.11.2022	CPWD	70%
3.	Haveri	2134.00	28.06.2021	FEDO	01%
4.	Gauribidanur (Kudamalakunte)	2759.98	01.09.2022	NPCC	25%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	<u> </u>		Type of Construction Building Agency	
1.	Elargi (D)	2025-26			DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			Authority	

STATUS OF SCHOOL BUILDING IN KERALA STATE

•	Total Number of Kendriya Vidyalayas	=	39				
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 						
•	KVs where school buildings are to be constructed by KVS						
•	KVs with permanent school building		=	34			
•	Details of remaining KVs, where school buildings are to be const by KVS.	tructed	=	03			
	a) KVS where school building is under construction -	00					
	 kVs where construction of school building work is yet to start 	03					
	c) KVS where land is yet to be transferred in favour of KVS -	00					

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
	Nil	(Rs. In lakh)		Agency	

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	<u>Type of</u> <u>Building</u>	Construction Agency	Remarks
1.	Palayad	2011-12			DPR AWAITED
2.	Thodupuza	2025-26	=		DPR AWAITED
3.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	DPR AWAITED (Hindrance – Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring	Remarks
			<u>Authority</u>	

Nil

STATUS OF SCHOOL BUILDING IN LADAKH STATE

• Total Number of Kendriya Vidyalayas 03 • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 00 provided by sponsors. 03 KVs where school buildings are to be constructed by KVS = KVs with permanent school building 02 • Details of remaining KVs, where school buildings are to be constructed 01 by KVS. KVS where school building is under construction 00 a) b) KVs where construction of school building work is yet to 01 start c) KVS where land is yet to be transferred in favour of KVS 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress
(Rs. In lakh) Agency
NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Remarks
Agency

1. Nubra 2003-04 'A-1' CPWD DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY

• Total Number of Kendriya Vidyalayas 01 = Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 00 provided by sponsors. KVs where school buildings are to be constructed by KVS 01 • KVs with permanent school building 01 · Details of remaining KVs, where school buildings are to be constructed 00 by KVS. a) KVS where school building is under construction 00 b) KVs where construction of school building work is yet to 00 start c) KVS where land is yet to be transferred in favour of KVS 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. In lakh) Agency

NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

Total Number of Kendriya Vidyalayas

= 119

- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by = 14 sponsors.
- KVs where school buildings are to be constructed by KVS

105

KVs with permanent school building

92

- Details of remaining KVs, where school buildings are to be constructed by KVS.
- 13

a) KVs where school building is under construction

02

b) KVs where construction of school building work is yet to start -

11

c) KVs where land is yet to be transferred in favour of KVS

00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	Harda	2975.57	14.07.2022	FEDO	22%
2.	Anuppur	2843.46	17.03.2024	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Umaria	2010-11	'A-1'	CPWD	DPR STAGE
2.	Amba	2016-17	'A'	NPCC	(Hindrance – Land issue) DPR STAGE
3.	Alirajpur	2020-21	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
4.	Garha	2007-08	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
5.	Ashok Nagar	2025-26			(Hindrance – Land issue) DPR AWAITED
6.	Narsinghgarh	2025-26			DPR AWAITED
7.	Tirodi	2025-26			DPR AWAITED
8.	Barghat	2025-26			DPR AWAITED
9.	Khajuraho	2025-26			DPR AWAITED
10.	Jhinjhari	2025-26		107 EVE MAI	DPR AWAITED
11.	Sabalgarh	2025-26			DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

•	Total Number of Kendriya Vidyalayas						
•.	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.						
•	KVs where school buildings are to be constructed by KVS	=	54				
•	KVs with permanent school building	=	51				
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	03				
	a) KVs where school building is under construction - 02						
	b) KVs where construction of school building work is yet to start - 01						
	c) KVs where land is yet to be transferred in favour of KVS - 00						

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction Agency	Progress
	CDD5 T 1	(Rs. In lakh)			
1.	CRPF Talegaon	2239.94	15.09.2022	CPWD	95%
2.	Yavatmal	2885.20	10.07.2023	CPWD	26%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	NDRF Campus Sudumbare, Pune	2025-26			DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			<u>Authority</u>	

STATUS OF SCHOOL BUILDING IN MANIPUR STATE

•	Tota	l Number of Kendriya Vidyalayas		=	09
•		driya Vidyalayas in Project Sector/IHL, where buildings a ided by sponsors.	are to be	=	01
•	KVs	where school buildings are to be constructed by KVS		=	08
•	KVs	with permanent school building		=	01
•	Deta by K	ils of remaining KVs, where school buildings are to be co VS.	nstructed	=	07
	a)	KVS where school building is under construction	- 05		
	b)	KVs where construction of school building work is yet to start	- 01		
	c)	KVS where land is vet to be transferred in favour of KVS	- 01		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	54%
2.	Tamenglong	4282.20	20.12.2022	CPWD	29%
3.	Leimakhong	3493.77	12.01.2023	MES	32%
4.	Ukhrul	2758.62	07.09.2022	CPWD	21%
5.	No. 2 Imphal	5819.59	25.05.2023	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV		Year of opening	Type of Building	Construction Agency	Remarks	
1.	Chandel	2018-19	'A'	NPCC	DPR STAGE	

SI. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	Akampet	2015-16	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

•	• Total Number of Kendriya Vidyalayas					
•	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 					
•	KVs	where school buildings are to be constructed by KVS		=	06	
•	KVs	with permanent school building		=	06	
•	Deta by K	ils of remaining KVs, where school buildings are to be co VS.	nstructed	=	00	
	a)	KVS where school building is under construction	- 00			
	b)	KVs where construction of school building work is yet to start	- 00			
	c)	KVS where land is yet to be transferred in favour of KVS	- . 00			
Ve '	WHE	PESCHOOL BUILDING IS LINDED CONSTRUCTION.				

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

SI. No. Name of KV Amount of AA&ES Date Construction Progress

(Rs. in lakh) Agency

NIL

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN MIZORAM STATE

•	rota	il Number of Kendriya Vidyalayas		=	04
•		driya Vidyalayas in Project Sector/IHL, where buildings a rided by sponsors.	are to be	=	01
•	KVs	where school buildings are to be constructed by KVS		=	03
•	KVs	with permanent school building		=	02
•	Deta by K	ails of remaining KVs, where school buildings are to be co VS.	nstructed	=	01
	a)	KVS where school building is under construction	- 01		
	b)	KVs where construction of school building work is yet to start	- 00		
	c)	KVS where land is yet to be transferred in favour of KVS	- 00		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	Lunglei	2385.37	24.11.2014	MAMCO	95%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

SI. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN NAGALAND STATE

Total Number of Kendriya Vidyalayas	=	05
 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 	=	01
KVs where school buildings are to be constructed by KVS	=	04
KVs with permanent school building	=	02
 Details of remaining KVs, where school buildings are to be constructed by KVS. 	=	02
a) KVS where school building is under construction - 01		
b), KVs where construction of school building work is yet to - 00 start		
c) KVS where land is yet to be transferred in favour of KVS - 01		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		<u>Agency</u>	
1.	Rangapahar	2103.43	15.11.2022	MES	03%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No. Name of KV Year of opening Type of Building Construction Remarks

Agency

NIL

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
1.	Kohima	1997-98	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN ODISHA STATE

• Total Number of Kendriya Vidyalayas 76 • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided 08 by sponsors. KVs where school buildings are to be constructed by KVS 68 · KVs with permanent school building 48 Details of remaining KVs, where school buildings are to be constructed by KVS. 20 KVs where school building is under construction 80 b) KVs where construction of school building work is yet to start 12 c) KVs where land is yet to be transferred in favour of KVS 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	Hinjilicut	2794.47	04.11.2022	CPWD	70%
2.	Anandpur	3105.02	03.11.2022	CPWD	65%
3.	Chatrapur	3821.88	04.11.2022	CPWD	90%
4.	Kutra	2582.33	28.09.2022	CPWD	90%
5.	Nuapada	2668.15	27.09.2022	CPWD	97%
6.	Khariar	3061.62	04.11.2022	CPWD	70%
7.	Deogarh	3140.08	27.09.2022	CPWD	85%
8.	Gunupur	3240.13	01.02.2023	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Murgabadi	2010-11	'A'	CPWD	DPR Awaited
2.	Bhanjanagar	2010-11	'A'	CPWD	DPR Awaited
3.	Champua	2025-26			DPR Awaited
4.	Patnagarh	2025-26	'A'	CPWD	DPR Awaited
5.	Titlagarh	2025-26	'A'	CPWD	DPR Awaited
6.	Jeypore	2025-26	'A'	CPWD	DPR Awaited
7.	Kamakhyanagar	2025-26	'A'	CPWD	DPR Awaited
8.	Athamalik	2025-26	'A'	CPWD	DPR Awaited
9.	Kuchinda	2025-26	'A'	CPWD	DPR Awaited
10.	Talchar	2025-26	•••		DPR Awaited
11.	ITBP Khurda	2025-26	•••		DPR Awaited
12.	No. 2, Cuttack	2010-11	'A'	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			<u>Authority</u>	

STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

Total Number of Kendriya Vidyalayas	=	04
 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 	=	01
 KVs where school buildings are to be constructed by KVS 	=	03
KVs with permanent school building	=	02
 Details of remaining KVs, where school buildings are to be constructed by KVS. 	=	01
a) KVs where school building is under construction - 00		
 b) KVs where construction of school building work is yet to - 01 start 		
c) KVs where land is yet to be transferred in favour of KVS - 00		
KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:		
Sl. No. Name of KV Amount of AA&ES Date Construction (Rs. In lakh) Agency	<u>on</u>	<u>Progress</u>

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Karaikal	2010-11			DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Si. No.</u>	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			Authority	

Nil

NIL

(a)

STATUS OF SCHOOL BUILDING IN PUNJAB STATE

• Total Number of Kendriya Vidyalayas 52 • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be = 04 provided by sponsors. • KVs where school buildings are to be constructed by KVS 48 • KVs with permanent school building 39 Details of remaining KVs, where school buildings are to be constructed 09 by KVS. a) KVS where school building is under construction 04 b) KVs where construction of school building work is yet to -04 c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	Ubhawal	2137.25	14.09.2022	CPWD	96%
2.	BSF, Fazilka	1979.78	27.09.2022	CPWD	92%
3.	BSF, KMS Wala	2196.90	27.09.2022	CPWD	83%
4.	CRPF Saraikhas	2232.34	27.09.2022	CPWD	85%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	Mullanpur	1985-86	'A'	MES	DPR Stage (Go-ahead for tender)
2.	Nabha Cantt.	1986-87	'A'	MES	DPR AWAITED
3.	No. 4, Jallandhar Cantt.	1997-98	'A'	MES	Hindrance
4.	Halwara No. 2	1983-84	'A'	ME\$	(Land issue) Hindrance (Land issue)

<u>SI. No.</u>	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

•	Total Number of Kendriya Vidyalayas	=	79
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	06
•	KVs where school buildings are to be constructed by KVS	=	73
•	KVs with permanent school building	=	67
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	06
	a) KVs where school building is under construction - 02 b) KVs where construction of school building work is yet to start - 02 c) KVs where land is yet to be transferred in favour of KVS - 02		

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES (Rs. In lakh)	<u>Date</u>	Construction Agency	Progress
1.	Jaisindhar	2782.02	04.11.2022	CPWD	20%
2.	Pratapgarh	2532.50	20.10.2022	CPWD	18%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	BSF Srikaranpur	2025-26			DPR AWAITED
2.	AFS Phalodi	2025-26			DPR AWAITED

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be Identified.

STATUS OF SCHOOL BUILDING IN SIKKIM STATE

• Tota	Total Number of Kendriya Vidyalayas				
	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 				
• KVs	KVs where school buildings are to be constructed by KVS				
• KVs	with permanent school building	=	01		
Deta by K	ils of remaining KVs, where school buildings are to be constructed /S.	=	-		
a)	KVs where school building is under construction				
b)	KVs where construction of school building work is yet to start				
c)	KVs where land is yet to be transferred in favour of KVS				
Vs WHE	E SCHOOL BUILDING IS UNDER CONSTRUCTION:				
Sl. No.	Name of KV Amount of AA&ES Date Construction (Rs. In lakh) Agency		<u>Progress</u>		

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Si. No.</u>	Name of KV	Year of opening	Type of Building	Construction	Remarks
				Agency	
	NIII				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			<u>Authority</u>	

(a)

STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

46 • Total Number of Kendriya Vidyalayas • Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be 07 provided by sponsors. KVs where school buildings are to be constructed by KVS 39 = 37 · KVs with permanent school building • Details of remaining KVs, where school buildings are to be constructed 02 by KVS. a) KVs where school building is under construction 01 b) KVs where construction of school building work is yet to 01 - 00 c) KVs where land is yet to be transferred in favour of KVS

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	<u>Construction</u>	<u>Progress</u>
		(Rs. In lakh)		<u>Agency</u>	
1.	Rameshwaram	3102.94	12.09.2022	NPCC	09%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	<u>Year of</u> opening	Type of Building	Construction Agency	Remarks
1.	BSF Kittampalayam	2025-26			DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

SI. No. Name of KV Year of opening Sponsoring Remarks
Authority

STATUS OF SCHOOL BUILDING IN TELANGANA STATE

•	Tota	l Number of Kendriya Vidyalayas		=	35	
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.					
•	KVs where school buildings are to be constructed by KVS					
•	KVs with permanent school building					
•	Deta by K	ils of remaining KVs, where school buildings are to be co VS.	nstructed	=	01	
	a)	KVs where school building is under construction	- 01			
	b)	KVs where construction of school building work is yet to start	- 00			
	c)	KVs where land is yet to be transferred in favour of KVS	- 00			

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		<u>Agency</u>	
1.	Mehbubabad	2259.51	16.01.2025	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.	Name of KV	Year of opening	Sponsoring	Remarks
			<u>Authority</u>	

STATUS OF SCHOOL BUILDING IN TRIPURA STATE

•	Total Number of Kendriya Vidyalayas	=	11		
•	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.				
•	KVs where school buildings are to be constructed by KVS	=	09		
•	KVs with permanent school building		04		
•	Details of remaining KVs, where school buildings are to be constructed by KVS.	=	05		
	 a) KVs where school building is under construction - 01 b) KVs where construction of school building work is yet to - 04 start 				
	c) KVs where land is yet to be transferred in favour of KVS				

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	<u>Progress</u>
		(Rs. In lakh)		Agency	
1.	Gokulnagar	3604.05	12.03.2024	CPWD	16%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	GC, CRPF, Agartala	2010-11	'A'	CPWD	DPR STAGE
2.	BSF, Taliamura	2010-11		CPWD	(Go-ahead for tender) DPR Awaited
3.	Dharamnagar	2025-26			
4.	Dhalai	2006-07	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

Sl. No.	Name of KV	Year of opening	Sponsoring	<u>Remarks</u>
			<u>Authority</u>	,

STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

• Total Number of Kendriya Vidyalayas 125 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = 13 by sponsors. KVs where school buildings are to be constructed by KVS 112 • KVs with permanent school building 95 • Details of remaining KVs, where school buildings are to be constructed by KVS. = 17 a) KVs where school building is under construction 05 b) KVs where construction of school building work is yet to start -09 c) KVs where land is yet to be transferred in favour of KVS 03

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>SI.</u>	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
<u>No.</u>		(Rs. In lakh)		Agency	
1.	No. IV, Varanasi	2054.78	24.11.2014	HSCL	95%
2.	SSB Campus, Gadnia Palia Kalan	2657.19	20.10.2022	CPWD	55%
3.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	75%
4.	SSB Nanpara	2252.56	02.11.2022	CPWD	30%
5.	Chitrakoot	2775.56	14.01.2025	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>SI.</u> <u>No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>
1.	MCF Rae Bareilly	2017-18	' A'	NPCC	Transfer of SB under
2.	Ghazipur	1986-87		CPWD	Consideration by Railway Board DPR STAGE
3.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
4.	Deoria	2003-04	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
5.	Old Cantt, Allahabad	1989-90		CPWD	(Hindrance – Land issue) DPR AWAITED
6.	Raksha Vihar, Kanpur	2003-04			DPR AWAITED
7.	Maharajganj	2025-26			DPR Awaited
8.	Prayagpur	2025-26			DPR Awaited
9.	Bijnor	2025-26	***		DPR Awaited

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
3.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

• Total Number of Kendriya Vidyalayas 46 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided = 07 by sponsors. KVs where school buildings are to be constructed by KVS 39 KVs with permanent school building 27 Details of remaining KVs, where school buildings are to be constructed by KVS. 12 a) KVs where school building is under construction 04 b) KVs where construction of school building work is yet to start 02 c) KVs where land is yet to be transferred in favour of KVS 06

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES (Rs. In lakh)	<u>Date</u>	Construction Agency	<u>Progress</u>
1.	Bageshwar	3059.45	27.09.2022	CPWD	90%
2.	SSB Champawat	3583.48	27.09.2022	CPWD	60%
3.	Lohaghat	3719.75	16.11.2022	CPWD	92%
4.	New Tehri Town	4024.83	29.11.2022	NPCC	75%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	Name of KV	Year of opening	Type of Building	Construction Agency	Remarks
1.	Augustmuni	2004-05	'A'	CPWD	Hindrance
2.	Kotdwar	2025-26		***	(Land issue) DPR Awaited

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	Remarks
1.	SSB Srinagar	1988-89	Ministry H/A	Land Identified Land Identified Land yet to be identified
2.	Gwaldham	2003-04	Ministry H/A	
3.	No. 1 Banbasa Cantt	1982-83	Army	
4.	Haldwani Cantt	1989-90	Army	
5.	Rishikesh	2003-04	State Govt.	
6.	ITBP Gauchar	1999-2000	Ministry H/A	

STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

Tota	l Number of Kendriya Vidyalayas		=	62
		be provided	= .	07
KVs	where school buildings are to be constructed by KVS		=	55
KVs	with permanent school building		=	46
Deta	ils of remaining KVs, where school buildings are to be construct	ed by KVS.	=	09
a)	KVs where school building is under construction	- 09		
b)	KVs where construction of school building work is yet to start			
c)	KVs where land is yet to be transferred in favour of KVS			
	Kend by sp KVs KVs Deta a) b)	by sponsors. KVs where school buildings are to be constructed by KVS KVs with permanent school building Details of remaining KVs, where school buildings are to be constructed a) KVs where school building is under construction b) KVs where construction of school building work is yet to start	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. KVs where school buildings are to be constructed by KVS KVs with permanent school building Details of remaining KVs, where school buildings are to be constructed by KVS. a) KVs where school building is under construction - 09 b) KVs where construction of school building work is yet to start	Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. KVs where school buildings are to be constructed by KVS = KVs with permanent school building = Details of remaining KVs, where school buildings are to be constructed by KVS. = a) KVs where school building is under construction - 09 b) KVs where construction of school building work is yet to start

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

Sl. No.	Name of KV	Amount of AA&ES	<u>Date</u>	Construction	Progress
		(Rs. In lakh)		Agency	
1.	BSF, Raninagar	2591.23	23.06.2022	NPCC	97%
2.	BSF, Aradhpur	2659.10	16.12.2022	CPWD	83%
3.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	56%
4.	BSF, Baikunthpur	3130.91	15.02.2023	CPWD	60%
5.	CRPF Siliguri	3269.74	15.02.2023	CPWD	53%
6.	BSF Krishnanagar	3672.98	10.07.2023	CPWD	72%
7.	Bolpur	2046.13	06.03.2023	CPWD	12%
8.	Tarakeswar	3860.11	20.01.2023	CPWD	21%
9.	CRPF Durgapur	3637.61	18.07.2023	CPWD	03%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

Sl. No.	Name of KV	<u>Year of</u>	Type of	Construction	<u>Remarks</u>
		<u>opening</u>	Building	Agency	

NIL

Sl. No.	Name of KV	Year of opening	Sponsoring Authority	<u>Remarks</u>
	NIII			

STATUS OF SCHOOL BUILDING IN KVS(HQ)

• Tota	al Number of Ker		= 03				
	 Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. 						
• KVs		= 00					
• KVs	= 00						
• Deta by k		KVs, where school bu	uildings are to be	constructed	= -		
a)	KVs where sch						
b)	KVs where construction of school building work is yet to start						
c)	KVs where land is yet to be transferred in favour of KVS						
KVs WHE	RE SCHOOL BUIL	DING IS UNDER CONS	TRUCTION:				
Sl. No.	Name of KV	Amount of AA&ES (Rs. In lakh)	<u>Date</u>	Construction Agency	<u>Progress</u>		
KVs WHER	E CONSTRUCTION	OF SCHOOL BUILDING V	NORK YET TO STAR	<u>T:</u>			
Sl. No.	Name of KV	Year of opening	Type of Building	Construction Agency	<u>Remarks</u>		
	NIL						
KVs WHER	E LAND IS YET TO	BE TRANSFERRED IN FAY	OUR OF KVS:				

(a)

(b)

(c)

Sl. No.

Name of KV

NIL

Year of opening

Sponsoring Authority

Remarks