

STATUS OF SCHOOL BUILDINGS AS ON 01.02.2024

(राज्य वार/STATE - WISE)

क्र. सं./ S. No	राज्य का नाम/Name of State & UT	के. वि. की कुल संख्या/ Total No. of KVs	के. वि. परियोजना क्षेत्र/ KVs in Project/ IHL/ Abroad	भवन निर्माण किया जाना है/ Building To be constructed	निर्मित भवन/ Building constructed	विद्यालय भवन निर्माणाधीन/ Building under construction	कार्य प्रारम्भ किया जाना है/Work yet to start	भूमि के विस के पक्ष में हस्तांतरित नहीं हुई है/ Land yet to be transferred in favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	-	-
2	आंध्र प्रदेश/Andhra Pradesh	35	2	33	29	3	1	-
3	अरुणाचल प्रदेश/Arunachal Pradesh	20	2	18	11	4	3	-
4	असम/Assam	57	17	40	35	3	1	1
5	बिहार/Bihar	49	4	45	30	2	1	12
6	चंडीगढ़/Chandigarh	5	-	5	5	-	-	-
7	छत्तीसगढ़/Chhattisgarh	36	7	29	23	5	0	1
8	दादर & नागर हवेली/ Dadra & Nagar Haveli	1	-	1	-	1	-	-
9	दमन & डीयू/Daman & Diu	1	-	1	-	-	1	-
10	दिल्ली/Delhi	46	5	41	38	-	2	1
11	गोवा/Goa	5	-	5	5	-	-	-
12	गुजरात/Gujarat	46	11	35	33	1	-	1
13	हरियाणा/Haryana	35	-	35	28	2	5	-
14	हिमाचल प्रदेश/ Himachal Pradesh	26	3	23	14	5	2	2
15	जम्मू & कश्मीर/ Jammu & Kashmir	35*	4	31	15	4	6	6
16	झारखण्ड/Jharkhand	41	5	36	25	7	2	2
17	कर्नाटक/Karnataka	52	8	44	37	4	3	-
18	केरल/Kerala	38	2	36	33	1	1	1
19	लक्षदीप/Lakshadweep	1	-	1	1	-	-	-
20	लद्दाख/Ladakh	3	-	3	2	-	1	-
21	मध्य प्रदेश/Madhya Pradesh	112	14	98	83	9	6	-
22	महाराष्ट्र/Maharashtra	59	6	53	49	3	1	-
23	मणिपुर/Manipur	9	1	8	1	4	2	1
24	मेघालय/Meghalaya	7	1	6	6	-	-	-
25	मिज़ोरम/Mizoram	4	1	3	2	1	-	-
26	नागालैंड/Nagaland	6	1	5	2	1	0	2
27	ओड़ीशा/Odisha	66	7	59	42	12	4	1
28	पुडुचेरी/Puducherry	4	1	3	2	-	-	1
29	पंजाब/Punjab	52	4	48	36	7	4	1
30	राजस्थान/Rajasthan	77	6	71	60	8	1	2
31	सिक्किम/Sikkim	2	1	1	1	-	-	-
32	तमिलनाडू/Tamil Nadu	45	7	38	33	5	-	-
33	तेलंगाना/Telangana	35	4	31	23	7	1	-
34	त्रिपुरा/Tripura	10	2	8	4	-	4	-
35	उत्तर प्रदेश/Uttar Pradesh	122	13	109	88	11	5	5
36	उत्तराखण्ड/Uttarakhand	45	7	38	24	6	2	6
37	पश्चिम बंगाल/West Bengal	62	7	55	44	8	3	-
38	विदेश/Abroad(KVS HQ)	3	3	-	-	-	-	-
Total		1254	156	1098	866	124	62	46

*Excluding KV Anantnag (Non-functional since 2020).

01.02.2024 Dr CAeal/EDP to upload on KVS website.

08/02/24

STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction -
 - b) KVs where construction of school building work is yet to start -
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 33
- KVs with permanent school building = 29
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Kakinada	2807.43	11.06.2022	NPCC	59%
2.	Kandukur Town	2819.32	02.11.2022	CPWD	65%
3.	Irlapadu	3177.42	04.01.2023	CPWD	36%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of</u> <u>Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Rajampet	2016-17	'A-1'	NPCC	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 20
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 18
- KVs with permanent school building = 11
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. in lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Longding	3368.61	07.03.2019	NPCC	75%
2.	Along	3485.07	01.12.2022	CPWD	20%
3.	Namsai	2138.14	12.01.2023	CPWD	Mobilization Started
4.	Daporijo	2744.03	21.03.2023	CPWD	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Ziro	2015-16	'A-1'	APPWD	DPR STAGE
2.	Roing	2003-04	'A'	NPCC	DPR STAGE
3.	Hayuliang	2020-21	'A-1'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN ASSAM STATE

- Total Number of Kendriya Vidyalayas = 57
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 17
- KVs where school buildings are to be constructed by KVS = 40
- KVs with permanent school building = 35
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Udalguri	3490.46	07.09.2022	CPWD	47%
2.	CRPF Dalgaoon	3322.12	10.08.2022	CPWD	24%
3.	NFR Rangapara	2506.24	03.11.2022	CPWD	55%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Dibrugarh	2003-04	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	RRL Jorhat	2003-04	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN BIHAR STATE

- Total Number of Kendriya Vidyalayas = 49
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 45
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 15
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 12

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CWP Bela	2001.95	22.11.2016	CPWD	65%
2.	Lakhisarai	3123.44	15.09.2022	CPWD	32%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Banka	2004-05	--	--	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Buxar	2003-04	State Govt.	Land Identified
2.	Motihari	2003-04	State Govt.	Land Identified
3.	Siwan	2004-05	State Govt.	Land Identified
4.	Chhapra	2004-05	State Govt.	Land Identified
5.	Purnia	2004-05	Air Force	Land Identified
6.	CRPF, Jhaphan	2010-11	Ministry of H/A	Land Identified
7.	Gopalganj	2004-05	State Govt.	Land Identified
8.	Hazipur	2003-04	State Govt.	Land yet to be identified
9.	Darbhanga	2004-05	State Govt.	Land yet to be identified
10.	Barauni	2004-05	State Govt.	Land yet to be identified
11.	Aurangabad	2010-11	State Govt.	Land yet to be identified
12.	Maharajganj	2011-12	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

- Total Number of Kendriya Vidyalayas = 36
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 29
- KVs with permanent school building = 23
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Bijapur	2167.00	13.01.2021	NPCC	63%
2.	Sukma	2017.00	13.01.2021	NPCC	78%
3.	Saraipalli	1986.00	13.01.2021	NPCC	92%
4.	Kondagaon	2497.85	08.09.2022	CPWD	30%
5.	CRPF Bilaspur	2741.96	23.09.2022	CPWD	21%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified

STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Silvassa	2334.00	14.08.2018	CPWD	80%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. in lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Diu	2003-04	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 41
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	No. 4, Delhi Cantt	1994-95	'A'	MES	DPR AWAITED
2.	Sec-22, Rohini	2003-04	'A'	CPWD	EOT awaited from DDA

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
01	Shakurbasti	2011-12	Railway	Land Identified

STATUS OF SCHOOL BUILDING IN GOA STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN GUJARAT STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 11
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 33
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Godhra	2060.38	14.07.2021	CPWD	70%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

STATUS OF SCHOOL BUILDING IN HARYANA STATE

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 28
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 05
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Matanhail	2323.59	11.07.2022	NPCC	70%
2.	CRPF Kadarapur	2803.42	31.10.2022	CPWD	D1%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	CRPF Sonapat	2019-20	'A'	CPWD	DPR STAGE
2.	Bilaspur	2021-22	'A'	CPWD	DPR STAGE
3.	No. IV, Ambala Cantt.	1987-88	'A'	MES	DPR AWAITED
4.	Sohna Road, Gurgoan	2003-04	'A-1"	CPWD	DPR AWAITED
5.	Badopal, Fatehabad	2017-18	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	Nil			

STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 26
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 23
- KVs with permanent school building = 14
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Saloh	1620.95	27.02.2019	BSNL	97%
2.	Nadaun	1992.66	01.08.2018	CPWD	95%
3.	Reckongpeo	2585.03	03.10.2018	CPWD	45%
4.	Shandhol	2332.33	08.06.2022	NPCC	50%
5.	Bangana	3985.91	21.07.2022	CPWD	30%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	DPR STAGE
2.	Dharampur	2022-23	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Alhilal	1991-92	Army	Land identified
2.	Ghumarwin	2012-13	State Govt.	Land identified

STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE

- Total Number of Kendriya Vidyalayas = 35*
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 31
- KVs with permanent school building = 15
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 16
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 06
 - c) KVs where land is yet to be transferred in favour of KVS - 06

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	BSF Bandipur	3242.06	27.07.2016	CPWD	23%
2.	BSF, Sunderbani	2377.47	09.09.2022	NPCC	62%
3.	Jourian	2661.42	28.09.2022	CPWD	55%
4.	Jodhpur, Doda	4089.16	17.07.2023	CPWD	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Samba	1979-80	'A'	MES	DPR STAGE
2.	Badarwah	2003-04	'A-1'	CPWD	DPR STAGE
3.	BSF, Humhama	2010-11	'A-1'	CPWD	DPR STAGE
4.	Damana	1987-88	---	CPWD	DPR STAGE
5.	Awantipura	1987-88	'A'	MES	DPR AWAITED
6.	Aminoo	2010-11	'A-1'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	No.2, Udhampur	1985-86	Army	Land identified
4.	Pahalgaoon	2003-04	U.T.	Land identified
5.	Jindrah	1986-87	Army	Land yet to be identified
6.	Baramula	1985-86	Army	Land yet to be identified

* Excluding KV Anantnag (Non-functional since 2020)

STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

- Total Number of Kendriya Vidyalayas = 41
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 25
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 11
 - a) KVs where school building is under construction - 07
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Sahibganj	3455.14	27.12.2022	CPWD	10%
2.	Garhwa	3293.85	01.02.2023	CPWD	45%
3.	Palamau	3735.35	01.02.2023	CPWD	15%
4.	Koderma	3152.00	16.02.2023	CPWD	10%
5.	Sarai Kalakharsawan	3108.38	16.11.2022	CPWD	32%
6.	Gumla	3195.29	16.11.2022	CPWD	15%
7.	SER Dangaoposi	3281.64	21.03.2023	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhanbad No.2	2003-04	'A'	CPWD	DPR AWAITED
2.	Surda Ghatsila	2003-04	---	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 44
- KVs with permanent school building = 37
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Mandya	2555.50	07.03.2022	CPWD	75%
2.	Udupi	2823.53	02.06.2022	CPWD	10%
3.	Sadalga	2739.68	02.11.2022	CPWD	37%
4.	Krishnarajapuram	2662.07	01.09.2022	CPWD	09%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Haveri	2015-16	'A'	FEDO	DPR STAGE
2.	Railway Yeshwantpur	2019-20	'A'	CPWD	DPR STAGE
3.	Gauribidanur (Kudamalakunte)	2018-19	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN KERALA STATE

- Total Number of Kendriya Vidyalayas = 38
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 33
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CRPF, Peringome	3060.54	09.09.2022	CPWD	15%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Palayad	2011-12	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN LADAKH STATE

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Nubra	2003-04	'A-1'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN LAKSHDWEET UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. in lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 112
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 14
- KVs where school buildings are to be constructed by KVS = 98
- KVs with permanent school building = 83
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 15
 - a) KVs where school building is under construction - 09
 - b) KVs where construction of school building work is yet to start - 06
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&E5</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Dabra	2002.00	13.01.2021	NPCC	85%
2.	CRPF, Bangrasia	2930.71	15.09.2022	CPWD	75%
3.	Jamai	2788.30	14.12.2022	NPCC	77%
4.	Multai	2458.25	24.11.2022	NPCC	86%
5.	B5F Tekanpur	2553.87	12.10.2022	CPWD	18%
6.	Kasarwad	2593.47	26.09.2022	CPWD	33%
7.	Shyamgarh	2569.59	20.10.2022	CPWD	31%
8.	CRPF Nayaagaon, Gwalior	2502.92	20.10.2022	CPWD	40%
9.	Agar Malwa	2692.94	17.10.2022	CPWD	30%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Harda	2010-11	'A'	CPWD	DPR STAGE
2.	Umaria	2010-11	'A-1'	CPWD	DPR STAGE
3.	Amba	2016-17	'A'	NPCC	DPR STAGE
4.	Anuppur	2019-20	'A'	CPWD	DPR STAGE
5.	Alirajpur	2020-21	'A'	CPWD	DPR AWAITED
6.	Garha	2007-08	'A'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

- Total Number of Kendriya Vidyalayas = 59
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 53
- KVs with permanent school building = 49
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CRPF, Teligaon	2239.94	15.09.2022	CPWD	30%
2.	Parbhani	2760.38	17.10.2022	NPCC	10%
3.	Washim	2413.82	04.11.2022	NPCC	16%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Yavatmal	2006-07	'A'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MANIPUR STATE

- Total Number of Kendriya Vidyalayas = 09
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVS where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	28%
2.	Tamenglong	4282.20	20.12.2022	CPWD	05%
3.	Leimakhong	3493.77	12.01.2023	MES	05%
4.	Ukhrul	2758.62	07.09.2022	CPWD	02%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Chandel	2018-19	'A'	NPCC	DPR STAGE
2.	No. 2 Imphal	1982-83	'A'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Akampet	2015-16	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

- Total Number of Kendriya Vidyalayas = 07
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 06
- KVs with permanent school building = 06
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. in lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN MIZORAM STATE

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Lunglei	2385.37	24.11.2014	MAMCO	90%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN NAGALAND STATE

- Total Number of Kendriya Vidyalayas = 06
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Rangapahar	2103.43	15.11.2022	MES	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
<u>NIL</u>					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Zakhama	1987-88	Army	Land yet to be identified
2.	Kohima	1997-98	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN ODISHA STATE

- Total Number of Kendriya Vidyalayas = 66
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 59
- KVs with permanent school building = 42
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
 - a) KVs where school building is under construction - 12
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Jagatsinghpur	2179.36	05.03.2019 05.02.2020	NPCC	97%
2.	No. II Angul	2429.72	20.07.2021 02.06.2022	NPCC	65%
3.	Dharamgarh	2510.24	23.02.2022 01.06.2022	NPCC	86%
4.	Vyasnagar	2194.47	25.06.2021 08.07.2022	NPCC	77%
5.	No. 2, Balasore	2936.36	01.06.2022	NPCC	66%
6.	Digapahandi	3590.86	28.09.2022	CPWD	28%
7.	Hinjilicut	2794.47	04.11.2022	CPWD	12%
8.	Anandpur	3105.02	03.11.2022	CPWD	6%
9.	Chatrapur	3821.88	04.11.2022	CPWD	7%
10.	Kutra	2582.33	28.09.2022	CPWD	Mobilization Started
11.	Nuapada	2668.15	27.09.2022	CPWD	Mobilization Started
12.	Khariar	3061.62	04.11.2022	CPWD	Mobilization Started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Deogarh	2010-11	'A-1'	CPWD	DPR STAGE
2.	Gunupur	2019-20	'A'	CPWD	DPR STAGE
3.	Murgabadi	2010-11	'A'	...	DPR Awaited
4.	Bhanjanagar	2010-11	'A'	...	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No. 2, Cuttack	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Karaikal	2010-11	UT	Land Identified.

STATUS OF SCHOOL BUILDING IN PUNJAB STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 36
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 12
 - a) KVS where school building is under construction - 07
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Khanpur (Roopnagar)	2143.17	25.06.2021 02.06.2022	NPCC	70%
2.	Ubhawal	2137.25	14.09.2022	CPWD	21%
3.	BSF, Fazilka	1979.78	27.09.2022	CPWD	21%
4.	BSF, KMS Wala	2196.90	27.09.2022	CPWD	15%
5.	BSF, Amarkot	2154.63	15.09.2022	CPWD	41%
6.	BSF, Bhikiwind	2324.92	15.09.2022	CPWD	45%
7.	CRPF Saraikhas	2232.34	27.09.2022	CPWD	13%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Mullanpur	1985-86	'A'	MES	DPR AWAITED
2.	No. 4, Jalandhar Cantt.	1997-98	'A'	MES	DPR AWAITED
3.	Halwara No. 2	1983-84	'A'	MES	DPR AWAITED
4.	Nabha Cantt.	1986-87	'A'	MES	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

- Total Number of Kendriya Vidyalayas = 77
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 71
- KVs with permanent school building = 60
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 11
 - a) KVs where school building is under construction - 08
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Pali	2041.75	02.03.2019 05.02.2020	NPCC	80%
2.	BSF, Khajuwala	1756.31	01.12.2021	CPWD	63%
3.	Bundi	2347.48	02.06.2022	CPWD	20%
4.	Dausa	2347.48	02.06.2022	CPWD	45%
5.	BSF, Raisinghnagar	2732.14	02.06.2022	CPWD	70%
6.	Jaisindhar	2782.02	04.11.2022	CPWD	01%
7.	BSF, Ramgarh	2225.19	01.02.2023	CPWD	17%
8.	Railway Colony, Bandikui	2801.97	27.09.2022	CPWD	10%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1..	Pratapgarh	2020-21	'A'	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be Identified.

STATUS OF SCHOOL BUILDING IN SIKKIM STATE

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
----------------	-------------------	------------------------	---------------------------------------	----------------

STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

- Total Number of Kendriya Vidyalayas = 45
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 38
- KVs with permanent school building = 33
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. in lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Rameshwaram	3102.94	12.09.2022	NPCC	07%
2.	ITBP Idayapatti	2633.09	12.09.2022	CPWD	38%
3.	ITBP Shivgangai	2688.22	19.09.2022	CPWD	45%
4.	Golden Rock	3103.31	08.09.2022	CPWD	40%
5.	Udmalpet	2712.12	28.09.2022	CPWD	20%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
<u>NIL</u>					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
<u>NIL</u>				

STATUS OF SCHOOL BUILDING IN TELANGANA STATE

• Total Number of Kendriya Vidyalayas	=	35
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors.	=	04
• KVs where school buildings are to be constructed by KVS	=	31
• KVs with permanent school building	=	23
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	08
a) KVs where school building is under construction	-	07
b) KVs where construction of school building work is yet to start	-	01
c) KVs where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Bhongir	2208.91	08.03.2019 05.02.2020	NPCC	98%
2.	Jarasangam	2604.26	15.09.2022	CPWD	65%
3.	Bodhan	2156.95	25.08.2022	CPWD	50%
4.	Mancherla	2680.84	08.06.2022	NPCC	25%
5.	Siddipet	2355.30	23.08.2022	NPCC	55%
6.	Adilabad	2593.27	08.09.2022	CPWD	25%
7.	Sircilla	2475.36	31.08.2022	CPWD	40%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Mehbubabad	2014-15	'A-1'	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN TRIPURA STATE

- Total Number of Kendriya Vidyalayas = 10
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 04
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhalai	2006-07	'A'	CPWD	DPR STAGE
2.	GC, CRPF, Agartala	2010-11	'A'	CPWD	DPR STAGE
3.	Gokulnagar	2022-23	---	CPWD	DPR STAGE
4.	BSF, Talamura	2010-11	---	---	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

- Total Number of Kendriya Vidyalayas = 122
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 13
- KVs where school buildings are to be constructed by KVS = 109
- KVs with permanent school building = 88
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 21
 - a) KVs where school building is under construction - 11
 - b) KVs where construction of school building work is yet to start - 05
 - c) KVs where land is yet to be transferred in favour of KVS - 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. IV, Varanasi	1822.54	24.11.2014	HSCL	55%
2.	Gauriganj, Amethi	2480.87	20.07.2021 08.06.2022	NPCC	84%
3.	CRPF Prayagraj (Allahabad)	2075.55	24.06.2022	NPCC	68%
4.	Hathras	2072.32	24.06.2022	NPCC	88%
5.	Mirzapur	2398.69	10.10.2022	CPWD	50%
6.	Sumerpur	2598.47	20.10.2022	CPWD	23%
7.	Madhupuri	2460.34	12.10.2022	CPWD	26%
8.	SSB Campus, Gadnia Palla Kalan	2657.19	20.10.2022	CPWD	02%
9.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	10%
10.	Bhadohi	2547.15	27.09.2022	CPWD	10%
11.	SSB Nanpara	2252.56	02.11.2022	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	MCF Rae Bareilly	2017-18	'A'	NPCC	Transfer of SB under Consideration by Railway Board
2.	Ghazipur	1986-87	---	CPWD	DPR STAGE
3.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	DPR AWAITED
4.	Deoria	2003-04	'A'	CPWD	DPR AWAITED
5.	Chitrakoot	2011-12	---	CPWD	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Old Cantt, Allahabad	1989-90	MOD(Army)	Land Identified
3.	Raksha Vihar, Kanpur	2003-04	MOD(Army)	Land Identified
4.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
5.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

- Total Number of Kendriya Vidyalayas = 45
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 38
- KVs with permanent school building = 24
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 14
 - a) KVs where school building is under construction - 06
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 06

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Bhimtal	2584.00	16.06.2022	CPWD	45%
2.	Khatima	2554.00	16.06.2022	CPWD	55%
3.	Gopeshwar	3028.90	02.12.2021	UPJN	86%
4.	Bageshwar	3059.45	27.09.2022	CPWD	35%
5.	SSB Champawat	3583.48	27.09.2022	CPWD	18%
6.	Lohaghat	3719.75	16.11.2022	CPWD	35%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	New Tehri Town	1986-87	'A'	NPCC	DPR STAGE
2.	Augustmuni	2004-05	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	SSB Srinagar	1988-89	Ministry H/A	Land Identified
2.	Gwaldham	2003-04	Ministry H/A	Land Identified
3.	No. 1 Banbasa Cantt	1982-83	Army	Land yet to be identified
4.	Haldwani Cantt	1989-90	Army	Land yet to be identified
5.	Rishikesh	2003-04	State Govt.	Land yet to be identified
6.	ITBP Gauchar	1999-2000	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

- Total Number of Kendriya Vidyalayas = 62
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 55
- KVs with permanent school building = 44
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 11
 - a) KVs where school building is under construction - 08
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Kalimpong	1573.74	10.12.2014	MES	90%
2.	Bandel	2534.71	09.07.2021	NPCC	78%
3.	BSF, Raninagar	2591.23	23.06.2022	NPCC	49%
4.	BSF, Aradhpur	2659.10	16.12.2022	CPWD	22%
5.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	Mobilization started
6.	BSF, Baikunthpur	3130.91	15.02.2023	CPWD	04%
7.	CRPF Siliguri	3269.74	15.02.2023	CPWD	Mobilization started
8.	BSF Krishnanagar	3672.98	10.07.2023	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Bolpur	2010-11	'A'	CPWD	DPR STAGE
2.	Tarakeswar	2010-11	'A'	CPWD	DPR STAGE
3.	CRPF Durgapur	1981-82	---	CPWD	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN KVS(HQ)

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are to be provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 00
- KVs with permanent school building = 00
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
----------------	-------------------	------------------------	---------------------------------	----------------