

के.वि० के भवन निर्माणाधीन है/Status of on going Construction Work of School Building Projects as on 01.05.2026

राज्य वार / State-Wise

Funded through Budgetary provisions i.e. Creation of Capital Assets

क्रम. सं./ Sl. No	के.वि. का नाम/Name of Kendriya Vidyalaya	राज्य का नाम/ Name of State	संभाग का नाम/Name of Region	AA&ES की राशि (रु. लाख में)/ AA&ES (Rs. in lakh)	संस्वीकृति की तारीख/Date of sanction	निर्माण एजेंसी/Constru ction Agency	कार्य प्रारम्भ करने की तारीख/Date of start	कार्य की प्रगति का प्रतिशत/ Physical Progress upto date	कार्य पूर्ण करने की अनुमानित तारीख/ Stipulated Date of Completion	30.04.2026 तक अवमुक्त राशि (रु. लाख में)/ Amount released till 30.04.2026 (Rs. in lakh)	शेष देयता (रु. लाख में)/ Balance Liability (Rs. in lakh)	टिप्पणी/Remarks
1	Daporijo ('A-1' Type + 09 SQ + BW)	Arunachal Pradesh	Tinsukia	2744.03	21.03.2023	CPWD	17.10.2023	40%	31.12.2026	1620.00	1124.03	Work in progress
2	Ziro ('A-1' Type + 09 SQ + BW)	Arunachal Pradesh	Tinsukia	2058.49	23.06.2022	APPWD	Dec., 2023	48%	Dec., 2026	1120.00	938.49	Work in progress
3	Dibrugarh (A- Type+9SB + BW)	Assam	Tinsukia	3783.81	07.09.2022	CPWD	25.01.2025	57%	24.01.2027	3020.00	763.81	Work in progress
4	Bela ('A- SB+09SQ+BW+Cov. CC)	Bihar	Patna	3715.00	22.11.2016 09.12.2024	CPWD	19.12.2025	67%	30.06.2026	3470.00	245.00	Work in progress
5	Banka ('A- SB+09SQ+BW)	Bihar	Patna	4062.65	15.10.2025	CPWD	...	0%	...	420.00	3642.65	Mobilization started
6	No. 4, Delhi Cantt ('A' Type + 09 SQ + BW)	Delhi	Delhi	2286.82	11.10.2024	MES	...	0%	...	1720.00	566.82	Mobilization started
7	CRPF Sonepat ('A' Type + 09 SQ + BW)	Haryana	Gurgaon	2955.39	08.09.2022	CPWD	...	0%	...	1220.00	1735.39	Mobilization started
8	Bilaspur ('A' Type + 09 SQ + BW)	Haryana	Gurgaon	2667.77	15.03.2025	CPWD	...	0%	...	1020.00	1647.77	Mobilization started
9	Reckong Peo ('A' Type + 09 SQ+BW)	Himachal Pradesh	Gurgaon	4443.00	03.10.2018	CPWD	31.08.2019	78%	31.10.2026	4170.00	273.00	Work in progress
10	Samba ('A' SB+ 09 SQ + BW)	Jammu & Kashmir	Jammu	1665.43	13.07.2022	MES	24.10.2024	35%	23.08.2026	1400.00	265.43	Work in progress
11	Damana ('A-1'SB+ 09 SQ + BW)	Jammu & Kashmir	Jammu	2724.56	06.03.2023	CPWD	19.10.2024	38%	31.08.2026	1920.00	804.56	Work in progress
12	Haveri ('A' Type + 09 SQ + BW)	Karnataka	Bangalore	2134.00	28.06.2021	FEDO	22.09.2025	40%	01.06.2026	1420.00	714.00	Work in progress
13	Gauribidanur ('A' Type + 09 SQ + BW)	Karnataka	Bangalore	2759.98	01.09.2022	NPCC	07.12.2024	43%	31.07.2026	2170.00	589.98	Work in progress
14	Harda ('A' Type + 09 SQ + BW)	Madhya Pradesh	Bhopal	2323.15	17.03.2024	FEDO	17.06.2024	48%	31.08.2026	2070.00	253.15	Work in progress
15	Anuppur ('A' Type + 09 SQ + BW)	Madhya Pradesh	Jabalpur	2843.86	07.10.2024	CPWD	05.10.2025	23%	04.10.2026	1440.00	1403.86	Work in progress
16	Yavatmal ('A' Type + 09 SQ + BW)	Maharashtra	Mumbai	2885.20	10.07.2023	CPWD	01.01.2025	65%	06.09.2026	2120.00	765.20	Work in progress
17	Tamenglong ('A-1' SB+ 09SQ + BW)	Manipur	Tinsukia	4282.20	20.12.2022	NPCC	04.02.2023	40%	31.03.2026	3520.00	762.20	Work in progress
18	No. 1 Imphal ('C' Type + 09 SQ + BW)	Manipur	Tinsukia	6776.86	12.07.2022	CPWD	30.12.2022	62%	31.12.2026	4720.00	2056.86	Work in progress

क्रम सं./ Sl. No	के.वि. का नाम/Name of Kendriya Vidyalaya	राज्य का नाम/ Name of State	संभाग का नाम/Name of Region	AA&ES की राशि (रु. लाख में)/ AA&ES (Rs. in lakh)	संस्वीकृति की तारीख/Date of sanction	निर्माण एजेंसी/Construction Agency	कार्य प्रारम्भ करने की तारीख/Date of start	कार्य की प्रगति का प्रतिशत/ Physical Progress upto date	कार्य पूर्ण करने की अनुमानित तारीख/ Stipulated Date of Completion	30.04.2026 तक अवमुक्त राशि (रु. लाख में)/ Amount released till 30.04.2026 (Rs. in lakh)	शेष देयता (रु. लाख में)/ Balance Liability (Rs. in lakh)	टिप्पणी/Remarks
19	Leimakhong ('A-1' SB+ 09SQ + BW)	Manipur	Tinsukia	3493.77	12.01.2023	MES	18.02.2023	35%	16.08.2026	1470.00	2023.77	Work in progress
20	Ukhrul ('A-1' SB+ 09SQ + BW)	Manipur	Tinsukia	2758.62	07.09.2022	CPWD	20.04.2023	21%	31.03.2027	1020.00	1738.62	Work in progress
21	No. II, Imphal ('A-1' SB+ 09SQ + BW)	Manipur	Tinsukia	5819.59	25.05.2023	CPWD	11.09.2025	13%	10.09.2027	3520.00	2299.59	Work in progress
22	Rangapahar ('A-1' SB+ 09SQ + BW)	Nagaland	Tinsukia	2103.43	15.11.2022	MES	29.09.2023	3%	120.00	1983.43	Work rescind, re-tendering in process
23	Hinjilicut ('A' Type SB+ 09 SQ+B/W)	Odisha	Bhubaneswar	2794.47	04.11.2022	CPWD	18.01.2023	82%	31.03.2026	2320.00	474.47	Work in progress
24	Khariar ('A' Type SB+ 09 SQ+B/W)	Odisha	Bhubaneswar	3061.62	04.1.2022	CPWD	08.09.2023	97%	31.03.2026	2720.00	341.62	Work in progress
25	Gunupur ('A' Type SB+ 09 SQ+B/W)	Odisha	Bhubaneswar	3240.13	02.02.2023	CPWD	28.03.2025	13%	27.09.2026	2220.00	1020.13	Work in progress
26	No. II, Cuttack ('A' Type SB+ 09 SQ+B/W)	Odisha	Bhubaneswar	3954.00	22.08.2025	CPWD	...	0%	...	1720.00	2234.00	Mobilization started
27	Jaisindhar ('A' Type SB+ 09 SQ+B/W)	Rajasthan	Jaipur	2782.02	04.11.2022	CPWD	08.12.2023	70%	30.06.2026	1620.00	1162.02	Work in progress
28	Rameshwaram ('A' Type SB+ 09 SQ+B/W)	Tamilnadu	Chennai	2558.83	12.09.2022	NPCC	27.02.2023	33%	31.12.2026	2120.00	438.83	Work in progress
29	Mahabubabad ('A' Type + 09 SQ + BW)	Telangana	Hyderabad	2259.51	16.01.2025	CPWD	...	0%	...	210.48	2049.03	Mobilization started
30	Gokulnagar ('A-1' Type + 09 SQ + BW)	Tripura	Silchar	3604.15	12.03.2024	CPWD	25.12.2024	35%	04.12.2026	2320.00	1284.15	Work in progress
31	SSB Gadnia Palia Kalan ('A' Type SB+ 09 SQ+BW)	Uttar Pradesh	Lucknow	2657.19	20.10.2022	CPWD	29.03.2023	55%	30.11.2026	1420.00	1237.19	Work in progress
32	Lakhimpur Kheri ('A' Type SB+ 09 SQ+BW)	Uttar Pradesh	Lucknow	2738.87	20.10.2022	CPWD	29.03.2023	75%	30.06.2026	1970.00	768.87	Work in progress
33	SSB Nanpara ('A' Type SB+ 09 SQ+BW)	Uttar Pradesh	Lucknow	2252.56	02.11.2022	CPWD	06.02.2024	44%	31.08.2026	720.00	1532.56	Work in progress
34	Chitrakoot ('A' Type SB+ 09 SQ+BW)	Uttar Pradesh	Lucknow	2775.56	14.01.2025	CPWD	11.07.2025	22%	31.01.2027	1820.00	955.56	Work in progress
35	New Tehri Town ('A' Type SB+ 09 SQ+BW)	Uttarakhand	Dehradun	4292.81	29.11.2022	NPCC	27.01.2024	79%	31.03.2026	4000.00	292.81	Work in progress
36	Augustmuni ('A' Type SB+ 09 SQ+BW)	Uttarakhand	Dehradun	4446.19	19.10.2022	CPWD	...	0%	...	1720.00	2726.19	Mobilization started
37	NFR Jalpaiguri ('A' Type SB + 09 SQ+BW)	West Bengal	Kolkata	3857.43	15.02.2023	CPWD	10.10.2023	75%	12.04.2026	2720.00	1137.43	Work in progress
38	CRPF Siliguri ('A' Type SB + 09 SQ+BW)	West Bengal	Kolkata	3269.74	15.02.2023	CPWD	11.09.2023	60%	31.10.2026	2020.00	1249.74	Work in progress

क्रम सं./ Sl. No	के.वि. का नाम/Name of Kendriya Vidyalaya	राज्य का नाम/ Name of State	संभाग का नाम/Name of Region	AA&ES की राशि (रु. लाख में)/ AA&ES (Rs. in lakh)	संस्वीकृति की तारीख/Date of sanction	निर्माण एजेंसी/Construction Agency	कार्य प्रारम्भ करने की तारीख/Date of start	कार्य की प्रगति का प्रतिशत/ Physical Progress upto date	कार्य पूर्ण करने की अनुमानित तारीख/ Stipulated Date of Completion	30.04.2026 तक अवमुक्त राशि (रु. लाख में)/ Amount released till 30.04.2026 (Rs. in lakh)	शेष देयता (रु. लाख में)/ Balance Liability (Rs. in lakh)	टिप्पणी/Remarks
39	BSF Krishnanagar ('A' Type SB + 09 SQ+BW)	West Bengal	Kolkata	3672.98	10.07.2023	CPWD	28.01.2024	86%	31.03.2026	3420.00	252.98	Work in progress
40	Bolpur ('A-1' Type SB + 09 SQ+BW)	West Bengal	Kolkata	2046.13	06.03.2023	CPWD	05.02.2025	55%	04.08.2026	1720.00	326.13	Work in progress
41	CRPF Durgapur ('B' Type SB + 09 SQ+BW)	West Bengal	Kolkata	3637.61	18.07.2023	CPWD	05.05.2025	35%	04.11.2026	2170.00	1467.61	Work in progress
42	Tarakeshwar ('A' Type SB + 09 SQ+BW)	West Bengal	Kolkata	3860.11	20.01.2023	CPWD	16.07.2024	40%	15.08.2026	2120.00	1740.11	Work in progress
TOTAL				135049.52						85760.48	49289.04	

S. No.	Name of Const. Agency	No. of works
(i)	APPWD	1
(ii)	CPWD	31
(iii)	FEDO	2
(iv)	MES	4
(v)	NPCC	4
Total		42

S. No.	Status	No. of KVs
1	Progress above 76%	5
2	Progress 51 to 75%	9
3	Progress 26 to 50%	15
4	Progress 0 to 25%	6
5	Mobilisation started/NIT	7
Total		42

RENOVATION/REPLACEMENT (FULL/PART) OF 21 KENDRIYA VIDYALAYA SCHOOL BUILDINGS.

Under Secretary, UT-2, letter dated: 01.06.2021 has conveyed approval of Competent Authority with a firm cost of Rs. 187.04 Crore.

Funded through Budgetary provisions i.e. Creation of Capital Assets

Sl. No	Name of Kendriya Vidyalaya	Name of State	Name of Region	AA&ES (Rs. in lakh)	Date of sanction	Constrction Agency	Date of start	Physical Progress upto date	Stipulated Date of Completion	Amount released till 30.04.2026 (Rs. in Lakh)	Balance Liability (Rs. in Lakh)	Funded through "Head"	Remarks
1	No. 1, Tezpur (Replacement of school building)	Assam	Guwahati	924.00	12.07.2021	MES	02.08.2023	89%	17.01.2026	820.00	104.00	Capital	Work in progress.
2	Borjhar (Replacement of school building)	Assam	Guwahati	2089.00	08.07.2021	CPWD	15.10.2024	58%	31.12.2025	1420.00	669.00	Capital	Work in progress.
3	AFS Thane (Replacement of School Building)	Maharashtra	Mumbai	1383.26	02.05.2018 21.03.2024 24.09.2020	MES	17.11.2020	50%	31.12.2025	920.00	463.26	Capital	Work in progress
4	OF Chanda (Replacement of School Building)	Maharashtra	Mumbai	2013.95	28.11.2018 24.09.2020	MES	10.02.2021	16%	31.12.2025	1320.00	693.95	Capital	Work in progress
5	Pulgaon Camp (Replacement of School Building)	Maharashtra	Mumbai	1095.74	01.10.2020	MES	15.05.2023	82%	31.12.2025	820.00	275.74	Capital	Work in progress
6	No. 1, Dehu Road (Replacement of part building)	Maharashtra	Mumbai	789.00	08.07.2021	MES	...	0%	...	220.00	569.00	Capital	Tendering stage
7	No.1, Agra (Replacement of Part building)	Uttar Pradesh	Agra	1003.00	08.07.2021	MES	14.11.2022	63%	31.12.2025	820.00	183.00	Capital	Work in progress.
8	No. 2, Agra (Replacement of School building)	Uttar Pradesh	Agra	2038.00	08.07.2021	CPWD	...	0%	...	220.00	1818.00	Capital	Work in progress.
				11335.95						6560.00	4775.95		
9	AFS Jorhat (Renovation of school building)	Assam	Guwahati	128.74	09.07.2021	MES	21.06.2022	60%	31.12.2025	120.00	8.74	Revenue	Work in progress.
	TOTAL			128.74						120.00	8.74		

S. No.	Name of Construction Agency	No. of works
(i)	CPWD	2
(ii)	MES	7
	Total	9