

KENDRIYA VIDYALAYA SANGATHAN, REGIONAL OFFICE, RANCHI

DETAILS OF WORK IN PROGRESS FOR CONSTRUCTION AND MAINTENANCE & REPAIR WORK IN DIFFERENT KVs

Sr. No.	K V Name	Name of work	Const. Agency	Sanction date	Percentage of work till JULY, 2026 (in %)
NEW CONSTRUCTION					
1	GUMLA	Construction of A type 2 section school building and staff quarters	CPWD	16.11.2022	99
2	PALAMU	Construction of A type 2 section school building and staff quarters	CPWD	01.02.2023	92
3	SAHIBGANJ	Construction of A type 2 section school building and 09 staff quarters	CPWD	27.12.2022	98
4	DANGOPOSI	Construction of A type 2 section school building and 09 staff quarters	CPWD	21.03.2023	95
5	Kodarma	Construction of A type 2 section school building and 09 staff quarters	CPWD	16.02.2023	100
6	BARKATHA	Construction of A type 2 section school building and 09 staff quarters	NBCC	25.06.2026	Not yet started
MAINTENANCE & REPAIR WORK					
2022-23					
1	No 3 Bokaro	SR/ renovation of roof treatment, plumbing work and road repair of SB	CPWD	13.06.2022	78
2	No 3 Bokaro	Electrical work	Rly, Adra		Not yet started
3	JAMTARA	SR of LED street light & flood light including pole painting of SB and SR/ renovation of SB	CPWD	02.09.2022	95
2023-24					
1	DHANBAD NO.1	SR/ upgradation/ renovation of toilets, road and other misc. work (Civil & Electrical)	CPWD	28.03.2024	95
2	TATANAGAR	SR, Internal painting of SB & water proofing treatment of terrace in secondary section and labs & Construction of shaded cycle stand, shed for assembly stage and repair of existing Basket ball court	CPWD	27.12.2023	100
2024-25					
1	HINOO	Secondary section - Civil & Elect. Work	CPWD	22.02.2025	92
	HINOO	Primary section - Civil & Elect. Work	CPWD	22.02.2025	75
	HINOO	Secondary Section- Paver Brick work	CPWD	22.02.202	100
2	Gomoh	SR/ roof treatment of SB and repair of road, renovation of 04 nos toilet, replacement of window glass	CPWD	03.10.2024	85
2025-26 NO WORK ALLOTTED					
2026-27					
1	Gomoh	Renovation of Electrical works of school bldg.	CPWD	05.02.2026	Not yet started
2	HAZARIBAGH	Renovation of 9 rooms & approach road 3.00 mtr wide	CPWD	06.04.2026	Not yet started
		Renovation of School Building (Elect. Work)	CPWD	12.06.2026	Not yet started