

KENDRIYA VIDYALAYA SANGATHAN, REGIONAL OFFICE TINSUKIA

Status of on going Construction Work of School Building Projects as on Dec. 2025

State-Wise

Sl. No	Name of Kendriya Vidyalaya	Name of State	Name of Region	Date of sanction	Construction Agency	Date of start	Physical Progress as on 30.11.25	Stipulated Date of Completion	Remarks
1	2	3	4	5	6	7	8	9	10
1	Longding ('A' Type + 09 SQ + BW) & Additional Campus Developpment works	Arunachal Pradesh	Tinsukia	07.03.2019	NPCC	19.02.2020	98%	31.03.2026	Work in progress
2	Along ('A' Type + 09 SQ + BW)	Arunachal Pradesh	Tinsukia	01.12.2022	CPWD	07.02.2023	100%	30.06.2025	Work completed in the month of July 25. Buildiing handover to KV.
3	Namsai ('A-1' Type + 09 SQ + BW)	Arunachal Pradesh	Tinsukia	12.01.2023	CPWD	17.05.2023	84%	31.03.2026	Work in progress
4	Tamenglong ('A-1' SB+ 09SQ + BW)	Manipur	Tinsukia	20.12.2022	NPCC	04.02.2023	37%	31.10.2025	Work in progress
5	No. I Imphal ('C' Type + 09 SQ + BW)	Manipur	Tinsukia	12.07.2022	CPWD	30.12.2022	62%	31.03.2026	Work in progress
6	Langjing (No.2 Imphal) ('A' SB+ 09SQ + BW)	Manipur	Tinsukia	25.05.2023	CPWD	11.09.2025	13%	10..09.2027	Work in progress
7	Leimakhong (No.3 Imphal) ('A' SB+ 09SQ + BW)	Manipur	Tinsukia	12.01.2023	MES	18.02.2023	37%	31.03.2026	Work in progress
8	Ukhrul ('A-1' SB+ 09SQ + BW)	Manipur	Tinsukia	07.09.2022	CPWD	20.04.2023	30%	31.03.2026	Work in progress
9	Rangapahar ('A-1' SB+ 09SQ + BW)	Nagaland	Tinsukia	15.11.2022	MES	29.09.2023	3.90%	31.03.2026	Work in progress
10	Daporijo ('A-1' SB+09SQ+BW) GUARD ROOM & CANTEEN	Arunachal Pradesh	Tinsukia	07.10.2023	CPWD	17.10.2023	35%	16.10.2025	Work in progress
11	ZIRO (A-1 Type School Building+ 09 SQ+ BW)	Arunachal Pradesh	Tinsukia	20.12.2023	CPWD	Dec. 2023	44%	Dec. 2026	Work in progress
12	DIBRUGARH ('A' Type +09 SQ+BW)	ASSAM	Tinsukia	20.08.2024	CPWD	Jan. 25	49%	24.01.2027	Work in progress