

Details of Building under construction in Jaipur Region (RAJASTHAN)										
Sl. No	Name of KV	AA&ES (Rs. in lakh)	Date of sanction	Construction Agency	Total Amount released up to date (Rs. in lakh)	Date of start	Physical Progress upto date	Stipulated Date of Completion	Target date of completion	Remarks
1	Pratapgarh	2532.5	20.10.2022	CPWD	1920	18.11.2024	87%	15.09.2026	15.09.2026	NA
2	Jaisindhar	2782	04.11.2022	CPWD	1620	08.12.2023	75%	07.03.2025	31.12.2026	NA
3	BSF Srikarapur			UPRNN, Noida						DPR Stage
4	AFS Phalodi			MES						DPR Stage
5	Sirohi			C&DS, UP Jal Nigam (Urban), Lucknow						DPR Stage
6	Bhim			UPRNN, Noida						DPR Stage
7	Hindaun City			UPRNN, Noida						DPR Stage
8	Rajgarh			C&DS, UP Jal Nigam (Urban), Lucknow						DPR Stage
9	Rajsamand			C&DS, UP Jal Nigam (Urban), Lucknow						DPR Stage
10	Merta City			C&DS, UP Jal Nigam (Urban), Lucknow						DPR Stage
11	BSF Satrana			Construction agency not yet entrusted by KVS HQ						DPR Stage