

STATUS OF HON'BLE CM's ANNOUNCEMENTS (As on 31.05.14)

Sr. no.	Announcement Code/ date	Announcement in Brief	Likely date of		Status	Remarks
			Initiation	Completion		
1	497/12.7.05	Construction of Bus Queue Shelter in Sanghi (Rohtak)		July, 2013	Implemented	-
2	1532/3.11.06	Construction of Bus Queue Shelter in Kultana(Rohtak)	--	July, 2013	Implemented	-
3	5160/20.1.12	A Bus stop and queue shelter at Sangar Saris (Sirsa) .	--	14.4.13	Implemented	-
4	3127/3.8.08	Construction of bus stand at Badhra (Bhiwani)	07.08.09	31.08.12	Implemented	-
5	1780/8.12.06	Construction of Bus Stand at Loharu (Bhiwani) .	-	26.3.11	Implemented	-
6	8329/10.11.13	स्कूल तथा कालेज आने-जाने के लिए छात्राओं को मुफ्त बस सेवा उपलब्ध करवाने बारे।	--	1.1.14	Implemented	-
7	4162/5.12.10	Construction of bus stand at Bhuna (Fatehabad)	Jan.,13	Jan.,14	Implemented	-
8	5069/10.12.11	Renovation of bus stand Ratia (Fatehabad)	4.5.12	Apr.,2014	Implemented	-
9	1190/28.3.06	Construction of bus stand at Raipur Rani (Panchkula)	25.2.13	2014	In progress	Civil work has been completed.
10	1526/3.11.06	Construction of bus stand at Sampla (Rohtak)	7.6.12	2014	In progress	70% work has been completed Further progress interrupted due to stay by Court.
11	2117/8.12.06	Construction of Bus Stand at Satnali (M.Garh) .	-	2014	In progress	20% work has been done.
12	5218/23.3.12	Contn. Of new Bus Stand at Kaul (Kaithal)	-	2014	In progress	95% work has been done.
13	1145/14.5.06	Construction of Bus Stand at Farrukhnagar (Gurgaon)	-	-	Pending	Land acquisition in progress. CWP 18744 filed in High court against acquisition.
14	1780/8.12.06	Shifting of workshop of Loharu Sub depot .	-	-	Pending	Layout plan sent to the Chief Architect for preparation of drawings..
15	1174/4.6.06	Contn. of Bus Stand at Nangal Chaudhary (M.Garh) .	-	-	Pending	Notification u/s 4 issued on 12.02.13. Notification u/s 6 issued on 20.02.2014.
16	1520/7.7.06	Construction of Bus Stand at Agroha (Hisar)	-	2014	Pending	Drawings approved. Revised Estimate for Rs,151.82 lacs received from PWD(B&R).
17	2065/17.1.07	Construction of bus stand at a) Badkali Chowk b) Punhana	- --	2014 --	Pending	a) Fresh notification u/s 4 issued by Govt. on 09.01.2014 has been withdrawn on 04.03.2014. Further action is to be taken under the new Act. b) Fresh drawings have been received from Chief Architect and are under process.
18	2311/2.9.07	Construction of bus stand in village Mullana (Ambala) .	-	-	Pending	Selection of site in progress. NOC from NHAI is awaited regarding the new site suggested.
19	4036/18.11.10	Bus stand Rewari to be shifted at HUDA Bypass .	-	-	Pending	Award for acquisition of land announced. 6-Court cases; status quo.
20	4085/10.12.10	Construction of Bus Stand in village Nalwa (Hisar)	-	-	Pending	Estimate of Rs.263.41 lac is being sent to Govt. for approval.
21	4068/25.12.10	Construction of bus stand in Nathusari Chopta (Sirsa)	-	-	Pending	Estimate of Rs.317.33 lac is being sent to Govt. for approval.
22	4302/27.2.11	Construction of bus stand at Badshahpur (Gurgaon)	--	-	Pending	Transfer of 4K-6M MC land in the name of Transport Department in progress.
23	5496/03.06.12	Contn. of new bus stand Jind in 20 acres outside city.	--	--	Pending	Notification u/s 6 has been issued by Govt. on 20.05.2014 for acquisition of 96 K-5 M land.
24	5697/9.12.12	Renovation of bus stand NIT, Faridabad .	--	--	Pending	Govt. sanction for Rs.129.50 lac has been issued on 22.05.2014 which has been conveyed to the GM.
25	5788/24.02.13	Contn. of New Bus Stand at Bawal (Rewari) in 3 acres.	--	--	Pending	HSIIDC requested to allot 3 acre land on NH-8, near Banipur Chowk.
26	5864/24.03.13	Re-Construction of bus stand at Jakhal being on very low lying ground and perennial water logging.	--	--	Pending	GM ,HR ,Fatehabad has requested the Ex.En. PWD(B&R) to send the estimate for appl. of the Govt.
27	5906/5.5.13	Setting up of new Bus Stand at Hassanpur (Palwal) .	--	--	Pending	Panchayat Deptt. has offered 8K land on 33 yr. lease under Cat.II.
		<u>Not-Feasible/Not Concerned</u>				
28	5899/14.04.13	Openeing of Driving School in Mewat District	--	--		Concerns Transport Commissioner's office.
29	4948/06.08.11	Bus stand Hisar would be shifted outside the city.	--	--		Not-Feasible ; Meeting taken by worthy APSCM on 12.6.13.
30	2059/17.01.07	Creation of HR sub depot at Firozpur Zhirka (Mewat)	--	--		Not Feasible.