

STATUS OF SCHOOL BUILDINGS AS ON 01.01.2026

(राज्य वार/STATE - WISE)

क्र. सं./ S. No	राज्य का नाम/Name of State & UT	के. वि. की कुल संख्या/ Total No. of KVs	के. वि. परियोजना क्षेत्र/ KVs in Project/ IHL/ Abroad	भवन निर्माण किया जाना है/ Building To be constructed	निर्मित भवन/ Building constructed	विद्यालय भवन निर्माणाधीन/ Building under construction	कार्य प्रारम्भ किया जाना है/Work yet to start	भूमि केविस के पक्ष में हस्तांतरित नहीं हुई है/ Land yet to be transferred in favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	-	-
2	आंध्र प्रदेश/Andhra Pradesh	38	3	35	32	-	3	-
3	अरुणाचल प्रदेश/Arunachal Pradesh	20	2	18	12	4	2	-
4	असम/Assam	57	17	40	38	1	-	1
5	बिहार/Bihar	51	4	47	30	2	4	11
6	चंडीगढ़/Chandigarh	5	-	5	5	-	-	-
7	छत्तीसगढ़/Chhattisgarh	37	7	30	27	1	1	1
8	दादर & नागर हवेली/ Dadra & Nagar Haveli	1	-	1	1	-	-	-
9	दमन & दीयू/Daman & Diu	1	-	1	-	-	1	-
10	दिल्ली/Delhi	47	5	42	38	-	3	1
11	गोवा/Goa	5	-	5	5	-	-	-
12	गुजरात/Gujarat	46	11	35	34	-	-	1
13	हरियाणा/Haryana	35	-	35	30	-	5	-
14	हिमाचल प्रदेश/ Himachal Pradesh	26	3	23	17	2	2	2
15	जम्मू & कश्मीर/ Jammu & Kashmir	37*	4	33	17	4	7	5
16	झारखण्ड/Jharkhand	41	5	36	27	5	2	2
17	कर्नाटक/Karnataka	53	8	45	40	4	1	-
18	केरल/Kerala	39	2	37	34	-	3	-
19	लक्षदीप/Lakshadweep	1	-	1	1	-	-	-
20	लद्दाख/Ladakh	2*	-	2	2	-	-	-
21	मध्य प्रदेश/Madhya Pradesh	119	14	105	92	2	11	-
22	महाराष्ट्र/Maharashtra	60	6	54	51	2	1	-
23	मणिपुर/Manipur	9	1	8	1	5	1	1
24	मेघालय/Meghalaya	7	1	6	6	-	-	-
25	मिज़ोरम/Mizoram	4	1	3	2	1	-	-
26	नागालैंड/Nagaland	5	1	4	2	1	0	1
27	ओड़ीशा/Odisha	76	8	68	49	8	11	=
28	पुडुचेरी/Puducherry	4	1	3	2	-	1	-
29	पंजाब/Punjab	52	4	48	39	4	4	1
30	राजस्थान/Rajasthan	79	6	73	67	2	2	2
31	सिक्किम/Sikkim	2	1	1	1	-	-	-
32	तमिलनाडू/Tamil Nadu	46	7	39	37	1	1	-
33	तेलंगाना/Telangana	35	4	31	30	1	-	-
34	त्रिपुरा/Tripura	11	2	9	4	1	4	-
35	उत्तर प्रदेश/Uttar Pradesh	125	13	112	95	5	9	3
36	उत्तराखण्ड/Uttarakhand	46	7	39	27	5	1	6
37	पश्चिम बंगाल/West Bengal	62	7	55	46	9	-	-
38	विदेश/Abroad(KVS HQ)	3	3	-	-	-	-	-
Total		1289	158	1131	943	70	80	38

*Excluding KV Anantnag (Non-functional since August 2020) & KV Nubra (Non-Functional w.e.f. October, 2025).

Dr. (A) read 17 cell) to upload on KVS website. @wasth

STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction -
 - b) KVs where construction of school building work is yet to start -
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) © KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 38
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 32
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Palasamudram Village, Gorantala	2025-26	DPR Awaited
2.	Dhone	2025-26	DPR Awaited
3.	Rajampet	2016-17	'A'	NPCC	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 20
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 18
- KVs with permanent school building = 12
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Longding	3368.61	07.03.2019	NPCC	94%
2.	Namsai	2138.14	12.01.2023	CPWD	80%
3.	Daporijo	2744.03	21.03.2023	CPWD	24%
4.	Ziro	2644.88	23.06.2022	APPWD	42%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Hayuliang	2020-21	'A-1'	CPWD	DPR AWAITED
2.	Roing	2003-04	'A'	NPCC	DPR STAGE (Hindrance – Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
----------------	-------------------	------------------------	---------------------------------------	----------------

NIL

STATUS OF SCHOOL BUILDING IN ASSAM STATE

- Total Number of Kendriya Vidyalayas = 57
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 17
- KVs where school buildings are to be constructed by KVS = 40
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Dibrugarh	3783.82	02.05.2022	CPWD	39%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	RRL Jorhat	2003-04	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN BIHAR STATE

- Total Number of Kendriya Vidyalayas = 51
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 47
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 11

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CWP Bela	2001.95	22.11.2016	CPWD	65%
2.	Lakhisarai	3123.44	15.09.2022	CPWD	99%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Banka	2004-05	'A;	CPWD	DPR Stage (Go-ahead for tender)
2.	CRPF Barachatti	2024-25	--	CPWD	DPR AWAITED
3.	Birpur, Supaul	2025-26	--	CPWD	DPR AWAITED
4.	CRPF, Jhaphan	2010-11	--	--	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Buxar	2003-04	State Govt.	Land Identified
2.	Motihari	2003-04	State Govt.	Land Identified
3.	Siwan	2004-05	State Govt.	Land Identified
4.	Chhapra	2004-05	State Govt.	Land Identified
5.	Purnia	2004-05	Air Force	Land Identified
6.	Gopalganj	2004-05	State Govt.	Land Identified
7.	Hazipur	2003-04	State Govt.	Land identified
8.	Aurangabad	2010-11	State Govt.	Land identified
9.	Darbhanga	2004-05	State Govt.	Land yet to be identified
10.	Barauni	2004-05	State Govt.	Land yet to be identified
11.	Maharajganj	2011-12	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

- Total Number of Kendriya Vidyalayas = 37
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 30
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CRPF Bilaspur	2741.96	23.09.2022	CPWD	87%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Bemetara	2025-26	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified

STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Diu	2003-04	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 47
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 42
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	No. 4, Delhi Cantt	1994-95	'A'	MES	DPR STAGE
2.	Khajuri Khas	20258-26	---	---	DPR Awaited
3.	Sec-22, Rohini	2003-04	'A'	CPWD	EOT awaited from DDA

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
01	Shakurbasti	2011-12	Railway	Land Identified

STATUS OF SCHOOL BUILDING IN GOA STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN GUJARAT STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 11
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

STATUS OF SCHOOL BUILDING IN HARYANA STATE

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 05
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
Nil					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	CRPF Sonapat	2019-20	'A'	CPWD	DPR Stage (Go-ahead for tender)
2.	Bilaspur	2021-22	'A'	CPWD	DPR Stage (Go-ahead for tender)
3.	Sohna Road, Gurgaon	2003-04	'A-1"	CPWD	DPR AWAITED
4.	No. IV, Ambala Cantt.	1987-88	'A'	MES	DPR AWAITED (Hindrance – Land issue)
5.	Badopal, Fatehabad	2017-18	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
Nil				

STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 26
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 23
- KVs with permanent school building = 17
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Reckongpeo	2585.03	03.10.2018	CPWD	78%
2.	Bangana	3985.91	21.07.2022	CPWD	85%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	Hindrance (Land issue)
2.	Dharampur	2022-23	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Alhilal	1991-92	Army	Land identified
2.	Ghumarwin	2012-13	State Govt.	Land identified

STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE

- Total Number of Kendriya Vidyalayas = 37*
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 33
- KVs with permanent school building = 17
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 16
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 07
 - c) KVs where land is yet to be transferred in favour of KVS - 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	BSF Bandipur	3242.06	27.07.2016	CPWD	78%
2.	Jodhpur, Doda	4089.16	17.07.2023	CPWD	70%
3.	Samba	1665.43	13.07.2022	MES	23%
4.	Damana	2724.56	06.03.2023	CPWD	32%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Badarwah	2003-04	'A-1'	CPWD	DPR STAGE
2.	Aminoo	2010-11	'A-1'	CPWD	DPR STAGE
3.	No.2, Udhampur	1985-86	...	MES	DPR AWAITED
4.	Gandoh Bhalessa	2025-26	DPR AWAITED
5.	Ramkot	2025-26	DPR AWAITED
6.	Awantipura	1987-88	'A'	MES	Hindrance (Land issue)
7.	BSF, Humhama	2010-11	...	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	Pahalgaoon	2003-04	U.T.	Land identified
4.	Jindrah	1986-87	Army	Land yet to be identified
5.	Baramula	1985-86	Army	Land yet to be identified

* Excluding KV Anantnag (Non-functional since 2020)

STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

- Total Number of Kendriya Vidyalayas = 41
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Sahibganj	3455.14	27.12.2022	CPWD	90%
2.	Palamu	3735.35	01.02.2023	CPWD	77%
3.	Koderma	3152.00	16.02.2023	CPWD	90%
4.	Gumla	3195.29	16.11.2022	CPWD	80%
5.	SER Dangoaposi	3281.64	21.03.2023	CPWD	75%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Dhanbad No.2	2003-04	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
2.	Surda Ghatsila	2003-04	---	CPWD	DPR AWAITED (Hindrance – Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

- Total Number of Kendriya Vidyalayas = 53
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 45
- KVs with permanent school building = 40
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Udupi	2823.35	02.06.2022	CPWD	91%
2.	Railway Yeshwantpur	2753.72	04.11.2022	CPWD	82%
3.	Haveri	2134.00	28.06.2021	FEDO	10%
4.	Gauribidanur (Kudamalakunte)	2759.98	01.09.2022	NPCC	29%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Elargi (D)	2025-26	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN KERALA STATE

- Total Number of Kendriya Vidyalayas = 39
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 37
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
	Nil				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Palayad	2011-12	---	---	DPR AWAITED
2.	Thodupuza	2025-26	---	---	DPR AWAITED
3.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	DPR AWAITED (Hindrance – Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	Nil			

STATUS OF SCHOOL BUILDING IN LADAKH STATE

• Total Number of Kendriya Vidyalayas	=	02*
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors.	=	00
• KVs where school buildings are to be constructed by KVS	=	02
• KVs with permanent school building	=	02
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	00
a) KVS where school building is under construction	-	00
b) KVs where construction of school building work is yet to start	-	00
c) KVS where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

*Excluding KV Nubra – Non functional w.e.f. October, 2025.

STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 119
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 14
- KVs where school buildings are to be constructed by KVS = 105
- KVs with permanent school building = 92
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 13
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Harda	2975.57	14.07.2022	FEDO	41%
2.	Anuppur	2843.46	17.03.2024	CPWD	07%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Umaria	2010-11	'A-1'	CPWD	DPR STAGE (Hindrance – Land issue)
2.	Amba	2016-17	'A'	NPCC	DPR STAGE (Hindrance – Land issue)
3.	Alirajpur	2020-21	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
4.	Garha	2007-08	'A'	CPWD	DPR AWAITED (Hindrance – Land issue)
5.	Ashok Nagar	2025-26	---	---	DPR AWAITED
6.	Narsinghgarh	2025-26	---	---	DPR AWAITED
7.	Tirodi	2025-26	---	---	DPR AWAITED
8.	Barghat	2025-26	---	---	DPR AWAITED
9.	Khajuraho	2025-26	---	---	DPR AWAITED
10.	Jhinhari	2025-26	---	---	DPR AWAITED
11.	Sabalgarh	2025-26	---	---	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
----------------	-------------------	------------------------	---------------------------------------	----------------

NIL

STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

• Total Number of Kendriya Vidyalayas	=	60
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors.	=	06
• KVs where school buildings are to be constructed by KVS	=	54
• KVs with permanent school building	=	51
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	03
a) KVs where school building is under construction	-	02
b) KVs where construction of school building work is yet to start	-	01
c) KVs where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	CRPF Talegaon	2239.94	15.09.2022	CPWD	99%
2.	Yavatmal	2885.20	10.07.2023	CPWD	50%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	NDRF Campus Sudumbare, Pune	2025-26	---	---	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MANIPUR STATE

• Total Number of Kendriya Vidyalayas	=	09
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors.	=	01
• KVs where school buildings are to be constructed by KVS	=	08
• KVs with permanent school building	=	01
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	07
a) KVS where school building is under construction	-	05
b) KVs where construction of school building work is yet to start	-	01
c) KVS where land is yet to be transferred in favour of KVS	-	01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. in lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	58%
2.	Tamenglong	4282.20	20.12.2022	CPWD	36%
3.	Leimakhong	3493.77	12.01.2023	MES	35%
4.	Ukhrul	2758.62	07.09.2022	CPWD	21%
5.	No. 2 Imphal	5819.59	25.05.2023	CPWD	10%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Chandel	2018-19	'A'	NPCC	DPR STAGE

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Akampet	2015-16	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

• Total Number of Kendriya Vidyalayas	=	07
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors.	=	01
• KVs where school buildings are to be constructed by KVS	=	06
• KVs with permanent school building	=	06
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	00
a) KVS where school building is under construction	-	00
b) KVs where construction of school building work is yet to start	-	00
c) KVS where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN MIZORAM STATE

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Lunglei	2385.37	24.11.2014	MAMCO	95%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN NAGALAND STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 04
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rangapahar	2103.43	15.11.2022	MES	03%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
<u>NIL</u>					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Kohima	1997-98	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN ODISHA STATE

- Total Number of Kendriya Vidyalayas = 76
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 68
- KVs with permanent school building = 49
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 19
 - a) KVs where school building is under construction - 08
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Hinjilicut	2794.47	04.11.2022	CPWD	70%
2.	Anandpur	3105.02	03.11.2022	CPWD	78%
3.	Chatrapur	3821.88	04.11.2022	CPWD	90%
4.	Kutra	2582.33	28.09.2022	CPWD	88%
5.	Khariar	3061.62	04.11.2022	CPWD	83%
6.	Deogarh	3140.08	27.09.2022	CPWD	95%
7.	Gunupur	3240.13	01.02.2023	CPWD	13%
8.	No. 2, Cuttack	3954.00	22.08.2025	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Murgabadi	2010-11	'A'	CPWD	DPR Awaited
2.	Bhanjanagar	2010-11	'A'	CPWD	DPR Awaited
3.	Champua	2025-26	'A'	CPWD	DPR Awaited
4.	Patnagarh	2025-26	'A'	CPWD	DPR Awaited
5.	Titlagarh	2025-26	'A'	CPWD	DPR Awaited
6.	Jeypore	2025-26	'A'	CPWD	DPR Awaited
7.	Kamakhyanagar	2025-26	'A'	CPWD	DPR Awaited
8.	Athamalik	2025-26	'A'	CPWD	DPR Awaited
9.	Kuchinda	2025-26	'A'	CPWD	DPR Awaited
10.	Talchar	2025-26	'A'	CPWD	DPR Awaited
11.	ITBP Khurda	2025-26	'A'	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Karaikal	2010-11	---	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
Nil				

STATUS OF SCHOOL BUILDING IN PUNJAB STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 39
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVS where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Ubhawal	2137.25	14.09.2022	CPWD	96%
2.	BSF, Fazilka	1979.78	27.09.2022	CPWD	92%
3.	BSF, KMS Wala	2196.90	27.09.2022	CPWD	83%
4.	CRPF Saraikhas	2232.34	27.09.2022	CPWD	85%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Mullanpur	1985-86	'A'	MES	DPR Stage (Go-ahead for tender)
2.	Nabha Cantt.	1986-87	'A'	MES	DPR AWAITED
3.	No. 4, Jalandhar Cantt.	1997-98	'A'	MES	Hindrance (Land issue)
4.	Halwara No. 2	1983-84	'A'	MES	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

- Total Number of Kendriya Vidyalayas = 79
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 73
- KVs with permanent school building = 67
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Jaisindhar	2782.02	04.11.2022	CPWD	60%
2.	Pratapgarh	2532.50	20.10.2022	CPWD	47%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	BSF Srikanpur	2025-26	---	---	DPR AWAITED
2.	AFS Phalodi	2025-26	---	---	DPR AWAITED

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be Identified.

STATUS OF SCHOOL BUILDING IN SIKKIM STATE

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
----------------	-------------------	------------------------	---------------------------------------	----------------

STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 39
- KVs with permanent school building = 37
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Rameshwaram	3102.94	12.09.2022	NPCC	28%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	BSF Kittampalayam	2025-26	---	---	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

STATUS OF SCHOOL BUILDING IN TELANGANA STATE

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 31
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Mehbubabad	2259.51	16.01.2025	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
<u>NIL</u>					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
<u>NIL</u>				

STATUS OF SCHOOL BUILDING IN TRIPURA STATE

- Total Number of Kendriya Vidyalayas = 11
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 09
- KVs with permanent school building = 04
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Gokulnagar	3604.05	12.03.2024	CPWD	21%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	GC, CRPF, Agartala	2010-11	'A'	CPWD	DPR STAGE (Go-ahead for tender)
2.	BSF, Talamura	2010-11	---	CPWD	DPR Awaited
3.	Dharamnagar	2025-26	---	---	---
4.	Dhalai	2006-07	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

- Total Number of Kendriya Vidyalayas = 125
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 13
- KVs where school buildings are to be constructed by KVS = 112
- KVs with permanent school building = 95
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 09
 - c) KVs where land is yet to be transferred in favour of KVS - 03

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	No. IV, Varanasi	2054.78	24.11.2014	HSCL	98%
2.	SSB Campus, Gadnia Palia Kalan	2657.19	20.10.2022	CPWD	55%
3.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	75%
4.	SSB Nanpara	2252.56	02.11.2022	CPWD	44%
5.	Chitrakoot	2775.56	14.01.2025	CPWD	10%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	MCF Rae Bareilly	2017-18	'A'	NPCC	Transfer of SB under Consideration by Railway Board
2.	Ghazipur	1986-87	---	CPWD	DPR STAGE
3.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
4.	Deoria	2003-04	'A'	CPWD	(Hindrance – Land issue) DPR AWAITED
5.	Old Cantt, Allahabad	1989-90	---	CPWD	(Hindrance – Land issue) DPR AWAITED
6.	Raksha Vihar, Kanpur	2003-04	---	---	DPR AWAITED
7.	Maharajganj	2025-26	---	---	DPR Awaited
8.	Prayagpur	2025-26	---	---	DPR Awaited
9.	Bijnor	2025-26	---	---	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
3.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 39
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 12
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 06

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Bageshwar	3059.45	27.09.2022	CPWD	94%
2.	SSB Champawat	3583.48	27.09.2022	CPWD	85%
3.	Lohaghat	3719.75	16.11.2022	CPWD	95%
4.	New Tehri Town	4024.83	29.11.2022	NPCC	79%
5.	Augustmuni	4446.19	19.10.2022	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Kotdwar	2025-26	---	---	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	SSB Srinagar	1988-89	Ministry H/A	Land Identified
2.	Gwaldham	2003-04	Ministry H/A	Land Identified
3.	No. 1 Banbasa Cantt	1982-83	Army	Land yet to be identified
4.	Haldwani Cantt	1989-90	Army	Land yet to be identified
5.	Rishikesh	2003-04	State Govt.	Land yet to be identified
6.	ITBP Gauchar	1999-2000	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

- Total Number of Kendriya Vidyalayas = 62
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 55
- KVs with permanent school building = 46
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVs where school building is under construction - 09
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	BSF, Raninagar	2591.23	23.06.2022	NPCC	97%
2.	BSF, Aradhpur	2659.10	16.12.2022	CPWD	91%
3.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	70%
4.	BSF, Baikunthpur	3130.91	15.02.2023	CPWD	79%
5.	CRPF Siliguri	3269.74	15.02.2023	CPWD	60%
6.	BSF Krishnanagar	3672.98	10.07.2023	CPWD	85%
7.	Bolpur	2046.13	06.03.2023	CPWD	30%
8.	Tarakeswar	3860.11	20.01.2023	CPWD	31%
9.	CRPF Durgapur	3637.61	18.07.2023	CPWD	23%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of</u> <u>Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN KVS(HQ)

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 00
- KVs with permanent school building = 00
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				