

STATUS OF SCHOOL BUILDINGS AS ON 01.02.2026

(राज्य वार/STATE - WISE)

| क्र. सं./ S. No | राज्य का नाम/Name of State & UT | के. वि. की कुल संख्या/ Total No. of KVs | के. वि. परियोजना क्षेत्र/ KVs in Project/ IHL/ Abroad | भवन निर्माण किया जाना है/ Building To be constructed | निर्मित भवन/ Building constructed | विद्यालय भवन निर्माणाधीन/ Building under construction | कार्य प्रारम्भ किया जाना है/ Work yet to start | भूमि के विस के पक्ष में हस्तांतरित नहीं हुई है/ Land yet to be transferred in favour of KVS |
|-----------------|-----------------------------------------|-----------------------------------------|-------------------------------------------------------|------------------------------------------------------|-----------------------------------|-------------------------------------------------------|------------------------------------------------|---------------------------------------------------------------------------------------------|
| 1 | अ&नि/A&N Island | 2 | - | 2 | 2 | - | - | - |
| 2 | आंध्र प्रदेश/Andhra Pradesh | 38 | 3 | 35 | 32 | - | 3 | - |
| 3 | अरुणाचल प्रदेश/Arunachal Pradesh | 20 | 2 | 18 | 12 | 4 | 2 | - |
| 4 | असम/Assam | 57 | 17 | 40 | 38 | 1 | - | 1 |
| 5 | बिहार/Bihar | 51 | 4 | 47 | 30 | 2 | 7 | 8 |
| 6 | चंडीगढ़/Chandigarh | 5 | - | 5 | 5 | - | - | - |
| 7 | छत्तीसगढ़/Chhattisgarh | 37 | 7 | 30 | 27 | 1 | 1 | 1 |
| 8 | दादर & नागर हवेली/ Dadra & Nagar Haveli | 1 | - | 1 | 1 | - | - | - |
| 9 | दमन & डीयू/Daman & Diu | 1 | - | 1 | - | - | 1 | - |
| 10 | दिल्ली/Delhi | 47 | 5 | 42 | 38 | - | 3 | 1 |
| 11 | गोवा/Goa | 5 | - | 5 | 5 | - | - | - |
| 12 | गुजरात/Gujarat | 46 | 11 | 35 | 34 | - | - | 1 |
| 13 | हरियाणा/Haryana | 35 | - | 35 | 30 | - | 5 | - |
| 14 | हिमाचल प्रदेश/ Himachal Pradesh | 26 | 3 | 23 | 17 | 2 | 2 | 2 |
| 15 | जम्मू & कश्मीर/ Jammu & Kashmir | 37* | 4 | 33 | 17 | 4 | 7 | 5 |
| 16 | झारखण्ड/Jharkhand | 41 | 5 | 36 | 27 | 5 | 2 | 2 |
| 17 | कर्नाटक/Karnataka | 53 | 8 | 45 | 40 | 4 | 1 | - |
| 18 | केरल/Kerala | 39 | 2 | 37 | 34 | - | 3 | - |
| 19 | लक्षदीप/Lakshadweep | 1 | - | 1 | 1 | - | - | - |
| 20 | लद्दाख/Ladakh | 2* | - | 2 | 2 | - | - | - |
| 21 | मध्य प्रदेश/Madhya Pradesh | 119 | 14 | 105 | 92 | 2 | 11 | - |
| 22 | महाराष्ट्र/Maharashtra | 60 | 6 | 54 | 51 | 2 | 1 | - |
| 23 | मणिपुर/Manipur | 9 | 1 | 8 | 1 | 5 | 1 | 1 |
| 24 | मेघालय/Meghalaya | 7 | 1 | 6 | 6 | - | - | - |
| 25 | मिज़ोरम/Mizoram | 4 | 1 | 3 | 2 | 1 | - | - |
| 26 | नागालैंड/Nagaland | 5 | 1 | 4 | 2 | 1 | 0 | 1 |
| 27 | ओड़ीशा/Odisha | 76 | 8 | 68 | 49 | 8 | 11 | = |
| 28 | पुडुचेरी/Puducherry | 4 | 1 | 3 | 2 | - | 1 | - |
| 29 | पंजाब/Punjab | 52 | 4 | 48 | 40 | 3 | 4 | 1 |
| 30 | राजस्थान/Rajasthan | 79 | 6 | 73 | 67 | 2 | 2 | 2 |
| 31 | सिक्किम/Sikkim | 2 | 1 | 1 | 1 | - | - | - |
| 32 | तमिलनाडू/Tamil Nadu | 46 | 7 | 39 | 37 | 1 | 1 | - |
| 33 | तेलंगाना/Telangana | 35 | 4 | 31 | 30 | 1 | - | - |
| 34 | त्रिपुरा/Tripura | 11 | 2 | 9 | 4 | 1 | 4 | - |
| 35 | उत्तर प्रदेश/Uttar Pradesh | 125 | 13 | 112 | 95 | 5 | 9 | 3 |
| 36 | उत्तराखण्ड/Uttarakhand | 46 | 7 | 39 | 27 | 5 | 2 | 5 |
| 37 | पश्चिम बंगाल/West Bengal | 62 | 7 | 55 | 46 | 9 | - | - |
| 38 | विदेश/Abroad(KVS HQ) | 3 | 3 | - | - | - | - | - |
| Total | | 1289 | 158 | 1131 | 944 | 69 | 84 | 34 |

*Excluding KV Anantnag (Non-functional since August 2020) & KV Nubra (Non-functional w.e.f. October, 2025).

Secy (Adm/IT cell) to upload on KVS website

STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction -
 - b) KVs where construction of school building work is yet to start -
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| | NIL | | | | |

(c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | NIL | | | |

STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 38
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 32
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|---------------------------------|------------------------|-------------------------|----------------------------|----------------|
| 1. | Palasamudram Village, Gorantala | 2025-26 | ... | ... | DPR Awaited |
| 2. | Dhone | 2025-26 | ... | ... | DPR Awaited |
| 3. | Rajampet | 2016-17 | 'A' | NPCC | DPR STAGE |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 20
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 18
- KVs with permanent school building = 12
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Longding | 3368.61 | 07.03.2019 | NPCC | 94% |
| 2. | Namsai | 2138.14 | 12.01.2023 | CPWD | 84% |
| 3. | Daporijo | 2744.03 | 21.03.2023 | CPWD | 35% |
| 4. | Ziro | 2644.88 | 23.06.2022 | APPWD | 42% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|---------------------------------------|
| 1. | Hayuliang | 2020-21 | 'A-1' | CPWD | DPR AWAITED |
| 2. | Roing | 2003-04 | 'A' | NPCC | DPR STAGE (Hindrance – Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
|----------------|-------------------|------------------------|---------------------------------------|----------------|

NIL

STATUS OF SCHOOL BUILDING IN ASSAM STATE

- Total Number of Kendriya Vidyalayas = 57
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 17
- KVs where school buildings are to be constructed by KVS = 40
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Dibrugarh | 3783.82 | 02.05.2022 | CPWD | 49% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|-----------------|
| 1. | RRL Jorhat | 2003-04 | State Govt. | Land Identified |

STATUS OF SCHOOL BUILDING IN BIHAR STATE

- Total Number of Kendriya Vidyalayas = 51
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 47
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 07
 - c) KVs where land is yet to be transferred in favour of KVS - 08

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | CWP Bela | 2001.95 | 22.11.2016 | CPWD | 65% |
| 2. | Lakhisarai | 3123.44 | 15.09.2022 | CPWD | 99% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|------------------------------------|
| 1. | Banka | 2004-05 | 'A; | CPWD | DPR Stage (Go-ahead for tender) |
| 2. | CRPF Barachatti | 2024-25 | 'A; | CPWD | DPR AWAITED |
| 3. | Birpur, Supaul | 2025-26 | 'A; | CPWD | DPR AWAITED |
| 4. | CRPF, Jhaphan | 2010-11 | 'A; | UPPCL | DPR AWAITED |
| 5. | Chhapra | 2004-05 | 'A; | HITES | DPR AWAITED |
| 6. | Hazipur | 2003-04 | 'A; | UPPCL | DPR AWAITED |
| 7. | No. 2, Darbhanga | 2004-05 | 'A; | UPPCL | DPR AWAITED |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|---------------------------|
| 1. | Buxar | 2003-04 | State Govt. | Land Identified |
| 2. | Motihari | 2003-04 | State Govt. | Land Identified |
| 3. | Siwan | 2004-05 | State Govt. | Land Identified |
| 4. | Purnia | 2004-05 | Air Force | Land Identified |
| 5. | Gopalganj | 2004-05 | State Govt. | Land Identified |
| 6. | Aurangabad | 2010-11 | State Govt. | Land identified |
| 7. | Barauni | 2004-05 | State Govt. | Land yet to be identified |
| 8. | Maharajganj | 2011-12 | State Govt. | Land yet to be identified |

STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

- Total Number of Kendriya Vidyalayas = 37
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 30
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | CRPF Bilaspur | 2741.96 | 23.09.2022 | CPWD | 88% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| 1. | Bemetara | 2025-26 | 'A' | BARCIL | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|-----------------|
| 1. | CISF, Bhilai | 2010-11 | Ministry of H/A | Land Identified |

STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|---------------------------|
| 1. | Diu | 2003-04 | 'A' | CPWD | Hindrance (Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | NIL | | | |

STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 47
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 42
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|----------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|--------------------|------------------------|-------------------------|----------------------------|----------------------|
| 1. | No. 4, Delhi Cantt | 1994-95 | 'A' | MES | DPR STAGE |
| 2. | Khajuri Khas | 20258-26 | --- | --- | DPR Awaited |
| 3. | Sec-22, Rohini | 2003-04 | 'A' | CPWD | EOT awaited from DDA |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|-----------------|
| 01 | Shakurbasti | 2011-12 | Railway | Land Identified |

STATUS OF SCHOOL BUILDING IN GOA STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| | NIL | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | NIL | | | |

STATUS OF SCHOOL BUILDING IN GUJARAT STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 11
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|-----------------|
| 01 | AFS, Darjeepura | 2010-11 | Air Force | Land Identified |

STATUS OF SCHOOL BUILDING IN HARYANA STATE

| | | |
|----------------------------------------------------------------------------------------|---|----|
| • Total Number of Kendriya Vidyalayas | = | 35 |
| • Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. | = | - |
| • KVs where school buildings are to be constructed by KVS | = | 35 |
| • KVs with permanent school building | = | 30 |
| • Details of remaining KVs, where school buildings are to be constructed by KVS. | = | 05 |
| a) KVs where school building is under construction | - | 00 |
| b) KVs where construction of school building work is yet to start | - | 05 |
| c) KVs where land is yet to be transferred in favour of KVS | - | 00 |

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| | Nil | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-----------------------|------------------------|-------------------------|--------------------------------------|-----------------------------------------|
| 1. | CRPF Sonapat | 2019-20 | 'A' | CPWD | DPR Stage (Go-ahead for tender) |
| 2. | Bilaspur | 2021-22 | 'A' | CPWD | DPR Stage (Go-ahead for tender) |
| 3. | Sohna Road, Gurgaon | 2003-04 | 'A-1" | CPWD | DPR AWAITED |
| 4. | No. IV, Ambala Cantt. | 1987-88 | 'A' | MES | DPR AWAITED (Hindrance – Land issue) |
| 5. | Badopal, Fatehabad | 2017-18 | 'A' | NPCC | Hindrance (Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | Nil | | | |

STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 26
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 23
- KVs with permanent school building = 17
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Rekongpeo | 2585.03 | 03.10.2018 | CPWD | 78% |
| 2. | Bangana | 3985.91 | 21.07.2022 | CPWD | 85% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|---------------------------|
| 1. | ITBP Sarhan | 1994-95 | 'A-1' | CPWD | Hindrance (Land issue) |
| 2. | Dharampur | 2022-23 | 'A' | CPWD | Hindrance (Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|-----------------|
| 1. | Alhilal | 1991-92 | Army | Land identified |
| 2. | Ghumarwin | 2012-13 | State Govt. | Land identified |

STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE

- Total Number of Kendriya Vidyalayas = 37*
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 33
- KVs with permanent school building = 17
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 16
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 07
 - c) KVs where land is yet to be transferred in favour of KVS - 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | BSF Bandipur | 3242.06 | 27.07.2016 | CPWD | 78% |
| 2. | Jodhpur, Doda | 4089.16 | 17.07.2023 | CPWD | 70% |
| 3. | Samba | 1665.43 | 13.07.2022 | MES | 23% |
| 4. | Damana | 2724.56 | 06.03.2023 | CPWD | 32% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|---------------------------|
| 1. | Badarwah | 2003-04 | 'A-1' | CPWD | DPR STAGE |
| 2. | Aminoo | 2010-11 | 'A-1' | CPWD | DPR STAGE |
| 3. | No.2, Udhampur | 1985-86 | 'A' | MES | DPR AWAITED |
| 4. | Gandoh Bhalessa | 2025-26 | 'A' | TCIL | DPR AWAITED |
| 5. | Ramkot | 2025-26 | 'A' | TCIL | DPR AWAITED |
| 6. | Awantipura | 1987-88 | 'A' | MES | Hindrance (Land issue) |
| 7. | BSF, Humhama | 2010-11 | 'A' | CPWD | Hindrance (Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|---------------------------|
| 1. | No.1, Akhnoor | 1977-78/2006-07 | Army | Land identified |
| 2. | No.2, Akhnoor | 1986-87 | Army | Land identified |
| 3. | Pahalgaoon | 2003-04 | U.T. | Land identified |
| 4. | Jindrah | 1986-87 | Army | Land yet to be identified |
| 5. | Baramula | 1985-86 | Army | Land yet to be identified |

* Excluding KV Anantnag (Non-functional since 2020)

STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

- Total Number of Kendriya Vidyalayas = 41
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES (Rs. In lakh)</u> | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------|-------------|--------------------------------|-----------------|
| 1. | Sahibganj | 3455.14 | 27.12.2022 | CPWD | 90% |
| 2. | Palamu | 3735.35 | 01.02.2023 | CPWD | 80% |
| 3. | Koderma | 3152.00 | 16.02.2023 | CPWD | 90% |
| 4. | Gumla | 3195.29 | 16.11.2022 | CPWD | 80% |
| 5. | SER Dangoaposi | 3281.64 | 21.03.2023 | CPWD | 75% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|--------------------------------|-----------------------------------------|
| 1. | Dhanbad No.2 | 2003-04 | 'A' | CPWD | DPR AWAITED (Hindrance – Land issue) |
| 2. | Surda Ghatsila | 2003-04 | 'A' | CPWD | DPR AWAITED (Hindrance – Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------|---------------------------|
| 1. | HEC Ranchi | 2003-04 | State Govt. | Land yet to be identified |
| 2. | Bhurkunda | 2010-11 | State Govt. | Land yet to be identified |

STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

- Total Number of Kendriya Vidyalayas = 53
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 45
- KVs with permanent school building = 40
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES (Rs. In lakh)</u> | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|------------------------------|----------------------------------------------|-------------|--------------------------------|-----------------|
| 1. | Udupi | 2823.35 | 02.06.2022 | CPWD | 92% |
| 2. | Railway Yeshwantpur | 2753.72 | 04.11.2022 | CPWD | 82% |
| 3. | Haveri | 2134.00 | 28.06.2021 | FEDO | 10% |
| 4. | Gauribidanur (Kudamalakunte) | 2759.98 | 01.09.2022 | NPCC | 29% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|-------------------|----------------------------|-----------------------------|--------------------------------|----------------|
| 1. | Elargi (D) | 2025-26 | 'A' | HSCL | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------|----------------|
| | NIL | | | |

STATUS OF SCHOOL BUILDING IN KERALA STATE

- Total Number of Kendriya Vidyalayas = 39
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 37
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| | Nil | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|------------------------|------------------------|-------------------------|----------------------------|-----------------------------------------|
| 1. | Palayad | 2011-12 | 'A' | HITES | DPR AWAITED |
| 2. | Thodupuza | 2025-26 | 'A' | HITES | DPR AWAITED |
| 3. | Kaduthuruthy, Kottayam | 2015-16 | 'A' | FEDO | DPR AWAITED (Hindrance – Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|----------------|
| | Nil | | | |

STATUS OF SCHOOL BUILDING IN LADAKH STATE

| | | |
|----------------------------------------------------------------------------------------|---|-----|
| • Total Number of Kendriya Vidyalayas | = | 02* |
| • Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. | = | 00 |
| • KVs where school buildings are to be constructed by KVS | = | 02 |
| • KVs with permanent school building | = | 02 |
| • Details of remaining KVs, where school buildings are to be constructed by KVS. | = | 00 |
| a) KVS where school building is under construction | - | 00 |
| b) KVs where construction of school building work is yet to start | - | 00 |
| c) KVS where land is yet to be transferred in favour of KVS | - | 00 |

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|----------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|----------------------------|----------------|
| | NIL | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|----------------|
| | NIL | | | |

*Excluding KV Nubra – Non functional w.e.f. October, 2025.

STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 119
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 14
- KVs where school buildings are to be constructed by KVS = 105
- KVs with permanent school building = 92
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 13
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Harda | 2975.57 | 14.07.2022 | FEDO | 41% |
| 2. | Anuppur | 2843.46 | 17.03.2024 | CPWD | 10% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|-----------------------------------------|
| 1. | Umaria | 2010-11 | 'A' | CPWD | DPR AWAITED |
| 2. | Amba | 2016-17 | 'A' | NPCC | DPR STAGE (Hindrance – Land issue) |
| 3. | Alirajpur | 2020-21 | 'A' | CPWD | DPR AWAITED (Hindrance – Land issue) |
| 4. | Garha | 2007-08 | 'A' | CPWD | DPR AWAITED (Hindrance – Land issue) |
| 5. | Ashok Nagar | 2025-26 | --- | --- | DPR AWAITED |
| 6. | Narsinghgarh | 2025-26 | --- | NPCC | DPR AWAITED |
| 7. | Tirodi | 2025-26 | --- | NPCC | DPR AWAITED |
| 8. | Barghat | 2025-26 | --- | NPCC | DPR AWAITED |
| 9. | Khajuraho | 2025-26 | --- | UPPCL | DPR AWAITED |
| 10. | Jhinhari | 2025-26 | --- | UPRNN | DPR AWAITED |
| 11. | Sabalgarh | 2025-26 | --- | UPPCL | DPR AWAITED |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

| | | |
|----------------------------------------------------------------------------------------|---|----|
| • Total Number of Kendriya Vidyalayas | = | 60 |
| • Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. | = | 06 |
| • KVs where school buildings are to be constructed by KVS | = | 54 |
| • KVs with permanent school building | = | 51 |
| • Details of remaining KVs, where school buildings are to be constructed by KVS. | = | 03 |
| a) KVs where school building is under construction | - | 02 |
| b) KVs where construction of school building work is yet to start | - | 01 |
| c) KVs where land is yet to be transferred in favour of KVS | - | 00 |

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|----------------------------|-----------------|
| 1. | CRPF Talegaon | 2239.94 | 15.09.2022 | CPWD | 99% |
| 2. | Yavatmal | 2885.20 | 10.07.2023 | CPWD | 50% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|--------------------------------|------------------------|-------------------------|----------------------------|----------------|
| 1. | NDRF Campus Sudumbare, Pune | 2025-26 | 'A' | UPJN | DPR AWAITED |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|----------------|
|----------------|-------------------|------------------------|-----------------------------|----------------|

NIL

STATUS OF SCHOOL BUILDING IN MANIPUR STATE

- Total Number of Kendriya Vidyalayas = 09
- Kendriya Vidyalayas in Project Sector/iHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVS where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | No. 1, Imphal | 6776.86 | 12.07.2022 | CPWD | 62% |
| 2. | Tamenglong | 4282.20 | 20.12.2022 | CPWD | 36% |
| 3. | Leimakhong | 3493.77 | 12.01.2023 | MES | 35% |
| 4. | Ukhrul | 2758.62 | 07.09.2022 | CPWD | 21% |
| 5. | No. 2 Imphal | 5819.59 | 25.05.2023 | CPWD | 13% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| 1. | Chandel | 2018-19 | 'A' | NPCC | DPR STAGE |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|-----------------|
| 1. | Akarpet | 2015-16 | State Govt. | Land Identified |

STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

- Total Number of Kendriya Vidyalayas = 07
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 06
- KVs with permanent school building = 06
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN MIZORAM STATE

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Lunglei | 2385.37 | 24.11.2014 | MAMCO | 95% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN NAGALAND STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 04
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Rangapahar | 2103.43 | 15.11.2022 | MES | 03% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| <u>NIL</u> | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|---------------------------|
| 1. | Kohima | 1997-98 | Ministry H/A | Land yet to be identified |

STATUS OF SCHOOL BUILDING IN ODISHA STATE

- Total Number of Kendriya Vidyalayas = 76
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 68
- KVs with permanent school building = 49
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 19
 - a) KVs where school building is under construction - 08
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|----------------------|
| 1. | Hinjilicut | 2794.47 | 04.11.2022 | CPWD | 70% |
| 2. | Anandpur | 3105.02 | 03.11.2022 | CPWD | 85% |
| 3. | Chatrapur | 3821.88 | 04.11.2022 | CPWD | 90% |
| 4. | Kutra | 2582.33 | 28.09.2022 | CPWD | 92% |
| 5. | Khariar | 3061.62 | 04.11.2022 | CPWD | 90% |
| 6. | Deogarh | 3140.08 | 27.09.2022 | CPWD | 100% |
| 7. | Gunupur | 3240.13 | 01.02.2023 | CPWD | 13% |
| 8. | No. 2, Cuttack | 3954.00 | 22.08.2025 | CPWD | Mobilization started |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| 1. | Murgabadi | 2010-11 | 'A' | CPWD | DPR Awaited |
| 2. | Bhanjanagar | 2010-11 | 'A' | CPWD | DPR Awaited |
| 3. | Champua | 2025-26 | 'A' | CPWD | DPR Awaited |
| 4. | Patnagarh | 2025-26 | 'A' | CPWD | DPR Awaited |
| 5. | Titlagarh | 2025-26 | 'A' | CPWD | DPR Awaited |
| 6. | Jeypore | 2025-26 | 'A' | CPWD | DPR Awaited |
| 7. | Kamakhyanager | 2025-26 | 'A' | CPWD | DPR Awaited |
| 8. | Athamalik | 2025-26 | 'A' | CPWD | DPR Awaited |
| 9. | Kuchinda | 2025-26 | 'A' | CPWD | DPR Awaited |
| 10. | Talchar | 2025-26 | 'A' | CPWD | DPR Awaited |
| 11. | ITBP Khurda | 2025-26 | 'A' | CPWD | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | <u>NIL</u> | | | |

STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|----------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|----------------------------|----------------|
| 1. | Karaikal | 2010-11 | --- | CPWD | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|----------------|
| | Nil | | | |

STATUS OF SCHOOL BUILDING IN PUNJAB STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 40
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 08
 - a) KVS where school building is under construction - 03
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Ubhawal | 2137.25 | 14.09.2022 | CPWD | 98% |
| 2. | BSF, KMS Wala | 2196.90 | 27.09.2022 | CPWD | 83% |
| 3. | CRPF Saraikhas | 2232.34 | 27.09.2022 | CPWD | 94% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------------|------------------------|-------------------------|--------------------------------------|---------------------------|
| 1. | Nabha Cantt. | 1986-87 | 'A' | MES | DPR AWAITED |
| 2. | No. 4, Jalandhar Cantt. | 1997-98 | 'A' | MES | DPR AWAITED |
| 3. | Mullanpur | 1985-86 | 'A' | MES | Hindrance (Land issue) |
| 4. | Halwara No. 2 | 1983-84 | 'A' | MES | Hindrance (Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|------------------|
| 1. | Buddowal Cantt. | 1984-85 | Army | Land Identified. |

STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

- Total Number of Kendriya Vidyalayas = 79
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 73
- KVs with permanent school building = 67
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Jaisindhar | 2782.02 | 04.11.2022 | CPWD | 60% |
| 2. | Pratapgarh | 2532.50 | 20.10.2022 | CPWD | 63% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| 1. | BSF Srikanpur | 2025-26 | 'A' | UPJN | DPR AWAITED |
| 2. | AFS Phalodi | 2025-26 | 'A' | MES | DPR AWAITED |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|------------------------|------------------------|---------------------------------------|----------------------------|
| 1. | No. 2, Suratgarh (AFS) | 1997-98 | AFS | Land Identified. |
| 2. | Khetri Nagar | 2010-11 | State Govt. | Land yet to be Identified. |

STATUS OF SCHOOL BUILDING IN SIKKIM STATE

| | | |
|----------------------------------------------------------------------------------------|---|----|
| • Total Number of Kendriya Vidyalayas | = | 02 |
| • Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. | = | 01 |
| • KVs where school buildings are to be constructed by KVS | = | 01 |
| • KVs with permanent school building | = | 01 |
| • Details of remaining KVs, where school buildings are to be constructed by KVS. | = | - |
| a) KVs where school building is under construction | - | - |
| b) KVs where construction of school building work is yet to start | - | - |
| c) KVs where land is yet to be transferred in favour of KVS | - | - |

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| NIL | | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
|----------------|-------------------|------------------------|---------------------------------------|----------------|

STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 39
- KVs with permanent school building = 37
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Rameshwaram | 3102.94 | 12.09.2022 | NPCC | 29% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of</u> <u>opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|----------------------------------|-------------------------|--------------------------------------|----------------|
| 1. | BSF Kittampalayam | 2025-26 | --- | --- | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| <u>NIL</u> | | | | |

STATUS OF SCHOOL BUILDING IN TELANGANA STATE

- Total Number of Kendriya Vidyalayas = 35
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 31
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|----------------------|
| 1. | Mehbubabad | 2259.51 | 16.01.2025 | CPWD | Mobilization started |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of</u> <u>opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|----------------------------------|-------------------------|--------------------------------------|----------------|
| <u>NIL</u> | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| <u>NIL</u> | | | | |

STATUS OF SCHOOL BUILDING IN TRIPURA STATE

| | | |
|----------------------------------------------------------------------------------------|---|----|
| • Total Number of Kendriya Vidyalayas | = | 11 |
| • Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. | = | 02 |
| • KVs where school buildings are to be constructed by KVS | = | 09 |
| • KVs with permanent school building | = | 04 |
| • Details of remaining KVs, where school buildings are to be constructed by KVS. | = | 05 |
| a) KVs where school building is under construction | - | 01 |
| b) KVs where construction of school building work is yet to start | - | 04 |
| c) KVs where land is yet to be transferred in favour of KVS | - | 00 |

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | Gokulnagar | 3604.05 | 12.03.2024 | CPWD | 25% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|--------------------|------------------------|-------------------------|--------------------------------------|------------------------------------|
| 1. | GC, CRPF, Agartala | 2010-11 | 'A' | CPWD | DPR STAGE (Go-ahead for tender) |
| 2. | BSF, Taliamura | 2010-11 | 'A' | CPWD | DPR Awaited |
| 3. | Dharamnagar | 2025-26 | --- | --- | --- |
| 4. | Dhalai | 2006-07 | 'A' | CPWD | Hindrance (Land issue) |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | NIL | | | |

STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

- Total Number of Kendriya Vidyalayas = 125
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 13
- KVs where school buildings are to be constructed by KVS = 112
- KVs with permanent school building = 95
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 09
 - c) KVs where land is yet to be transferred in favour of KVS - 03

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES (Rs. In lakh)</u> | <u>Date</u> | <u>Construction Agency</u> | <u>Progress</u> |
|----------------|--------------------------------|----------------------------------------------|-------------|--------------------------------|-----------------|
| 1. | No. IV, Varanasi | 2054.78 | 24.11.2014 | HSCL | 98% |
| 2. | SSB Campus, Gadnia Palia Kalan | 2657.19 | 20.10.2022 | CPWD | 55% |
| 3. | Lakhimpur Kheri | 2738.87 | 20.10.2022 | CPWD | 75% |
| 4. | SSB Nanpara | 2252.56 | 02.11.2022 | CPWD | 44% |
| 5. | Chitrakoot | 2775.56 | 14.01.2025 | CPWD | 13% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|-----------------------------|------------------------|-------------------------|----------------------------|-----------------------------------------------------|
| 1. | MCF Rae Bareilly | 2017-18 | 'A' | NPCC | Transfer of SB under Consideration by Railway Board |
| 2. | Ghazipur | 1986-87 | --- | CPWD | DPR STAGE (Hindrance – Land issue) |
| 3. | Railway Idgah, Agra Station | 2019-20 | 'A' | CPWD | DPR AWAITED (Hindrance – Land issue) |
| 4. | Deoria | 2003-04 | 'A' | CPWD | DPR AWAITED (Hindrance – Land issue) |
| 5. | Old Cantt, Allahabad | 1989-90 | 'A' | CPWD | DPR AWAITED |
| 6. | Raksha Vihar, Kanpur | 2003-04 | --- | --- | DPR AWAITED |
| 7. | Maharajganj | 2025-26 | 'A' | NPCC | DPR Awaited |
| 8. | Prayagpur | 2025-26 | 'A' | NPCC | DPR Awaited |
| 9. | Bijnor | 2025-26 | 'A' | CPWD | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|---------------------|------------------------|-----------------------------|---------------------------|
| 1. | No. 3, Chakeri | 1985-86 | AFS | Land Identified |
| 2. | Bandha Kalan, Aayer | 2018-19 | State Government | Land Identified |
| 3. | IIIT, Allahabad | 2003-04 | State Government | Land yet to be identified |

STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 39
- KVs with permanent school building = 27
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 12
 - a) KVs where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|---------------------------------------------|-------------|--------------------------------------|----------------------|
| 1. | Bageshwar | 3059.45 | 27.09.2022 | CPWD | 94% |
| 2. | SSB Champawat | 3583.48 | 27.09.2022 | CPWD | 85% |
| 3. | Lohaghat | 3719.75 | 16.11.2022 | CPWD | 96% |
| 4. | New Tehri Town | 4024.83 | 29.11.2022 | NPCC | 79% |
| 5. | Augustmuni | 4446.19 | 19.10.2022 | CPWD | Mobilization started |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| 1. | Kotdwar | 2025-26 | 'A' | NPCC | DPR Awaited |
| 2. | Gwaldham | 2003-04 | 'A' | UPJN | DPR Awaited |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|---------------------|------------------------|-----------------------------|---------------------------|
| 1. | SSB Srinagar | 1988-89 | Ministry H/A | Land Identified |
| 2. | No. 1 Banbasa Cantt | 1982-83 | Army | Land yet to be identified |
| 3. | Haldwani Cantt | 1989-90 | Army | Land yet to be identified |
| 4. | Rishikesh | 2003-04 | State Govt. | Land yet to be identified |
| 5. | ITBP Gauchar | 1999-2000 | Ministry H/A | Land yet to be identified |

STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

- Total Number of Kendriya Vidyalayas = 62
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 55
- KVs with permanent school building = 46
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 09
 - a) KVs where school building is under construction - 09
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> (Rs. In lakh) | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|--------------------|---------------------------------------------|-------------|--------------------------------------|-----------------|
| 1. | BSF, Raninagar | 2591.23 | 23.06.2022 | NPCC | 97% |
| 2. | BSF, Aradhpur | 2659.10 | 16.12.2022 | CPWD | 91% |
| 3. | NFR New Jalpaiguri | 3857.43 | 15.02.2023 | CPWD | 70% |
| 4. | BSF, Baikunthpur | 3130.91 | 15.02.2023 | CPWD | 79% |
| 5. | CRPF Siliguri | 3269.74 | 15.02.2023 | CPWD | 60% |
| 6. | BSF Krishnanagar | 3672.98 | 10.07.2023 | CPWD | 85% |
| 7. | Bolpur | 2046.13 | 06.03.2023 | CPWD | 35% |
| 8. | Tarakeswar | 3860.11 | 20.01.2023 | CPWD | 34% |
| 9. | CRPF Durgapur | 3637.61 | 18.07.2023 | CPWD | 23% |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|----------------------------|----------------|
| NIL | | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-----------------------------|----------------|
| NIL | | | | |

STATUS OF SCHOOL BUILDING IN KVS(HQ)

| | | |
|----------------------------------------------------------------------------------------|---|----|
| • Total Number of Kendriya Vidyalayas | = | 03 |
| • Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. | = | 03 |
| • KVs where school buildings are to be constructed by KVS | = | 00 |
| • KVs with permanent school building | = | 00 |
| • Details of remaining KVs, where school buildings are to be constructed by KVS. | = | - |
| a) KVs where school building is under construction | - | - |
| b) KVs where construction of school building work is yet to start | - | - |
| c) KVs where land is yet to be transferred in favour of KVS | - | - |

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Amount of AA&ES</u> <u>(Rs. In lakh)</u> | <u>Date</u> | <u>Construction</u> <u>Agency</u> | <u>Progress</u> |
|----------------|-------------------|----------------------------------------------------|-------------|--------------------------------------|-----------------|
| | NIL | | | | |

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Type of Building</u> | <u>Construction</u> <u>Agency</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|-------------------------|--------------------------------------|----------------|
| | NIL | | | | |

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

| <u>Sl. No.</u> | <u>Name of KV</u> | <u>Year of opening</u> | <u>Sponsoring</u> <u>Authority</u> | <u>Remarks</u> |
|----------------|-------------------|------------------------|---------------------------------------|----------------|
| | NIL | | | |