

STATUS OF SCHOOL BUILDINGS AS ON 01.07.2026

(राज्य वार/STATE - WISE)

क्र. सं./ S. No	राज्य का नाम/Name of State & UT	के. वि. की कुल संख्या/ Total No. of KVs	के. वि. परियोजना क्षेत्र/ KVs in Project/ IHL/ Abroad	भवन निर्माण किया जाना है/ Building To be constructed	निर्मित भवन/ Building constructed	विद्यालय भवन निर्माणाधीन/ Building under construction	कार्य प्रारम्भ किया जाना है/ Work yet to start	भूमि केविस के पक्ष में हस्तांतरित नहीं हुई है/ Land yet to be transferred in favour of KVS
1	अ&नि/A&N Island	2	-	2	2	-	-	-
2	आंध्र प्रदेश/Andhra Pradesh	46	3	43	32	-	11	-
3	अरुणाचल प्रदेश/Arunachal Pradesh	20	2	18	14	2	2	-
4	असम/Assam	59	17	42	38	1	2	1
5	बिहार/Bihar	52	4	48	31	2	12	3
6	चंडीगढ़/Chandigarh	5	-	5	5	-	-	-
7	छत्तीसगढ़/Chhattisgarh	40	7	33	28	-	4	1
8	दादर & नागर हवेली/ Dadra & Nagar Haveli	1	-	1	1	-	-	-
9	दमन & डीयू/Daman & Diu	1	-	1	-	-	1	-
10	दिल्ली/Delhi	47	5	42	38	1	2	1
11	गोवा/Goa	5	-	5	5	-	-	-
12	गुजरात/Gujarat	46	11	35	34	-	-	1
13	हरियाणा/Haryana	36	-	36	30	2	4	-
14	हिमाचल प्रदेश/ Himachal Pradesh	27	3	24	18	1	3	2
15	जम्मू & कश्मीर/ Jammu & Kashmir	41	4	37	19	2	11	5
16	झारखण्ड/Jharkhand	44	6	37	32	-	4	2
17	कर्नाटक/Karnataka	57	9	48	42	2	4	-
18	केरल/Kerala	39	2	37	34	-	3	-
19	लक्षदीप/Lakshadweep	1	-	1	1	-	-	-
20	लद्दाख/Ladakh	2*	-	2	2	-	-	-
21	मध्य प्रदेश/Madhya Pradesh	125	14	109	92	2	17	-
22	महाराष्ट्र/Maharashtra	60	6	54	52	1	1	-
23	मणिपुर/Manipur	9	1	8	1	5	2	0
24	मेघालय/Meghalaya	7	1	6	6	-	-	-
25	मिज़ोरम/Mizoram	4	1	3	3	-	-	-
26	नागालैंड/Nagaland	5	1	4	2	1	0	1
27	ओड़ीशा/Odisha	76	8	68	53	4	11	-
28	पुडुचेरी/Puducherry	4	1	3	2	-	1	-
29	पंजाब/Punjab	52	4	48	43	-	4	1
30	राजस्थान/Rajasthan	84	6	78	68	1	7	2
31	सिक्किम/Sikkim	2	1	1	1	-	-	-
32	तमिलनाडु/Tamil Nadu	48	8	40	37	1	2	-
33	तेलंगाना/Telangana	36	4	32	30	1	1	-
34	त्रिपुरा/Tripura	12	2	10	4	1	5	-
35	उत्तर प्रदेश/Uttar Pradesh	130	13	117	96	4	14	3
36	उत्तराखण्ड/Uttarakhand	48	7	41	30	2	4	5
37	पश्चिम बंगाल/West Bengal	62	7	55	49	6	-	-
38	विदेश/Abroad(KVS HQ)	3	3	-	-	-	-	-
Total		1338	161	1177	975	42	132	28

*Excluding KV Nubra (Non-Functional w.e.f. October, 2025).

ADIT cell) to upload the same on KVS website. कॉमिट डायरी

STATUS OF SCHOOL BUILDING IN ANDAMAN & NICOBAR ISLAND UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction -
 - b) KVs where construction of school building work is yet to start -
 - c) KVs where land is yet to be transferred in favour of KVS -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) ©KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN ANDHRA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 43
- KVs with permanent school building = 32
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 11
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Palasamudram Village, Gorantala	2025-26	'A'	HSCL	DPR Awaited
2.	Dhone	2025-26	'A'	HSCL	DPR Awaited
3.	Rajampet	2016-17	'A'	NPCC	DPR Stage
4.	Bairugainpalle	2026-27	'A'	HSCL	DPR Awaited
5.	Mangasamudram	2026-27	'A'	HSCL	DPR Awaited
6.	Anakapalli	2026-27	'A'	HSCL	DPR Awaited
7.	Valasapalle	2026-27	'A'	HSCL	DPR Awaited
8.	Nuzvid	2026-27	'A'	NPCC	DPR Awaited
9.	Nandigama	2026-27	'A'	UPJN	DPR Awaited
10.	Palasa	2026-27	'A'	HSCL	DPR Awaited
11.	Mancherla	2026-27	'A'	NBCC	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN ARUNACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 20
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 18
- KVs with permanent school building = 14
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Daporijo	2744.03	21.03.2023	CPWD	50%
2.	Ziro	2644.88	23.06.2022	APPWD	52%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Hayuliang	2020-21	'A-1'	CPWD	DPR Awaited
2.	Roing	2003-04	'A'	NPCC	DPR Stage

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN ASSAM STATE

- Total Number of Kendriya Vidyalayas = 59
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 17
- KVs where school buildings are to be constructed by KVS = 42
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Dibrugarh	3783.82	02.05.2022	CPWD	70%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Jagiroad	2026-27	'A'	TCIL	DPR Awaited
2.	Bokajan	2026-27	'A'	NBCC	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	RRL Jorhat	2003-04	State Govt.	Land Identified

STATUS OF SCHOOL BUILDING IN BIHAR STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 31
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 17
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 12
 - c) KVs where land is yet to be transferred in favour of KVS - 03

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CWP Bela	2001.95	22.11.2016	CPWD	67%
2.	Banka	4062.65	15.10.2025	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	CRPF Barachatti	2024-25	'A'	CPWD	DPR Awaited
2.	Birpur, Supaul	2025-26	'A'	CPWD	DPR Awaited
3.	CRPF, Jhaphan	2010-11	'A'	UPPCL	DPR Awaited
4.	Chhapra	2004-05	'A'	HITES	DPR Awaited
5.	Hazipur	2003-04	'A'	UPPCL	DPR Awaited
6.	No. 2, Darbhanga	2004-05	'A'	UPPCL	DPR Awaited
7.	Buxar	2003-04	'A'	UPRNN	DPR Awaited
8.	Siwan	2004-05	'A'	UPRNN	DPR Awaited
9.	Gopalganj	2004-05	'A'	UPRNN	DPR Awaited
10.	Aurangabad	2010-11	'A'	UPPCL	DPR Awaited
11.	Maharajganj	2011-12	'A'	NBCC	DPR Awaited
12.	No. 2, Dharbhanga (AIIMS)	2026-27	'A'	NBCC	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Motihari	2003-04	State Govt.	Land Identified
2.	Purnia	2004-05	Air Force	Land Identified
3.	Barauni	2004-05	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN CHANDIGARH UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN CHATTISGARH STATE

- Total Number of Kendriya Vidyalayas = 40
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 33
- KVs with permanent school building = 28
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Bemetara	2025-26	'A'	BARCIL	DPR Awaited
2.	Surajpur	2026-27	'A'	TCIL	DPR Awaited
3.	Mungeli	2026-27	'A'	UPRNN	DPR Awaited
4.	GC, CRPF, Tehsil Arang	2026-27	'A'	HSCL	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	CISF, Bhilai	2010-11	Ministry of H/A	Land Identified

STATUS OF SCHOOL BUILDING IN DADAR & NAGAR HAVELI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN DAMAN & DIU UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = -
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Diu	2003-04	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN DELHI UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 47
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 05
- KVs where school buildings are to be constructed by KVS = 42
- KVs with permanent school building = 38
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 04
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	No. 4, Delhi Cantt	2286.82	11.10.2024	MES	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Khajuri Khas	20258-26	'A'	NBCC	DPR Awaited
2.	Sec-22, Rohini	2003-04	'A'	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
01	Shakurbasti	2011-12	Railway	Land Identified

STATUS OF SCHOOL BUILDING IN GOA STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 05
- KVs with permanent school building = 05
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN GUJARAT STATE

- Total Number of Kendriya Vidyalayas = 46
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 11
- KVs where school buildings are to be constructed by KVS = 35
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVs where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
01	AFS, Darjeepura	2010-11	Air Force	Land Identified

STATUS OF SCHOOL BUILDING IN HARYANA STATE

- Total Number of Kendriya Vidyalayas = 36
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = -
- KVs where school buildings are to be constructed by KVS = 36
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	CRPF Sonapat	2955.39	08.09.2022	CPWD	Mobilization started
2.	Bilaspur	2667.77	15.03.2025	CPWD	08%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of</u> <u>Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Sohna Road, Gurgaon	2003-04	'A-1'	CPWD	DPR Awaited
2.	Nuh	2026-27	'A'	UPRNN	DPR Awaited
3.	No. IV, Ambala Cantt.	1987-88	'A'	MES	Hindrance (Land issue)
4.	Badopal, Fatehabad	2017-18	'A'	NPCC	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	Nil			

STATUS OF SCHOOL BUILDING IN HIMACHAL PRADESH STATE

- Total Number of Kendriya Vidyalayas = 27
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 24
- KVs with permanent school building = 18
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Reckongpeo	2585.03	03.10.2018	CPWD	80%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	ITBP Sarhan	1994-95	'A-1'	CPWD	DPR Awaited
2.	Kotkhai	2026-27	'A'	NBCC	DPR Awaited
3.	Dharampur	2022-23	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	Alhilal	1991-92	Army	Land identified
2.	Ghumarwin	2012-13	State Govt.	Land identified

STATUS OF SCHOOL BUILDING IN JAMMU & KASHMIR STATE

- Total Number of Kendriya Vidyalayas = 41
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 37
- KVs with permanent school building = 19
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 18
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Samba	1665.43	13.07.2022	MES	35%
2.	Damana	2724.56	06.03.2023	CPWD	38%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Badarwah	2003-04	'A-1'	CPWD	DPR Stage
2.	Aminoo	2010-11	'A-1'	CPWD	DPR Stage
3.	Awantipura	1987-88	'A'	MES	DPR Stage
4.	No.2, Udampur	1985-86	'A'	MES	DPR Awaited
5.	Gandoh Bhalessa	2025-26	'A'	TCIL	DPR Awaited
6.	Ramkot	2025-26	'A'	TCIL	DPR Awaited
7.	Anantnag	2003-04	'A'	TCIL	DPR Awaited
8.	Ramban	2026-27	'A'	TCIL	DPR Awaited
9.	Gool	2026-27	'A'	TCIL	DPR Awaited
10.	Panchari	2026-27	'A'	UPRNN	DPR Awaited
11.	BSF, Humhama	2010-11	'A'	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No.1, Akhnoor	1977-78/2006-07	Army	Land identified
2.	No.2, Akhnoor	1986-87	Army	Land identified
3.	Pahalgaoon	2003-04	U.T.	Land identified
4.	Jindrah	1986-87	Army	Land yet to be identified
5.	Baramula	1985-86	Army	Land yet to be identified

STATUS OF SCHOOL BUILDING IN JHARKHAND STATE

- Total Number of Kendriya Vidyalayas = 44
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 38
- KVs with permanent school building = 32
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
	Nil				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of</u> <u>Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Dhanbad No. 2	2003-04	'A'	CPWD	DPR Awaited
2.	Dhanwar	2026-27	'A'	UPPCL	DPR Awaited
3.	Barkatha	2026-27	'A'	NBCC	DPR Awaited
4.	Surda Ghatsila	2003-04	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	HEC Ranchi	2003-04	State Govt.	Land yet to be identified
2.	Bhurkunda	2010-11	State Govt.	Land yet to be identified

STATUS OF SCHOOL BUILDING IN KARNATAKA STATE

- Total Number of Kendriya Vidyalayas = 57
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 09
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 42
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Haveri	2134.00	28.06.2021	FEDO	40%
2.	Gauribidanur (Kudamalakunte)	2759.98	01.09.2022	NPCC	53%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Elargi (D)	2025-26	'A'	HSCL	DPR Awaited
2.	Shinal, Athani	2026-27	'A'	UPJN	DPR Awaited
3.	Kunchiganal, Chitradurga	2026-27	'A'	UPJN	DPR Awaited
4.	Mudnal	2026-27	'A'	UPJN	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN KERALA STATE

- Total Number of Kendriya Vidyalayas = 39
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 37
- KVs with permanent school building = 34
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 03
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
Nil					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Palayad	2011-12	'A'	HITES	DPR Awaited
2.	Thodupuza	2025-26	'A'	HITES	DPR Awaited
3.	Kaduthuruthy, Kottayam	2015-16	'A'	FEDO	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
Nil				

STATUS OF SCHOOL BUILDING IN LADAKH STATE

- Total Number of Kendriya Vidyalayas = 02*
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 02
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

*Excluding KV Nubra – Non functional w.e.f. October, 2025.

STATUS OF SCHOOL BUILDING IN LAKSHDWEEP UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 01
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 00
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN MADHYA PRADESH STATE

- Total Number of Kendriya Vidyalayas = 125
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 14
- KVs where school buildings are to be constructed by KVS = 111
- KVs with permanent school building = 92
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 19
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 17
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Harda	2975.57	14.07.2022	FEDO	48%
2.	Anuppur	2843.46	17.03.2024	CPWD	40%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Umaria	2010-11	'A'	CPWD	DPR Awaited
2.	Garha	2007-08	'A'	CPWD	DPR Awaited
3.	Ashok Nagar	2025-26	'A'	CPWD	DPR Awaited
4.	Narsinghgarh	2025-26	'A'	NPCC	DPR Awaited
5.	Tirodi	2025-26	'A'	NPCC	DPR Awaited
6.	Barghat	2025-26	'A'	NPCC	DPR Awaited
7.	Khajuraho	2025-26	'A'	UPPCL	DPR Awaited
8.	Jhijnhari	2025-26	'A'	UPRNN	DPR Awaited
9.	Sabalgarh	2025-26	'A'	UPPCL	DPR Awaited
10.	Samnapur, Nainpur	2026-27	'A'	UPRNN	DPR Awaited
11.	Maihar	2026-27	'A'	UPRNN	DPR Awaited
12.	Bada Malhora	2026-27	'A'	UPPCL	DPR Awaited
13.	Nowgaon	2026-27	'A'	UPPCL	DPR Awaited
14.	Nagda	2026-27	'A'	UPPCL	DPR Awaited
15.	Niwari	2026-27	'A'	HSCL	DPR Awaited
16.	Amba	2016-17	'A'	NPCC	Hindrance (Land issue)
17.	Alirajpur	2020-21	'A'	CPWD	Hindrance (Land issue)

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MAHARASHTRA STATE

- Total Number of Kendriya Vidyalayas = 60
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 54
- KVs with permanent school building = 52
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Yavatmal	2885.20	10.07.2023	CPWD	75%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	NDRF Campus Sudumbare, Pune	2025-26	'A'	UPJN	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN MANIPUR STATE

- Total Number of Kendriya Vidyalayas = 09
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 08
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 07
 - a) KVS where school building is under construction - 05
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	No. 1, Imphal	6776.86	12.07.2022	CPWD	67%
2.	Tamenglong	4282.20	20.12.2022	CPWD	40%
3.	Leimakhong	3493.77	12.01.2023	MES	45%
4.	Ukhrul	2758.62	07.09.2022	CPWD	21%
5.	No. 2, Imphal	5819.59	25.05.2023	CPWD	13%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Chandel	2018-19	'A'	NPCC	DPR Stage
2.	Akampet	2015-16	'A'	MTDC	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
<u>NIL</u>				

STATUS OF SCHOOL BUILDING IN MEGHALAYA STATE

• Total Number of Kendriya Vidyalayas	=	07
• Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors.	=	01
• KVs where school buildings are to be constructed by KVS	=	06
• KVs with permanent school building	=	06
• Details of remaining KVs, where school buildings are to be constructed by KVS.	=	00
a) KVS where school building is under construction	-	00
b) KVs where construction of school building work is yet to start	-	00
c) KVS where land is yet to be transferred in favour of KVS	-	00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN MIZORAM STATE

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 03
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 00
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
	Nil				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
	NIL				

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN NAGALAND STATE

- Total Number of Kendriya Vidyalayas = 05
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 04
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVS where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 00
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rangapahar	2103.43	15.11.2022	MES	03%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
<u>NIL</u>					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Kohima	1997-98	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN ODISHA STATE

- Total Number of Kendriya Vidyalayas = 76
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 68
- KVs with permanent school building = 53
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 15
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 11
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Hinjilicut	2794.47	04.11.2022	CPWD	82%
2.	Khariar	3061.62	04.11.2022	CPWD	98%
3.	Gunupur	3240.13	01.02.2023	CPWD	13%
4.	No. 2, Cuttack	3954.00	22.08.2025	CPWD	10%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Murgabadi	2010-11	'A'	CPWD	DPR Awaited
2.	Bhanjanagar	2010-11	'A'	CPWD	DPR Awaited
3.	Champua	2025-26	'A'	CPWD	DPR Awaited
4.	Patnagarh	2025-26	'A'	CPWD	DPR Awaited
5.	Titlagarh	2025-26	'A'	CPWD	DPR Awaited
6.	Jeypore	2025-26	'A'	CPWD	DPR Awaited
7.	Kamakhyanagar	2025-26	'A'	CPWD	DPR Awaited
8.	Athamalik	2025-26	'A'	CPWD	DPR Awaited
9.	Kuchinda	2025-26	'A'	CPWD	DPR Awaited
10.	Talchar	2025-26	'A'	CPWD	DPR Awaited
11.	ITBP Khurda	2025-26	'A'	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

STATUS OF SCHOOL BUILDING IN PUDUCHERRY UNION TERRITORY

- Total Number of Kendriya Vidyalayas = 04
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 03
- KVs with permanent school building = 02
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 01
 - a) KVs where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
	NIL				

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Karaikal	2010-11	'A'	CPWD	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	Nil			

STATUS OF SCHOOL BUILDING IN PUNJAB STATE

- Total Number of Kendriya Vidyalayas = 52
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 48
- KVs with permanent school building = 43
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 05
 - a) KVS where school building is under construction - 00
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVS where land is yet to be transferred in favour of KVS - 01

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. in lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
<u>Nil</u>					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	Nabha Cantt.	1986-87	'A'	MES	DPR Awaited
2.	No. 4, Jalandhar Cantt.	1997-98	'A'	MES	DPR Awaited
3.	Mullanpur	1985-86	'A'	MES	DPR Awaited
4.	Halwara No. 2	1983-84	'A'	MES	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	Buddowal Cantt.	1984-85	Army	Land Identified.

STATUS OF SCHOOL BUILDING IN RAJASTHAN STATE

- Total Number of Kendriya Vidyalayas = 84
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 06
- KVs where school buildings are to be constructed by KVS = 78
- KVs with permanent school building = 68
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 10
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 07
 - c) KVs where land is yet to be transferred in favour of KVS - 02

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Jaisindhar	2782.02	04.11.2022	CPWD	70%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	BSF Srikanpur	2025-26	'A'	UPJN	DPR Awaited
2.	AFS Phalodi	2025-26	'A'	MES	DPR Awaited
3.	Sirohi	2026-27	'A'	UPJN	DPR Awaited
4.	Bhim	2026-27	'A'	UPRNN	DPR Awaited
5.	Rajgarh	2026-27	'A'	UPJN	DPR Awaited
6.	Rajasmand	2026-27	'A'	UPJN	DPR Awaited
7.	Hindaun City	2026-27	'A'	UPRNN	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
1.	No. 2, Suratgarh (AFS)	1997-98	AFS	Land Identified.
2.	Khetri Nagar	2010-11	State Govt.	Land yet to be Identified.

STATUS OF SCHOOL BUILDING IN SIKKIM STATE

- Total Number of Kendriya Vidyalayas = 02
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 01
- KVs where school buildings are to be constructed by KVS = 01
- KVs with permanent school building = 01
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> <u>(Rs. In lakh)</u>	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
----------------	-------------------	------------------------	---------------------------------------	----------------

STATUS OF SCHOOL BUILDING IN TAMILNADU STATE

- Total Number of Kendriya Vidyalayas = 48
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 08
- KVs where school buildings are to be constructed by KVS = 40
- KVs with permanent school building = 37
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 03
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 02
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Rameshwaram	3102.94	12.09.2022	NPCC	38%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	BSF Kittampalayam	2025-26	'A'	NBCC	DPR Awaited
2.	Krishnagiri	2026-27	'A'	BARCIL	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	<u>NIL</u>			

STATUS OF SCHOOL BUILDING IN TELANGANA STATE

- Total Number of Kendriya Vidyalayas = 36
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 04
- KVs where school buildings are to be constructed by KVS = 32
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 02
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 01
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	Mehbubabad	2259.51	16.01.2025	CPWD	04%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Nagavaram, Shivar	2026-27	'A'	HITES	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring</u> <u>Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN TRIPURA STATE

- Total Number of Kendriya Vidyalayas = 12
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 02
- KVs where school buildings are to be constructed by KVS = 10
- KVs with permanent school building = 04
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 01
 - b) KVs where construction of school building work is yet to start - 05
 - c) KVs where land is yet to be transferred in favour of KVS - 00

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	Gokulnagar	3604.05	12.03.2024	CPWD	41%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
1.	BSF, Taliamura	2010-11	'A'	CPWD	DPR Awaited
2.	Dharamnagar	2025-26	'A'	CPWD	DPR Awaited
3.	Udaipur	2026-27	'A'	MGCLL	DPR Awaited
4.	Dhalai	2006-07	'A'	CPWD	Hindrance (Land issue)
5.	GC, CRPF, Agartala	2010-11	'A'	CPWD	Hindrance (Land issue))

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
	NIL			

STATUS OF SCHOOL BUILDING IN UTTAR PRADESH STATE

- Total Number of Kendriya Vidyalayas = 130
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 13
- KVs where school buildings are to be constructed by KVS = 117
- KVs with permanent school building = 96
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 21
 - a) KVs where school building is under construction - 04
 - b) KVs where construction of school building work is yet to start - 14
 - c) KVs where land is yet to be transferred in favour of KVS - 03

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
1.	SSB Campus, Gadnia Palia Kalan	2657.19	20.10.2022	CPWD	55%
2.	Lakhimpur Kheri	2738.87	20.10.2022	CPWD	75%
3.	SSB Nanpara	2252.56	02.11.2022	CPWD	44%
4.	Chitrakoot	2775.56	14.01.2025	CPWD	33%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Constructio n Agency</u>	<u>Remarks</u>
1.	Railway Idgah, Agra Station	2019-20	'A'	CPWD	DPR Awaited
2.	Old Cantt, Allahabad	1989-90	'A'	CPWD	DPR Awaited
3.	Raksha Vihar, Kanpur	2003-04	'A'	NBCC	DPR Awaited
4.	Maharajganj	2025-26	'A'	NPCC	DPR Awaited
5.	Prayagpur	2025-26	'A'	NPCC	DPR Awaited
6.	Bijnor	2025-26	'A'	CPWD	DPR Awaited
7.	Orai, Jalaun	2026-27	'A'	NPCC	DPR Awaited
8.	Mauranipur	2026-27	'A'	UPPCL	DPR Awaited
9.	No. 3, HURL Campus, Gorakhpur	2026-27	'A'	NBCC	DPR Awaited
10.	Shamli	2026-27	'A'	NPCC	DPR Awaited
11.	CRPF Chakia, Chandauli	2026-27	'A'	NBCC	DPR Awaited
12.	Ghazipur	1986-87	'A';	CPWD	DPR Awaited
13.	Deoria	2003-04	'A'	CPWD	Hindrance (Land issue)
14.	MCF Rae Bareilly	2017-18	'A'	NPCC	Transfer of SB under Consideration by Railway Board

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	No. 3, Chakeri	1985-86	AFS	Land Identified
2.	Bandha Kalan, Aayer	2018-19	State Government	Land Identified
3.	IIIT, Allahabad	2003-04	State Government	Land yet to be identified

STATUS OF SCHOOL BUILDING IN UTTARAKHAND STATE

- Total Number of Kendriya Vidyalayas = 48
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 41
- KVs with permanent school building = 30
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 11
 - a) KVs where school building is under construction - 02
 - b) KVs where construction of school building work is yet to start - 04
 - c) KVs where land is yet to be transferred in favour of KVS - 05

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	New Tehri Town	4024.83	29.11.2022	NPCC	93%
2.	Augustmuni	4446.19	19.10.2022	CPWD	Mobilization started

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
1.	Kotdwar	2025-26	'A'	NPCC	DPR Awaited
2.	Gwaldham	2003-04	'A'	UPJN	DPR Awaited
3.	Madan Negi	2026-27	'A'	UPJN	DPR Awaited
4.	Dwarahat	2026-27	'A'	UPJN	DPR Awaited

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
1.	SSB Srinagar	1988-89	Ministry H/A	Land Identified
2.	No. 1 Banbasa Cantt	1982-83	Army	Land yet to be identified
3.	Haldwani Cantt	1989-90	Army	Land yet to be identified
4.	Rishikesh	2003-04	State Govt.	Land yet to be identified
5.	ITBP Gauchar	1999-2000	Ministry H/A	Land yet to be identified

STATUS OF SCHOOL BUILDING IN WEST BENGAL STATE

- Total Number of Kendriya Vidyalayas = 62
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 07
- KVs where school buildings are to be constructed by KVS = 55
- KVs with permanent school building = 49
- Details of remaining KVs, where school buildings are to be constructed by KVS. = 06
 - a) KVs where school building is under construction - 06
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES</u> (Rs. In lakh)	<u>Date</u>	<u>Construction</u> <u>Agency</u>	<u>Progress</u>
1.	NFR New Jalpaiguri	3857.43	15.02.2023	CPWD	84%
2.	CRPF Siliguri	3269.74	15.02.2023	CPWD	60%
3.	BSF Krishnanagar	3672.98	10.07.2023	CPWD	90%
4.	Bolpur	2046.13	06.03.2023	CPWD	66%
5.	Tarakeswar	3860.11	20.01.2023	CPWD	52%
6.	CRPF Durgapur	3637.61	18.07.2023	CPWD	41%

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of</u> <u>opening</u>	<u>Type of</u> <u>Building</u>	<u>Construction</u> <u>Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				

STATUS OF SCHOOL BUILDING IN KVS(HQ)

- Total Number of Kendriya Vidyalayas = 03
- Kendriya Vidyalayas in Project Sector/IHL, where buildings are provided by sponsors. = 03
- KVs where school buildings are to be constructed by KVS = 00
- KVs with permanent school building = 00
- Details of remaining KVs, where school buildings are to be constructed by KVS. = -
 - a) KVs where school building is under construction - -
 - b) KVs where construction of school building work is yet to start - -
 - c) KVs where land is yet to be transferred in favour of KVS - -

(a) KVs WHERE SCHOOL BUILDING IS UNDER CONSTRUCTION:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Amount of AA&ES (Rs. In lakh)</u>	<u>Date</u>	<u>Construction Agency</u>	<u>Progress</u>
NIL					

(b) KVs WHERE CONSTRUCTION OF SCHOOL BUILDING WORK YET TO START:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Type of Building</u>	<u>Construction Agency</u>	<u>Remarks</u>
NIL					

(c) KVs WHERE LAND IS YET TO BE TRANSFERRED IN FAVOUR OF KVS:

<u>Sl. No.</u>	<u>Name of KV</u>	<u>Year of opening</u>	<u>Sponsoring Authority</u>	<u>Remarks</u>
NIL				