A strategic meeting was convened on Tuesday, 05th August 2025, in the VIP Conference Hall of Hon'ble Civil Aviation Minister-cum-Chairman, Haryana Airports Development Corporation Limited, in the esteemed presence of following chairing authorities to comprehensively review the progress of ongoing development works at Maharaja Agrasen Hisar Airport.

Ms. Amneet P. Kumar, IAS

Worthy Commissioner & Secretary, Civil Aviation Department, Govt. of Haryana (Joined Virtually)

Sh. Narhari Singh Banger, IAS

Worthy Adviser, Civil Aviation Department, Govt. of Haryana & Managing Director, Haryana Airports Development Corporation Ltd. (HADC) (**Present In-person**)

The Officials of State & Central Government Departments were present in meeting. The attendance sheet of the attendees is attached herewith as **Annexure - I.**

At the outset of the meeting, the participating departments introduced themselves to the Chairing Authorities. A detailed discussion was then held on following Agenda Points with all concerned State and Central Government departments to review the ongoing development works at Hisar Airport.

The Airport Director, Airports Authority of India (AAI), presented an overview of the construction progress of the new integrated terminal building and other allied infrastructure at Hisar Airport in Haryana. Following this, the Chief Executive Officer (CEO) of Haryana Airports Development Corporation Limited (HADC) delivered a comprehensive presentation on the Five-Year Development Plan and the Vision Document 2025–2030 for Maharaja Agrasen Hisar Airport. The CEO highlighted the current status, financial sustainability strategies, and the strategic importance of the airport, which spans 7,200 acres and is positioned to become a key aviation and logistics hub in North India. The presentation also emphasized the airport's alignment with the Amritsar-Kolkata Industrial Corridor (AKIC) and its planned integration with the proposed Integrated Manufacturing Cluster (IMC), a flagship initiative of the State Government:-

Sr. No.	Agenda Point	Responsible Dept.		t PDC ' Progress	Discussion / Decisions On 05th Aug, 2025	
1	Brickwork beneath boundary wall at Hisar Airport	PWD	30th July 2025	90% completed	SE, PWD B&R (Civil) informed that 95% of the civil work is completed. Remaining work to be completed within a week.	
2	Guest House construction at Hisar Airport	PWD	30th July 2025	95% completed	SE (Civil) stated 95% work is done, rest to finish in a week. XEN (Electrical) requested ₹15 lakh for electrical appliances. CEO directed him to request funds from PWD (Civil).	
3	Rectification of defects in newly constructed Cafeteria	PWD	30th July 2025	Structural issues, work in progress	SE (Civil) confirmed contractor has been called, and rectification will be completed within a week.	
4	Repair works: storm water drain, water tank leakage, culvert	PWD	30th July 2025	Partial progress	Storm water drain pending due to monsoon. Other works completed.	
5	Admin approval for ₹4374.88 Lakh - Remodeling Rana Distributory (RD 0 to 109520)	Irrigation	-	50% work completed	Financial bid submitted on 03.02.2025. Remaining work pending CM Office approval. Planning Consultant stated widening done; alignment for 3000 acres pending.	

Sr. No.	Agenda Point	Responsible Dept.	Last PDC Status / Progress		Discussion / Decisions On 05th Aug, 2025	
6	Canal water supply to National Fish Seed Farm & Blue Bird Lake	Irrigation	-	In progress	Work delayed due to pending NOC from HSVP. Chairperson expressed displeasure and directed to prioritize the matter.	
7	Raw water arrangement for Airport Water Works (Deposit Work)	Irrigation	-	Tender recalled	Irrigation Dept. representative unable to respond adequately. Chairperson directed Adviser, CAD to call a separate meeting and write to Principal Secretary.	
8	RCE for drainage system (beyond PHED drain)	Irrigation	-	Not submitted	No discussion held due to absence of senior department officials.	
9	Shifting/realignment of 132 KV EHT line	HVPNL	-	One line shifted, two pending	Tender floated but failed due to technical issues. Fresh tender will be floated after contract termination.	
10	4-lane road from NH-9 to NH-52 via Mirzapur <i>(8 KM)</i>	NHAI / PWD	-	Transferred to NHAI	SE (PWD Civil) confirmed Option 2 selected. NHAI to submit case to CM Office within 2 weeks.	
11	Construction of property boundary wall	PWD (B&R)	-	Estimate submitted	SE (Civil) stated estimate submitted on 26 Feb 2024 to CAD. Chairperson directed to investigate delay.	

Sr. No.	Agenda Point	Responsible Dept.	Last PDC Status / Progress		Discussion / Decisions On 05th Aug, 2025	
12	Landscaping work in and around Airport & ATC Complex	PWD (Horticulture)	-	Under approval	Revised estimate for maintenance submitted in March 2025; green belt in July 2025. Awaiting approval.	
13	Drinking water arrangement for Phase-II (Raw Water Storage for IMC & Airport)	PHED	-	DNIT under preparation	DNIT approved. Tender to b floated; opening scheduled in 21 days.	
14	Start of scheduled flights on remaining routes	Alliance Air	1st Week of Aug 2025	-	CEO, HADC visited CMD Alliance Office on 04 Aug 2025. Chairperson instructed to expedite Jaipur and Jammu routes in August, followed by Ahmedabad.	
15	Grading work at Navigational Aid Sites	AAI	15th July 2025	Work in progress	Delay due to rain. ODC now 20 Aug 2025. Paver block work pending; will complete in 15 days (weather permitting). Chairperson expressed concern over shifting deadlines.	
16	Construction of New Integrated Terminal Building and Allied Structures	AAI / M/s Vensa Infra Ltd.	17th April 2027	1.5% physical progress; ₹24.91 Cr spent	Work started on 18 Aug 2024. Targeting ₹5 Cr/month work ahead. AAI requested ₹7 lakh for HT line diversion. PDC for all other infra (excl. terminal & ATC) is Dec 2026.	

The following additional points were discussed in detail during the meeting to ensure a comprehensive understanding and resolution of all relevant matters:-

- 1. **Water Logging Issue in Operational Area**: The issue of water logging was identified as a significant operational hazard. The Superintending Engineer (PWD Civil) informed that a katcha drain had been constructed earlier, which collapsed due to rainfall. A *pakka* drain is now proposed, to be constructed up to the boundary wall by the Public Health Engineering Department (PHED), and beyond that, by the Irrigation Department. The Adviser, CAD, highlighted that the involvement of multiple agencies is contributing to delays in addressing the issue.
- 2. **Fresh Water Supply**: The representative of PHED reported that the Airports Authority of India (AAI) is not permitting pipeline laying through the airside, which has led to the doubling of the pipeline length and related complications. The Chairperson directed AAI to allow pipeline installation through the airside to facilitate efficient water supply.
- 3. **Improper Handover by PWD**: The AAI representative raised concerns about the improper handover of operational areas and infrastructure by PWD. The Adviser, CAD, Government of Haryana, instructed PWD to complete the formal handover process without further delay.
- 4. **Segregation of Range Centre and HADC Office Building**: It was discussed that the Range Centre and the HADC Office Building need to be physically segregated from the airside for security and operational reasons. The CEO, HADC, informed that the matter has been submitted for Principal Approval from the competent authority of the Civil Aviation Department, Government of Haryana.
- 5. **Issue of Canteen Operations in SHA Area**: The AAI representative reported that the canteen currently operating in the SHA area is facing operational losses due to low sales and high rental charges, leading the vendor to consider vacating the premises. Acknowledging the issue, the Adviser directed the AAI representative to offer the vendor a revised rental of ₹3,000 per month to support the continuation of canteen services and ensure vendor viability.

Conclusion

The meeting concluded with strong reaffirmation by all departments to work collaboratively towards the time-bound development of Maharaja Agrasen Hisar Airport, aligning with Haryana's vision of making it a premier aviation and Logistics Hub in North India. The Chairing authorities thanked all attendees and reiterated the importance of interdepartmental coordination and expedited execution.







Sr. No.	Name	Designation & Department	Mobile No.	E – Mail	Signature
1.	Sh. Narhari Singh Banger, IAS	ACA-cum-MD,HADC -cum-CED, HICA		advisor-cavn@hry.gov.in cavation@hry.nic.in managing-director@hadc.org.in	0
2.	PARAS YADAV	Jo. Executive (AOS-OPS)	9315968562	panas. y @ aai. aans	long
3.	Manish kumas Lohan, His	Add Director Lean - ED, HICA	9416717952		丛
4.	Literale & Kimor	PSP HQ 3rd Bu	09810660241		Jih
5.	मुकेश भारत	GM (Engg.) -Project, & Airport Director, Hasa	1945105505 NAIDAT	s' was project. vihr@ aail	dow (mark
6.	A- R. DESWAL		9811219640	Symbolic Jmail Com	AR
7.	AJAY SAXENA	DGM (E-c), AA1	9871387481	ajoysaxena E aoi. alvo	AS
8.	PRASHANT FULMARE	Dam (E-E), AAS	9008025829	Pfulmare @ aai-aeso	Ulm
9.	RAVINDER LINGH MEHROK	DUM(EE), AA1	9823253584	· remehrok@aai.aero	Carlehaor

Sr. No.	Name	Designation & Department	Mobile No.	E – Mail	Signature
10.	Prantsh Kumar	XEN (Elutarial) PWO BER HUSIS	Ed&Sovedup	Pwd-eerd-hisos@hayinic	B
11.	MANISH	JE Vorigentie	95419-58059		Montalden
12.	Jaskir	SDE, PHED Hiser	9308251760	Sdezhisar Dagmai/com	N'
13.	Balkan	XEN, PHED HIXOR	9467748009	eephipar Q gmail Com	AM
14.	ER. AJIT SINGH	SE, P600 834	1		1 25781
15.	Asun Kumes	EDS, DWD BER	9 8128 54799		gold
16.	Sumit Kumar	DSP Barwaler (Hisar Police)	8814011352		Sub
17.	M.S.Duhan	Project Consultant Cent Awalen	98760-47137	Ĵ.	10 Sept -
18.	ap cost As aill	proper Director	9814199931		A

Attendance Sheet of Meeting held Under the Chairpersonship of Ms. Amneet P. Kumar, IAS, Worthy Commissioner & Secretary, Civil Aviation Department, Government of Haryana, on Tuesday, 05th August 2025, at VIP Conference Hall, Hisar Airport

Sr. No.	Name	Designation & Department	Mobile No.	E – Mail	Signature
19.	Amand Parkery	Sub pour Police	999268613)		Amann
20.	Anand Parkery	JAM / LUCA	9466911119	repostech HICA Gamail-Cous	Visos)
21.	Ks malix	CSO IAH	9991514173		1 pm
22.	Satya Prakasy	Xen, HNPHCHisaw	93153		haf
23.	punpendra singn	SEITS HAPN HISON	93163		Psign
24.	RAM KUMAR SINGY	BPCL	7028744441		unin Vas
25.	Ashish Kumar	JWG/MADC N. Delhi	9416197685	jug-delhi. caun@hry	in S
26.	Revender Kuns Malite	SDE(H) PWDBAR	99688 49237	racevoduralete 1968 eg ml Co	Ruly
27.	Cowar Kumar Sherma	AO, CAD	9465446369		Ohen

Attendance Sheet of Meeting held Under the Chairpersonship of Ms. Amneet P. Kumar, IAS, Worthy Commissioner & Secretary, Civil Aviation Department, Government of Haryana, on Tuesday, 05th August 2025, at VIP Conference Hall, Hisar Airport

Sr. No.	Name	Designation & Department	Mobile No.	E – Mail	Signature
28.	1 los Verms	Assistant, CAD	7988661528		Sarred
29.	Bajinder-Verme VIJAY SINGH KHATRI	Associatemente Cun. Nodal Aficer		,	202
30.	Barambar Franchay	Sr. Prosect Manager Vensa Infrastructure u	9692736261	Procedura e versainfra. com op sainia aai. aero	for
31.	Ompraleash Saini	DGM CNS AAI			Of Culy
32.	SUMIT DHANDA	SFO ARPF		ARFF. VIHR @Gmall. Com	A
33.	Deepar kumar	OIC, MICO, MISTA	9466311116	despatiblesolvaj 33 @ P.ml	Desh.
34.	Dinesh Singh	sup-security Allian	nce 789123798	30 Security. hss@allianceair	in Onl
35.	Uday	PA/C88	9050448768		M
36.	Sandeef Kumas	Dy. Supar/CAD	978049397	7	July

Sr. No.	Name	Designation & Department	Mobile No.	E – Mail	Signature
37.	PretiChaudhary	TY. CASO	9996323807		South
38.	Presti Choudhary Satport Augu	Po	9996228333		Streetz
39.	Robin Singh	PA to CEO, HADC	97292-71939	9187006493@ gral. can	Was .
40.	Vaideep Singh Balhan	CEO, HADC	9654771234	Clo. hade 61 @ guail. con	-,
41.					
42.					
43.					
44.					
45.					