

FORMAT - "A"

**STATUS REPORT ON CONTINUING PROJECTS
FOR WHICH FUNDS HAVE BEEN ALLOTTED**

(i) NON-RESIDENTIAL PROJECTS

Sl. No.	Name of the project	Area of the Site	Estimated cost (in Rs.)	Executing agency	Funds allotted so far (in Rs.)	Physical progress made so far	Report on additional land required (Ac. 3.00 dec.) for construction of other projects,	Remarks (Reason for delay in work, if any)
1	Construction of Judicial Court Complex, Bhubaneswar and underground parking	6.119 Acre	20478.02 Lakhs + 427.01 Lakhs	(R & B) Divn.II, Bhubaneswar	20129.75 Lakhs	Judicial Court Complex completed & inaugurated on 05.12.2024. SITC of ventilation system inside MLCP & DG For MLCP (Already functioning)		Delayed due to alienation of land and possession of site & COVID-19.
2	Addition & alteration of interior work of the proposed Bar Association building in CBI Court near Judicial Complex	3014.04 sqm.	411.69 Lakhs	(R & B) Divn.II, Bhubaneswar	225.46 lakhs	Bar Association building in CBI court complex functioning from 20.01.25		
3	Construction of Court Building at Chilika	3 Acre (Both Residential & Non-residential)	621.32 Lakhs	RWD, Bhubaneswar	55.87 Lakhs	Internal finishing work, ceiling, colouring work is in progress.		Due to low laying area the site became water logged for some month, for which the work could not taken up.
4	Construction of Court Building at Banpur	3 Acre (Both Residential & Non-residential)	1097.02 Lakhs	OSPH & WC, Bhubaneswar	1000 Lakhs	Structurally Building Completed. Inside & Outside plastering work is going on. Back side boundary wall work under progress		Delayed due to site affected with flood in rainy season. Further, the progress of work delayed due to carrying out of pile load tests for multiple times as the load test report varied substantially from one location to another.
5	Construction of Bar Association Hall at Banpur		223.37 Lakhs	OSPH & WC, Bhubaneswar	100 Lakhs	Pile testing work completed		Water logging in rainy season as the project is situated near river bed & inaccessible to construction site.
6	Construction of Court Building at Jatni	5 Acre (Both Residential & Non-residential)	631.08 Lakhs	R & B Divn., Khurda	353 Lakhs	Civil work completed. Additional work is pending.		
7	Construction of Transit House at Jatni		122.75 Lakhs	R & B Divn., Khurda	41.13 lakhs	Work Completed but not furnished		
8	Construction of Court Building at Begunia	3 Acre (Both Residential & Non-residential)	614.82 Lakhs	RWD, Bhubaneswar	47.73 lakhs	Progress up to 50% column up to lintel level		Delayed from Agency Side
9	Construction of Transit House at Begunia		140.84 Lakhs	RWD, Bhubaneswar	Nil	Progress up to 1st floor lintel level		Delayed from Agency Side