

**Format for Pradhan Mantri Awas Yojana – Gramin (PMAY – G) for submitting
the Monthly Progress Report to NITI Aayog**

Name of Union Territory: Daman & Diu

The Report as on 30th of April, 2018

Indicators	Units	UT Value	UT Comments
Total No. of eligible households as per SECC - Progress during current month	Number	00	
Total No. of eligible households as per SECC - Progress upto the current month	Number	15	Construction started in 13 Houses.
Households already covered at the beginning of the financial year – Progress during current month	Number	NA	
Households already covered at the beginning of the financial year – Progress upto the current month	Number	NA	
Remaining households to be covered at the beginning of the financial year – Progress during current month	Number	31	<ul style="list-style-type: none"> • The Empowered Committee Meeting for the Annual Action Plan for the UT of Daman & Diu for Financial Year 2017-18 under PMAY- G was held on 01/06/2017 at Krishi Bhawan, New Delhi and the Target of 27 Houses for 2017-18 was fixed. • Further, the Appellate Committee of Daman & Diu have recommended 18 beneficiaries found suitable as per PMAY- G guidelines. However, during field visits it was found that 02 beneficiaries have constructed Pucca House and 01 beneficiary was landless, which would be covered in local housing scheme. • Therefore, the final eligible beneficiaries are 15 for Daman & Diu. • The MoRD has already intimated to reduce the target for Financial Year 2017-18 from 27 to 15. • Reduction of Target has been approved by the Ministry.

Remaining households to be covered at the beginning of the financial year – Progress upto the current month	Number	00	
Target for sanction of houses for FY 17-18 – Progress during current month	Number	00	
Target for sanction of houses for FY 17-18 – Progress upto the current month	Number	15	Sanction of 13 Houses done already.
Number of houses sanctioned – Progress during current month	Number	00	
Number of houses sanctioned – Progress upto the current month	Number	13	
Target for completion of houses during FY 17-18 – Progress during current month	Number	00	Construction under progress
Target for completion of houses during FY 17-18 – Progress upto the current month	Number	00	
Number of houses completed – Progress during current month	Number	00	
Number of houses completed – Progress upto the current month	Number	00	
Financial Progress:			
Central Allocation (Rs. in lakh) – Progress during current month	Number	0.00	
Central Allocation (Rs. in lakh) – Progress upto the current month	Number	58.62	
Central Release (Rs. in lakh) – Progress during current month	Number	0.00	
Central Release (Rs. in lakh) – Progress upto the current month	Number	58.62	
State/UT Allocation (Rs. in lakh) – Progress during current month	Number	0.00	
State/UT Allocation (Rs. in lakh) – Progress upto the current month	Number	0.00	
State/UT Release (Rs. in lakh) – Progress during current month	Number	NA	
State/UT Release (Rs. in lakh) – Progress upto the current month	Number	NA	
Total Available Funds (Rs. in lakh) – Progress during current month	Number	58.62	

Total Available Funds (Rs. in lakh) – Progress upto the current month	Number	58.62	
Utilization of funds (Rs. in lakh) – Progress during current month	Number	1.60	
Utilization of funds (Rs. in lakh) – Progress upto the current month	Number	12.00	
Percentage utilization of funds (Rs. in lakh) – Progress during current month	%	2.72	
Percentage utilization of funds (Rs. in lakh) – Progress upto the current month	%	20.47	
Whether data is up-to-date on Awassoft of MoRD or not? If not reasons. - Progress during current month	Text	Yes	
Whether data is up-to-date on Awassoft of MoRD or not? If not reasons. - Progress upto the current month	Text	Yes	
Remarks, if any:			
<ul style="list-style-type: none"> • Construction of 13 Houses is under progress in Daman & Diu. 			