

S.No.	Description of Work	Saction No. & Date	Sanctioned Amount	Utilized Amount (in Rs.)	Short/Excess	Name of Executing Agency
2006-07 1	Special repair by providing C.C. (1:8:16) 150 mm thick with top layer of C.C. (1:1:5:3) 175 mm thick at main entrance of bus stand, Assandh of HR, Karnal	1412/CA-1/C12-07-06 2663/CA-1/C DT 08-11-07	144600	179620	-35020	Departmentally
2	Special repair by providing and laying C.C. (1:1:5:3) 175 mm thick over existing bituminous damaged crust at IN and OUT approach roads of bus stand, Assandh of HR, Karnal	do	177430	202286	-24856	Departmentally
3	Special repair by providing and laying C.C. (1:1:5:3) 175 mm thick over existing bituminous damaged parking area and raising the level with IN & OUT approach roads inside campus of Bus Stand, Assandh, H.R., Karnal	do	211403	219219	-7816	Departmentally
4	Special repair by raising the level of existing C.C. pavement in front of counters/Bays by providing C.C. (1:1:5:3) 150 mm thick at Bus stand, Assandh of Karnal	do	131600	154004	-22404	Departmentally
5	Special repair by providing pavers/interlocks 65 mm thick on existing center verge with under layer of C.C. (1:8:16) 75 mm thick and sand filling 75 mm thick between approach roads at Bus Stand, Assandh of HR, Karnal	do	35650	35672	-22	Departmentally
6	Special repair by construction of pedestrian track 4 ft. wide parallel with IN & OUT approach roads & main entrance of bus stand, Assandh of HR, Karnal.	do	77600	78540	-940	Departmentally
7.	Special repair by replacing MS Angle Iron Nozing & providing Kota Stone Flooring at waiting	do	83300	86427	-3127	Departmentally

8	Construction of 440 Sq. ft. residence of Class IV (Chowkidar) as per standard design & drawings from Chief Architect, Haryana in campus of bus stand, Assandh of HR, Karnal	do	186200		Work Could not be started due to illegal possession of land matter consideration in Punjab and Haryana High Court Chandigarh	Departmentally
9	Special repair by providing C.C. (1:6:12) 150 mm thick with top layer of C.C. (1:1:5:3) 175 mm thick under "C" & "D" running repair shed at HR Workshop, Karnal	1911/CA-1/C 08-09-06	107600	107600		0 Departmentally
10	Special repair by dismantling existing damaged concrete pavement blocks (87'X47'9") in front of access to washing platform in HR Workshop, Karnal	do	248200	249640		-1440 Departmentally
11	Special repair by renovating existing damaged conglomerate flooring of SPA branch, ledger section and adjoining corridor by providing vitrified tiles of 600 mm X 600 mm in HR workshop, Karnal	do	38540	38570		-30 Departmentally
12	Special repair/renovation of existing toilet block by providing Granite tiles 600 mm x 300 mm black Granite tiles in border and White jariwall allover in floor and walls with replacement of door shutters & chowkhats with anodized. All section 14 gauge 10 micron anodizing with replacement of Public Health Fixtures at HR Workshop, Karnal	do	86900	99140		-12240 Departmentally
13	Special repair by laying/raising level of left out pockets of bituminous surface behind counters of 15 to 20 and adjoining Chandigarh counter by providing C.C. (1:1:5:3) 175 mm thick at Main Bus Stand, Karnal	do	98000	114640		-16640 Departmentally

14	Special repair by raising level of low lying area of bituminous surface between restaurant & store rooms by providing C.C. (1:8:16) 100 mm thick and C.C. (1:1:5:3) 175 mm thick in area 100.5 x 68 ft.) upto compound wall adjoining Chandigarh counter for society buses at main bus stand, Karnal	do	344400	356280	-11880	Departmentally
15	Special repairs by providing C.C. (1:6:12) 150 mm thick & C.C. (1:1:5:3) 175 mm thick at IN & OUT approach roads by dismantling the existing brick on edge flooring at bus stand Indri of HR Karnal	1911/CA-1/C 08/11/2006	466300	465872	428	Departmentally
16	S/R by relaying tile terracing in office building at bus stand, Indri of HR, Karnal	do	41300	43113	-1813	Departmentally
17	Special repair by providing & laying PVC sewer Pipe 6" dia parallel to abandoned line with main holes at Bus Stand, Indri of HR Karnal	do	38300		Revise Estimate required to Connect the main Sewer Line	Departmentally
18	Special repair by raising existing compound wall (597 sqt.) and re-construction of 98 ft at bus stand, Indri of HR Karnal	do	93300	93300	0	Departmentally
19	Special repair by raising level of low lying area of bituminous surface (porch side) (60x30) by providing C.C. (1:8:16) 100 mm thick and C.C. (1:1:5:3) 100 mm thick at bus stand, Indri of HR Karnal.	do	59000	63790	-4790	Departmentally
20	Sanction for special repair by providing pedestrain track 5'x 3' Inside with toewall and PCC kerb prefabricated at the front with interlock pavers 60 mm thickness at the top at either side of Gate No. I, II, III of IN & OUT approach road at	31-01-07 sanction No 238/ca-1/c	485000	490145	-5145	Departmentally

21	Special repair by providing & installation of luminous glow board (box type) computerized flex printing fixed on vertical RCC pillars/beams of MS Angle showing destination /departure stations and time table schedule at main bus	1318/CA-1/C dated 14-06-07.1398/CA-1/C dt.14-06-07	93300	90000	3300	Departmentally
22	Special repair by providing & installation glow sign board (box type) 30' x 4' at Out Gate II & 25' x 4' at IN gate with computerized flex printing & lighting system at Main Bus Stand,	1318/CA-1/C. Dated 14-06-07	82300	80290	2010	Departmentally
23	Special repair by providing Aluminum exelesior tower ladder mounted on MS Trolley 15 Mtr. folded with 4 Nos. rubber tyre wheels for repair of building & light system at Bus Stand Karnal	do	66700	66700	0	Departmentally
24	Special repair by extension of CC pavement area for buses by earth filling (120'x100'), 6' th CC 1:6:12 and 7" th CC 1:1.5:3 in front of existing Bus Stand of HR Karnal	2199-2204/CA-1/C dated 30-08-07 2198/ca-1/C dt.30-08-07	776700	382363	Matrerial collect at site work could not be completed due to earth filling work Vigilece inquiry pending	Departmentally
25	Special repair by providing earth filling in low level area on left side of Bus Stand building in the campus of Bus Stand Assandh of HR Karnal	2199-2204/CA-1/C dated 30-08-07	364900	339978	24922	Departmentally
26	Special repair by providing 9"th brick toe wall and MS angle iron grill (4'x3') along with In & Out approach road and along extended CC pavement in the campus of Bus Stand Assandh of HR Karnal	2199-2204/CA-1/C dated 30-08-07	177200/-	72540/-	Matrerial collect at site work could not be completed due to earth filling work Vigilece inquiry pending	Departmentally

2007-2008


1	Installation of submersible pump and repair of hand pump at bus stand Assandh of HR-	2633/CA-1/C 08-11-07	11532	11532	0	Departmentally
	Additional funds required for special repair by providing and laying C.C. (1:1.5:3) 175 mm thick over existing bituminous	2633-CA-1/C 08-11-07	27670	24856	2814	Departmentally

3	Additional funds required for special repair by providing and laying C.C. (1:1:5:3) 175 mm thick over existing bituminous damaged parking area and raising the level with IN * OUT approach roads insided campus of bus stand, Assandh of HR Karnal to the tune of Rs. 23300/- (Rs. 234695/- - Rs. 211403/-)	2633-CA-1/C 08-11-07	23300	22404	896	Departmentally
4	Additional funds required for special repair by raising the level of existing C.C. pavement in front of counters/Bays by providing C.C> (1:1:5:3) 150 mm thick at bus stand, Assandh of HR, Karnal to the tune of Rs. 17650/- (Rs. 149250- Rs.131600/-)	2633-CA-1/C 08-11-07	17650	17430	220	Departmentally
5	Additional funds required for special repair by providing C.C. (1:8:16) 150 mm thick with top layer of C.C. (1:1:5:3) 175 mm thick at main entrance of bus stand, Assandh of HR , Karnal to the tune of Rs. 41700/- (186300/--Rs. 144600/-)	2633-CA-1/C 08-11-07	41700	35026	6674	Departmentally
	2008-2009					
1	Ex-post facto sanction for special repair by extension of CC pavement for bus parking area and widening of culvert with IN & OUT approach road sides by providing C.concrete pavement approach road IN & OUT with entrance & exit after dismantling back flooring with 7" thick C.concrete 1:1:5:3 over & thick CC pavement in the campus of Bus Stand Indri, HR, Karnal.	5585/CA-1/C 12-01-2009	163800	163800	0	Departmentally
	Special repair by raising the level of existing C.concrete pavement in front of counters/bays by providing 1:5 mm thick C.Conc. 1:1:5:3 in the campus of existing Bus	do	241500	241500	0	Departmentally

3	Additional funds required for special repair by providing C. Concrete pavement approach road IN & OUT with entrance & exit after dismantling 1:6:12 in the campus of existing Bus Stand Indri of HR, Karnal Rs. 565700- Rs. 466300= 99400/-)	do	99400	99400		0 Departmentally
2009-2010						
1	Sanction/Administrative approval for special repair by providing & installation 01 no. Tube Well 10" x 8" up to 350' depth in place of abandoned T/Well at bus stand Karnal to the tune of Rs. 575000/- and execution of work through Public health Engineering Department.	10532/CA-1/C 16-02-2010	575000	Expenditure detail awaited	Yes	Superintendent Engineer Public Health Engineering Department, Karnal Haryana

Note :-  
2010-  
2011

No any Sanction issued against approval S/R estimate under budget Head-2059.

  
Accounts Officer  
Haryana Roadways, Karnal