

Jal Jeevan Mission (Source Strengthening) - 100 Days Target

S.No.	District	Target for 100 days		Target Completed as on 31.3.2025		Completed in %
		Village	Scheme	Village	Scheme	
1	2	3	4	5	6	7
1	Sangli	4	25	4	25	100%
2	Satara	18	75	18	75	100%
3	Solapur	18	90	18	90	100%
4	Dharashiv	12	226	12	226	100%
5	Parbhani	1	6	1	6	100%
6	Latur	8	152	8	152	100%
7	Beed	1	8	1	8	100%
8	Jalgaon	1	1	1	1	100%
9	Ahilyanagar	21	129	21	129	100%
10	Buldhana	28	45	28	45	100%
11	Nagpur	24	58	24	58	100%
12	Chandrapur	1	8	1	8	100%
13	Bandara	1	5	1	5	100%
14	Gondia	5	21	5	21	100%
Sub Total		143	849	143	849	100%



Work Started



Drilling



Excavation of Pit



RCC Ring



Final Recharge Shaft



Name Board of Work

Mahalingi, Dist- Dharashiv



GPS Map Camera

Mahalingi, Maharash...

Mahalingi, Maharashtra, India,
Mahalingi, Maharashtra, India

Lat 18.162302° Long 76.180035°

27/03/2025 09:01 AM GMT +05:30

Google



Latitude: 17.046511
Longitude: 75.629812
Elevation: 548.74±3 m
Accuracy: 5.5 m
Time: 02-02-2025 16:44
Note: लवंगा 2

Lavanga, Taluka - Jat, Dist- Sangali

Powered by NoteCam



Latitude: 16.98498
Longitude: 74.853283
Elevation: 695.45±10 m
Accuracy: 3.0 m
Time: 02-26-2025 13:58
Note: hingangaon

Hingangaon Taluka Kavthemahankal, Dist- Sangali

Powered by NoteCam



Latitude: 19.156727
Longitude: 76.537608
Elevation: 395.17±11 m
Accuracy: 66.1 m
Time: 05-03-2025 18:23
Note: हिंगावत त.मनका



Powered by NoteCam