

PM SHRI Kendriya Vidyalaya Chhatrapati Sambhajanagar Cantt.

(Under Kendriya Vidyalaya Sangathan)

SPOT QUOTATION NOTICE

(Sealed Quotation)

Spot Quotation No.: KV/Works/2025-26/___

Date: 05.01.2026

Sealed **Spot Quotations** are invited from **reputed, bonafide and experienced contractors / firms** for the work mentioned below.

1. Name of Work

Construction of Safety Wall with Pre-Cast Concrete Wall at PM SHRI Kendriya Vidyalaya Chhatrapati Sambhajanagar Cantt.

2. Nature / Scope of Work

1. Construction Work:

Installation of **Concrete Poles with Pre-Cast Concrete Compound Wall Panels** as per specifications given.

3. Period of Completion

The entire work must be **completed in all respects on or before 11/01/2026 by 6:00 PM.**

4. Important Dates & Time Schedule

Sr. No.	Particulars	Date & Time
1	Issue of Quotation Paper (Free of Cost)	06/01/2026 & 07/01/2026 (10:00 AM to 04:00 PM)
2	Last Date & Time of Submission of Sealed Quotation	08/01/2026 up to 12:00 Noon
3	Opening of Sealed Quotation	08/01/2026 at 01:00 PM
4	Issue of Work Order to L1 Bidder	08/01/2026 at 05:00 PM
5	Completion of Work	11/01/2026 by 06:00 PM

5. Place of Submission & Opening

Quotation must be submitted **by hand only** in a **sealed envelope** at:

Office of the Principal, PM SHRI Kendriya Vidyalaya Chhatrapati Sambhajinagar Cantt

6. Quotation Submission Conditions


- The quotation must be submitted **only in sealed envelope** superscribed as:
"SPOT QUOTATION FOR CONSTRUCTION OF SAFETY WALL"
- Conditional quotations **will not be accepted**.
- Quotations received after the stipulated time **will be summarily rejected**.
- The bidder or authorized representative **may present at the time of opening of quotation**.

7. Financial Terms & Conditions

1. The **quoted rate must be inclusive of all taxes**, GST, cess, royalty, transportation, labour charges, loading/unloading, tools, machinery and **all incidental & allied works** required for completion of the work.
2. **2% TDS** will be deducted from the bill as per Government rules.
3. No extra payment shall be made for any item not specifically mentioned but required for completion of work.
4. Payment shall be made **after satisfactory completion of work** and certification by the committee competent authority.
5. The **lowest (L1) quoted bidder** will be selected for the work.

8. General Conditions

1. The contractor may visit the site and **acquaint himself with site conditions** before submitting the quotation.
2. Materials used must be of **standard quality** and as per approved specifications.
3. The school authority reserves the right to **accept or reject any or all quotations** without assigning any reason whatsoever.
4. The quotation once submitted shall remain **valid till completion of the work**.



5. Any damage caused to school property during execution shall be **made good by the contractor at his own cost.**
6. Safety of students, staff and property shall be the **sole responsibility of the contractor** during execution.

9. Documents to be Enclosed (Self-attested Copies)


- PAN Card
- Registration Certificate of Firm.
- GST Registration Certificate
- Firm / Contractor details with address & contact number

10. Disqualification Conditions

- Incomplete quotation
- Conditional quotation
- Quotation not submitted in sealed envelope
- Submission after due date & time

11. Authority

The decision of the **Principal, PM SHRI Kendriya Vidyalaya Chhatrapati Sambhajinagar Cantt** shall be final and binding on all bidders.



12. Technical Specifications / Detailed Scope of Work

A. Safety Compound Wall at Collapsed Portion of Existing Boundary Wall

1. **Length of Wall:**
180 Feet
2. **Height of Wall:**
6 Feet
3. **Total Wall Area:**
 $180 \text{ ft} \times 6 \text{ ft} = 1080 \text{ Sq. Ft.}$
4. **RCC Columns:**
 - o Size: **125 mm × 100 mm**
 - o Height: **2438 mm (8 feet)**
 - o Grade of Concrete: **M-20**
5. **Pre-Cast RCC Wall Panels (Flaps):**
 - o Size: **30 mm thickness × 300 mm height**
 - o Grade of Concrete: **M-20**
6. **Scope Includes:**
 - o Fixing RCC columns in proper foundation
 - o Installation of pre-cast RCC wall panels between columns
 - o Alignment, leveling and proper finishing

B. Safety Compound Wall for Newly Constructed Vocational Lab

1. **Length of Wall:**
110 Feet
2. **Height of Wall:**
6 Feet
3. **Total Wall Area:**
 $110 \text{ ft} \times 6 \text{ ft} = 660 \text{ Sq. Ft.}$
4. **RCC Columns:**
 - o Size: **125 mm × 100 mm**
 - o Height: Height: **2438 mm (8 feet)**
 - o Grade of Concrete: **M-20**
5. **Pre-Cast RCC Wall Panels (Flaps):**
 - o Size: **30 mm thickness × 300 mm height**



- o Grade of Concrete: **M-20**

6. Scope Includes:


- o Excavation and fixing of RCC columns
- o Installation of pre-cast panels
- o Proper curing and finishing

D. Summary of Total Work Quantity

Description	Area (Sq. Ft.)
Collapsed Compound Wall	1080 Sq. Ft.
Vocational Lab Safety Wall	660 Sq. Ft.
Total Safety Wall Area	1740 Sq. Ft.

E. General Technical Conditions

1. All RCC work shall be executed using **M-20 grade concrete** only.
2. Proper curing shall be ensured as per standard engineering practice.
3. Contractor shall ensure **structural stability and vertical alignment** of columns and panels.
4. All measurements shall be subject to **site verification** and certification by the school authority.
5. The quoted rate shall include **all materials, labour, transportation, tools, curing and finishing** required for complete execution.


05.01.26
Principal

PM SHRI Kendriya Vidyalaya
Chhatrapati Sambhajnagar Cantt
प्राचार्य / **Principal**
केन्द्रीय विद्यालय / **Kendriya Vidyalaya**
औरंगाबाद उावनी / **Aurangabad Cantt.**