पीएम श्री केन्द्रीय विद्यालय,नबरंगपुर
PM SHRI KENDRIYA VIDYALAYA, NABARANGPUR
चुटियागुड़ा,नबरंगपुर(ओडिशा) पिन ७६४०५९
CHUTIAGUDA, NABARANGPUR (ODISHA) PIN:-764059
Website/वेबसाइट:https://nabrangpur.kvs.ac.in
E-mail ई-मेल: kendriyavidyalaya.nabarangpur@gmail.com
संपर्क/ Contact: 06858299954
स्थापित.:-२००७ सीबीएसई संबंद्ध सं.:- १५०००३५ / CBSE Sch. Code: 19104 KV code: 2069

UNDERTAKING REGARDING FIRE SAFETY CERTIFICATE

We solemnly undertake that our school has initiated the process for obtaining the requisite Fire Safety Certificate from the competent authority.

The school has undergone the prescribed fire safety process. However, the Fire Safety Certificate could not be issued at the present stage due to certain requirements related to the existing fire safety infrastructure. The suggestions communicated by the competent authority are being duly addressed, and the necessary improvement and compliance measures are currently under process.

The school management is committed to completing all the required fire safety measures and infrastructure as per the applicable norms and directions of the competent Fire Department. Upon completion of the prescribed requirements and compliance process, the school shall re-apply for the Fire Safety Certificate and obtain the same from the competent authority. (Copy of Communication attached).

In the meantime, the school has taken necessary precautionary measures for fire safety. Adequate and duly filled fire extinguishers have been installed at appropriate and accessible locations within the school premises, and the school management is taking all reasonable measures to ensure the safety of students, staff and other occupants.

We further undertake that the school shall comply with all applicable fire safety norms and directions issued by the competent authorities and shall submit the valid Fire Safety Certificate to the concerned authority as soon as it is obtained.

This undertaking is being furnished for the purpose of CBSE affiliation requirements and in the interest of the safety and well-being of all students and staff of the school.

Place: Nabarangpur

Date: 25.09.2026

Signature of the Principal/Head of School _____ 25.09.2026

Name: HITESH KUMAR VERMA

Designation: PRINCIPAL

School Name: PM SHRI KENDRIYA VIDYALAYA NABARANGPUR

School Affiliation No. 1500035

School Seal

प्राचार्य/PRINCIPAL
पीएम श्री केन्द्रीय विद्यालय नबरंगपुर
PM SHRI KENDRIYA VIDYALAYA NABARANGPUR
नबरंगपुर / Odisha - 764059

पी एम श्री केन्द्रीय विद्यालय,नबरंगपुर
PM SHRI KENDRIYA VIDYALAYA, NABARANGPUR
चुटियागुड़ा,नबरंगपुर(ओडिशा) पिन ७६४०५९
CHUTIAGUDA, NABARANGPUR (ODISHA) PIN:-764059
Website/वेबसाइट:https://nabrangpur.kvs.ac.in
E-mail ई-मेल: kendriyavidyalaya.nabarangpur@gmail.com
संपर्क/Contact:06858-299954
स्थापित.:-२००७ सीबीएसई संबंद्ध सं.:- १७०००३५ / Estd. 2007 CBSE Aff. No. 1500035 Sch. Code: 19104 KV code: 2069

फा. संख्या. 112/के.वि.नबरंगपुर/2069/2026/82 दिनांक: 10.09.2026

(By E-mail & Speed Post)

To,
The Executive Engineer (EE) & Senior Manager [SM(E)],
CPWD, IISER Project Electrical Division,
Berhampur, Odisha.

Subject: Request to submit a detailed estimate for the development of Fire Safety Infrastructure and Electrical Works at PM SHRI Kendriya Vidyalaya Nabarangpur – reg.

Sir,

With reference to the subject cited above, this is to bring to your kind notice that this Vidyalaya has initiated the process for obtaining the mandatory Fire Safety Certificate from the Directorate of Fire and Emergency Services, Odisha. Pursuant to the joint inspection conducted by the Odisha Fire & Emergency Service team on 23.12.2024 and directives received vide Letter No. 59/2024/298/FP(SR) dated 26.12.2024 from the Office of The Fire Officer, Southern Range, Berhampur, the following firefighting and allied electrical infrastructure works must be executed on priority:

1. **First-Aid Hose Reels:** Installation on each floor, connected directly to hydrant outlets.
2. **Terrace Tank & Booster Pump:** Installation of a 10,000-litre terrace water tank coupled with a 450 LPM terrace booster pump.
3. **Fire Extinguishers (Floors & Compartments):** Provision of two 09-litre water type or ABC 5 kg / 6 kg fire extinguishers per 200 sq. m floor area (or part thereof), ensuring a minimum of 04 extinguishers per compartment/floor, placed within a 15-metre travel radius.
4. **Standby Power Supply:** Provision of an automated standby power source (with auto-mains failure and manual override controls).
5. **Specialized Extinguishers & Sand Buckets:** Supply of 02 Nos. CO_2 extinguishers (4.5 kg), 02 Nos. ABC extinguishers (9 kg), and 03 Nos. fire sand buckets with stand.
6. **Lightning Protection:** Complete lightning protection system for the school building along with testing and certification.

Approval to obtain technical estimates and execute the work has been duly accorded by the Chairman, Vidyalaya Management Committee (VMC)-cum-Collector & District Magistrate, Nabarangpur.

You are therefore requested to provide a **Detailed Project Estimate (PE/DE)** for the aforementioned works. This will enable the Vidyalaya to submit the proposal to KVS Headquarters through the Regional Office, Bhubaneswar, for financial sanction and deposit of funds.

This is submitted for your information and necessary action.

Thanking you
Yours faithfully

10.09.2026

(Hitesh Kumar Verma)
Principal

प्राचार्य/PRINCIPAL
पीएम श्री केन्द्रीय विद्यालय नबरंगपुर
PM SHRI KENDRIYA VIDYALAYA NABARANGPUR
नबरंगपुर / Odisha - 764059

Attachments:

1. **Copy of Letter No. 59/2024/298/FP(SR) dated 26.12.2024 from the Office of The Fire Officer, Southern Range, Berhampur.**
2. **Copy of approval granted by the Chairman, VMC-cum-Collector & DM, Nabarangpur.**

Copy to:
The Executive Engineer, CPWD, Koraput Division for kind information.

पीएम श्री केन्द्रीय विद्यालय,नबरंगपुर
PM SHRI KENDRIYA VIDYALAYA, NABARANGPUR

चुटियागुडा,नबरंगपुर(ओडिशा) पिन ७६४०५९
CHUTIAGUDA, NABARANGPUR (ODISHA) PIN:-764059
Website/वेबसाइट:https://nabrangpur.kvs.ac.in
E-mail ई-मेल: kendriyavidyalaya.nabarangpur@gmail.com
मोबाइल (कार्यालय): +९१८२८०२०४८३६/ Mobile (Office) : +918280204836
स्थापित.:-२००७सीबीएसई संबंद्ध सं.:- १५०००३५ / CBSE Sch. Code: 19104 KV code: 2069

फा. संख्या. 112/के.वि.नबरंगपुर/2069/2024-25/444 दिनांक: 19.02.2025

By E-mail & Post

To,
The Executive Engineer,
CPWD Koraput Division,
Sunabeda
Odisha

Subject: Submission of estimate for the Fire Safety Infrastrucutre at PM SHRI at Kendriya Vidyalaya Nabarangpur – reg.

Sir,

With reference to the subject cited above, this is to inform that the following works are to be undertaken in PM SHRI Kendriya Vidyalaya Nabarangpur:

i. First-aid hose reels in each floor connected directly to hydrant outlet
ii. 10000 Ltrs Terrace Tank with 450 LMP Terrace pump
iii. Two 09 Ltr. water type or ABC 5k.g/6k.g fire Extinguisher, for 200 Sqm. floor area or part thereof with minimum of 04 extinguishers per compartment/floor. The extinguisher should be so located as to be available with 15 m radius.
iv. Stand-by source of power (Automatic in action addition to manual controls)
v. Required 02 Nos Co2 of 4.5 kg 02 Nos ABC 09 kg and three no sand bucket.
vi. Protection of building against lightning and periodical testing thereof.
vii. Approved building plan(s) (complete set) and plan approval letter of development authority i.e SPA, Nabarangpur it's mandatory for issuance of Fire Safety Certificate.

Permission to carry out the above-mentioned work has been granted by hounourable Chairman, Vidyalaya Management Committee cum Collector, Nabarangpur.

So, you are requested to visit the Vidyalaya and submit a Detailed estimate for the above-mentioned work so that it can be forwarded to KVS HQ through proper channel for further procedure.

This is for your information and necessary action.

Thanking you
Yours faithfully

19.02.2025
(Hitesh Kumar Verma)
Principal
प्राचार्य/PRINCIPAL
पीएम श्री केन्द्रीय विद्यालय नबरंगपुर
PM SHRI KENDRIYA VIDYALAYA NABARANGPUR
नबरंगपुर / Odisha - 764059

Attachment:
1. **Copy of Approval from Collector, Nabarangpur**
2. **Letter No. 59/2024/298/FP(SR) dated 26.12.2024 of the Office of The Fire Officer, Southern Range, Berhampur.**

PM SHRI KENDRIYA VIDYALAYA NABARANGPUR

NOTING SHEET

F.संख्या.82/KVNPR/2024-25 DATE: 22.01.2025

SUBJECT: Request to grant permission to collect estimate for Fire Safety Infrastructure from CPWD and Approval of Plan from Special Planning Authority, Nabarangpur – reg.

S.No.	Content	Ref
1.	This is to inform you that application was submitted for issuance of Fire Safety Certificate in respect of the school building of PM SHRI Kendriya Vidyalaya Nabarangpur. The application number submitted in online mode is FSC14093100220240000016. As per the application the building was inspected by a team of Odisha Fire & Emergency Service on 23.12.2024. This office has been instructed to comply with shortfalls as mentioned in the Letter No. 59/2024/298/FP(SR) dated 26.12.2024 of the Office of The Fire Officer, Southern Range, Berhampur.	
2.	**The compliance requirement includes:** i. First-aid hose reels in each floor connected directly to hydrant outlet ii. 10000 Ltrs Terrace Tank with 450 LMP Terrace pump iii. Two 09 Ltr. water type or ABC 5k.g/6k.g fire Extinguisher, for 200 Sqm. floor area or part thereof with minimum of 04 extinguishers per compartment/floor. The extinguisher should be so located as to be available with 15 m radius. iv. Stand-by source of power (Automatic in action addition to manual controls) v. Required 02 Nos Co2 of 4.5 kg 02 Nos ABC 09 kg and three no sand bucket. vi. Protection of building against lightning and periodical testing thereof. vii. Approved building plan(s) (complete set) and plan approval letter of development authority i.e SPA, Nabarangpur it's mandatory for issuance of Fire Safety Certificate.	
3.	This is submitted for your approval to collect estimate from CPWD for the above mentioned work (**Sl. No. i to vi**). This is also submitted for your necessary guidance for getting approval of building plan from SPA, Nabarangpur as mentioned in point **vii**. This is submitted for your perusal. 22.01.2025 PRINCIPAL प्राचार्य/PRINCIPAL पीएम श्री केन्द्रीय विद्यालय नबरंगपुर PM SHRI KENDRIYA VIDYALAYA NABARANGPUR नबरंगपुर / Odisha - 764059 Approved/ ~~Not Approved~~ Chairman Vidyalaya Management Committee PM SHRI Kendriya Vidyalaya Nabarangpur अध्यक्ष वि.प्र.स. / Chairman, VMC/VEC पीएम श्री केन्द्रीय विद्यालय नबरंगपुर PM SHRI KENDRIYA VIDYALAYA NABARANGPUR ओडिसा / Odisha	

OFFICE OF THE FIRE OFFICER, SOUTHERN RANGE, BERHAMPUR, 760007

E-mail:-fosr-bpr@gov.in Ph. 0680-2220028)

L. No. 59/2024/ 298 / FP (SR) Date : 26 . .12.2024

To

The Principal,
Kendriya Vidyalaya, Nabarangpur

Ref:- Your Online application No. FSC14093100220240000016.

Sub:- Issuance of Fire safety Certificate in respect of Kendriya Vidyalaya, over Plot No. 570/629, Khata No. 178, Street-Dhebguda, Mouza-Chutiaguda, Ps/Dist-Nabarangpur.

Sir,

With reference to the online application and subject cited above it is to intimate that, a team of Odisha Fire & Emergency Service has inspected the aforesaid building on 23.12.2024 without approved building plan and plan approval letter. During inspection some shortfalls have been found and reflected in Col- 06 & Sl. No. 50 of inspection report.

Further, the Fire Prevention Circular Order No. 02/2024, Dtd. 23.12.2024 of Fire & Emergency Service, Odisha, convey vide Memo No. C-76-2024/12518/FPW, Dtd. 23.12.2024 (copy enclosed), which is self-explanatory.

Hence, your requested to comply the point wise compliance report as mentioned in the Col- 06 & Sl. No. 50 of inspection report (Form-IV along with deposit the approved building plan(s) (complete set) and plan approval letter of development authority i.e SPA, Nabarangpur it's mandatory for issuance of Fire Safety Certificate.

Encl:-As above.

Yours faithfully,

26/12/24.

Fire Officer
Southern Range, Berhampur

FORM-IV

[See rule-13(2)]

FIRE PREVENTION AND SAFETY INSPECTION REPORT

Date of inspection: -23.12.2024

Name and address of the building: - Kendriya Vidyalaya, over Plot No. 570/629, Khata No. 178, Dhebguda, Mouza-Chutiaguda, Ps/Dist-Nabarangpur.

Sl. No.	Details of premises etc.	Requirement as per National Building Code of India	Requirement as per the approved plan (*Approved plan is not available in this building, required to be provided*)	Provision made in the building	Deviation/ Shortfall/ deficiency if any
(1)	(2)	(3)	(4)	(5)	(6)
1.	Plot area with dimensions	N/A as per Rule 9(9) of OFP& FS Rules-2017	Ac.10.00 As per land record issued by Tahasildar, Nabarangpur	Ac.10.00 (Approx.)	Nil
2.	Total covered/constructed area (at ground level)	Not applicable	Approved plan is not available	2507.10 Sqm. (Approx.)	Nil
3.	No. of buildings, towers, blocks etc (occupancy wise)	Not applicable	-do-	01 No.	Nil
4.	Height of each building, tower or block etc. from ground level	Not applicable	-do-	7.70 Mtrs. (Approx.)	Nil
5.	Total number (including all underground, basement, stilt, mezzanine and ground) of floors in each building, tower or blocks etc.	Not applicable	-do-	G+1 Storied	Nil
6.	Total built up area of all floors (including all underground, basement, stilt, mezzanine and ground) of each building or tower or block etc.	Not applicable	-do-	5014.20 Sqm. (Approx.)	Nil
7.	Total built up area of all floors (including all underground, basement, stilt, mezzanine and ground) of all buildings, towers, blocks etc.	Not applicable	-do-	5014.20 Sqm. (Approx.)	Nil
8.	No. of underground or basement floors (indicate the level below the ground of each floor)	Not applicable	-do-	Not provided	Nil
9.	Area of each underground or basement floor	Not applicable	-do-	Not provided	Nil
10.	Occupancy (usage) (mention separately for each underground, basement, stilt, mezzanine, ground and other floors)	Not applicable	-do-	Educational	Nil
11.	Details of parking areas (mention separately underground, roof-top, covered and open parking areas)	Not applicable	-do-	Provided Open Parking-600 Sqm. Cover Parking-1580 Sqm.	Nil
12.	Width and height of all boundary gates provided for entry and exit	Not applicable	-do-	Provided-01 No. W-05 Mtr. H-05 Mtr Open to Sky	Nil
13.	*Open spaces and driveways around each of the buildings or blocks or towers etc. within the premises* *Notes:-* *1. If there is no interconnection at every floor level between any two buildings or blocks or towers, then each of those buildings or blocks or towers are deemed to be separate buildings for the purpose of open spaces & driveways.* *2 The requirement of open spaces or set-backs for various classes of buildings, premises and occupancies shall be as prescribed in the respective regulations or bye-laws of the building plan approval authority concerned.*	Not applicable	-do-	Provided as mentioned bellow	Nil

23/12/2024

(Debi Prasad Dash)
Asst. Fire Officer,
Nabarangpur Fire Station

23/12/2024

(Birabhadra Tudu)
Dy. Fire Officer,
Koraput Circle, Koraput

Scanned with ACE Scanner

	Front	Not applicable	Approved plan is not available	8.00 mtr.	Nil
	Rear	Not applicable	-do-	3.00 mtr.	Nil
	Left	Not applicable	-do-	4.50 mtr	Nil
	Right	Not applicable	-do-	4.50 mtr.	Nil
14.	Has driveway been provided around each building or tower or block? If so, indicate its width, turning radius and load bearing capacity	Not applicable	-do-	Provided	Nil
15.	If underground or basement extends beyond the plinth line in to the drive way, please indicate whether the roof of basement has the capacity to bear minimum forty-five ton load of fire service vehicles/appliances	Not applicable	-do-	N/A	Nil
16.	No. of Exits and their width	Not applicable	-do-	Provided 02 Nos. at Ground Floor- Exit-01=W-2.30 mtr, H-02.30 mtr Exit-02=W-1.80 mtr, H-02.00 mtr Upper Floors- Staircase as per Sl. 17.	Nil
17.	How many staircases have been provided in the building? Please indicate in each case	Not applicable	-do-	Provided 02 Nos. staircase	Nil
	a) Width of stairway	Not applicable	-do-	1.50 Mtrs each	Nil
	b) Width of treads	Not applicable	-do-	300 mm. each	Nil
	c) Height of riser	Not applicable	-do-	150 mm. each	Nil
18.	Has "Fire tower" been provided in all buildings or towers or blocks?	Not required	-do-	Not provided	Nil
	a) Fire rating of the walls of fire tower	Not required	-do-	Not provided	Nil
	b) Fire rating of Exit doors at each floor of fire tower	Not required	-do-	Not provided	Nil
19.	Average peak occupant load per floor in all buildings or towers or blocks	Required	-do-	1253 (Approx.)	Nil
20.	Number and details of all lifts? Please indicate in respect of each lift:	Not required	-do-	Not provided	Nil
	a) Floors between which the lift runs	-do-	-do-	-do-	Nil
	b) Type of doors fitted to the lift car and each landing	-do-	-do-	-do-	Nil
	c) Fire resistance rating of lift car landing doors	-do-	-do-	-do-	Nil
	d) Floor area of the lift car	-do-	-do-	-do-	Nil
	e) Loading capacity of the lift car	-do-	-do-	-do-	Nil
	f) Type of communication system installed in the lift car	-do-	-do-	-do-	Nil
	g) Has a "Fireman" switch been installed in the lift for grounding it in the event of fire?	-do-	-do-	-do-	Nil
21.	If more than one lift is installed adjacent to each other, whether or not adjacent lifts wells/ducts are separated by fire resistant walls?	Not applicable	-do-	Not provided	Nil
22.	Have lift wells/ducts, lift lobby and stair wells been pressurized?	Pressurization/ Natural Ventilation	-do-	Naturally ventilated	Nil
23.	Have lift lobby and stair cases been effectively enclosed to prevent fire/smoke entering them from outside at any floor including basement (s)?	Not applicable	-do-	Not Provided	Nil

23/12/2024

(Debi Prasad Dash)
Asst. Fire Officer,
Nabarangpur Fire Station

23/12/2024

(Birabhadra Tudu)
Dy. Fire Officer,
Koraput Circle, Koraput

Scanned with ACE Scanner

24.	Have all the "Exits" and "Way to Exits" been signposted with self-illuminated sign ages?	Required	Approved plan is not available	Not Provided	Shortfall
25	No of Wet Riser (s) and Dry Riser (s) and internal diameter of each riser	Not required	-do-	Not Provided	Nil
26	No. and details of Down Comer (s)	Not required	-do-	Not Provided	Nil
27.	No. of single and twin outlet internal hydrants in each floor including basement (s)	Not required	-do-	Not Provided	Nil
28.	No. and details of first-aid hose reels in each floor including basement (s)	Required	-do-	Not Provided	Shortfall
	b) Bore and length of hose reel tubing on each reel drum	Required	-do-	Not Provided	Shortfall
	c) Size (Bore) and type of nozzle fitted to each hose reel	Required	-do-	Not Provided	Shortfall
	d) Is the hose reel connected directly to the riser or to the hydrant outlet?	Required	-do-	Not Provided	Shortfall
29.	Has fire hose been provided near each hydrant in hose box? If so, please indicate	Not required	-do-	Not Provided	Nil
	a) The type of hose	-do-	-do-	-do-	Nil
	b) The size of (bore) of hose	-do-	-do-	-do-	Nil
	c) The length of each hose	-do-	-do-	-do-	Nil
	d) Total no. of hoses provided to each hydrant	-do-	-do-	-do-	Nil
30.	Have branch pipes been provided? If so, please indicate	Not required	-do-	Not Provided	Nil
	a) The type of branch pipe	-do-	-do-	-do-	Nil
	b) Size of nozzle of each branch	-do-	-do-	-do-	Nil
31.	Are all buildings, towers or blocks equipped with automatic fire detection and alarm system? If so, please indicate:	Not required	-do-	Not Provided	Nil
	a) No. and type of detectors (smoke or heat) installed	-do-	-do-	-do-	Nil
	b) Whether detectors provided both above and below the false ceiling	-do-	-do-	-do-	Nil
32.	Have manual fire alarm systems been installed in all floors including basement (s) of all buildings, towers or blocks? If so, give details	Not required	-do-	Not Provided	Nil
33.	Has public address system been installed in all floors including basement (s) of all buildings, towers or blocks?	Not Required	-do-	Not Provided	Nil
34.	No. and details of yard hydrants?	Not required	-do-	Not Provided	Nil
35.	Details of automatic sprinkler system installed both above and below the false ceiling in all floors including basement (s) of all buildings, towers or blocks	Not required	-do-	Not Provided	Nil
36.	Have stationary fire pumps been installed? If so, please indicate:	Not Required	-do-	Not Provided	Nil
	a) The number of pumps	-do-	-do-	-do-	Nil
	b) Sizes of suction diameter (mm) and delivery diameter (mm) of each pump	-do-	-do-	-do-	Nil
	c) The output of each pump in LPM	-do-	-do-	-do-	Nil
	d) The maximum head against which the pump can operate at the output mentioned at (c) above	-do-	-do-	-do-	Nil
	e) Is the pump automatic in action?	-do-	-do-	-do-	Nil
37.	Capacity and size of the underground static tank if any, exclusively for firefighting purpose and provisions for replenishing the same	Not required	-do-	Not Provided	Nil

23/12/2024

(Debi Prasad Dash)
Asst. Fire Officer,
Nabarangpur Fire Station

23/12/2024

(BirabhadraTudu)
Dy. Fire Officer,
Koraput Circle, Koraput

Scanned with ACE Scanner

38.	Capacity and size of the terrace tank, terrace pump and it's connectivity to the wet riser/down comer/hose reel	Terrace Tank- 10,000 ltrs Terrace Pump- 450 LPM	· Approved plan is not available	Not Provided	Shortfall
39.	Number and type of fire extinguishers (bearing ISI certification) provided at various locations in each floor including basement (s) building/tower/block-wise	Two 09 Ltr. water type or ABC 5k.g/6k.g fire Extinguisher, for 200 Sqm. floor area or part thereof with minimum of 04 extinguishers per compartment/floor. The extinguisher should be so located as to be available with 15 m radius.	-do-	Not Provided	Shortfall
40.	Details of stand-by source of power provided? If so, please indicate:	Required	-do-	Not Provided	Shortfall
	a) The capacity (output)	Required	-do-	Not Provided	Shortfall
	b) The functions that can be maintained simultaneously such as operating lifts, fire pumps, emergency lighting etc.	Required	-do-	Not Provided	Shortfall
	c) Is the stand by source automatic in action or has to be started manually?	Automatic in action addition to manual controls	-do-	Not Provided	Shortfall
41.	Details of fire control room and its location	Not Required	-do-	Not Provided	Nil
42.	Is the building centrally air conditioned? If so, please indicate	Not applicable	-do-	Not Provided	Nil
	a) The material used for construction of ducts and its fittings	-do-	-do-	-do-	Nil
	b) The type of lining used for ducts	-do-	-do-	-do-	Nil
	c) Type of legging used, if any for insulating any portion of ducts and indicate how the legging is secured	-do-	-do-	-do-	Nil
	d) Fire resistance rating of false ceiling material	-do-	-do-	-do-	Nil
	e) If plenum is used as returned air passage, has it been protected with fire detectors? Please give details	-do-	-do-	-do-	Nil
	f) Has a separate air handling unit (AHU) been provided for each floor?	-do-	-do-	-do-	Nil
	g) Is the AHU having auto shut off system in case of actuation of detector?	-do-	-do-	-do-	Nil
	h) Have fire dampers been provided inside ducts? If so indicate the no. and type of dampers	-do-	-do-	-do-	Nil
	i) Is the ducting for each floor effectively isolated or is it continuous for more than one floor?	-do-	-do-	-do-	Nil
43.	Basement ventilation details:-	Not applicable	-do-	Not Provided	Nil
	a) Whether natural ventilation is relied upon? If so, give details of vents with area for the stairwell, lift shafts	-do-	-do-	-do-	Nil
	b) Whether mechanical ventilation has been provided If so, give details of the system indicating the numbers of air changes for the basement and other floors	-do-	-do-	-do-	Nil

23/12/2024

(Debi Prasad Dash)
Asst. Fire Officer,
Nabarangpur Fire Station

23/12/2024

(Birabhadra Tudu)
Dy. Fire Officer,
Koraput Circle, Koraput

Scanned with ACE Scanner

	c) Whether mechanical ventilation is coupled with automatic detection system? Give details of the system	Not applicable	Approved plan is not available	Not Provided	Nil
44.	Location of the switch gear and transformers? If inside the building, please indicate	Required	-do-	Provided 01 No. Transformer of capacity 100 KVA & Switch gears and transformer are located in separate compartment	Nil
	a) Are the switchgears and transformers housed in separate compartments effectively? If so, are they separated from each other and from portion of the building by four hrs fire resistive wall?	Required	-do-	Transformer is installed outside the premises	Nil
	b) What precautions have been taken to prevent a possible fire in transformers from spreading?	Required 02 Nos Co_2 of 4.5 kg 02 Nos ABC 09 kg and three no sand bucket.	-do-	Not provided	Shortfall
45.	Where electric cables, telephone cables, dry/wet risers/down comers pass through a floor or wall, have the spaces (apertures) round the cables/pipes been effectively sealed/plugged with non-combustible, fire resistive materials?	Required	-do-	Sealed	Nil
46	Are the occupants of the building periodically trained in use and operation of fire safety measures and emergency procedure? If so, give periodicity and details of training. If not why?	Required	-do-	Not Trained	To be trained
47.	Whether, emergency drills/rehearsals conducted regularly? If so, how often and whether local Fire Station is involved? If not, why?	Required	-do-	Conducted on 28.09.2024	Nil
48.	Has a qualified fire safety supervisor been appointed for the premises? If so, his full details. If not, why?	Not required	-do-	Not Provided	Nil
49.	Has the building been protected against lightning? If so, indicate its periodical testing. If not, why?	Required	-do-	Not available	Shortfall
50.	Any other information	Views:-Inspected the Fire and Life safety measures in respect of KendriyaVidyalaya, over Plot No. 570/629, Khata No. 178, Dhebguda, Mouza-Chutiaguda, Ps/Dist-Nabarangpur accompanied withAFO, NabarangpurF.S inpresence ofSrimanta Kumar Tripathy, TGT Physics and other staffs on 23.12.2024. The fire prevention inspection is conducted as per Odisha Fire Prevention & Fire Safety Rules, 2017 & r/w Odisha Fire Prevention & Fire Safety (Amendment) Rules,2019, & NBCI-2016 and other BIS Specifications.. Opinion:-The applicant shall comply the shortfalls as reflected in Col-6 and Sl. 50 of inspection report (Form-IV) & also requested to submit the approved building plan(s) (complete set) and plan approval letter of development authorityi.e SPA, Nabarangpur it's mandatory for issuance of Fire Safety Certificate.			

23/12/2024

(Debi Prasad Dash)
Asst. Fire Officer,
Nabarangpur Fire Station

28/12/2024

(BirabhadraTudu)
Dy. Fire Officer,
Koraput Circle, Koraput

Scanned with ACE Scanner