

Office Order for Blacklisting

Order No: - 1879
BREDA/SPV/Power Plant/26/2022

Dated:- 31/10/2023

Subject: Debarment/Blacklisting of M/s Nechlorous Energy Solutions Pvt. Ltd., Dwarka, New Delhi from works of Grid Connected Roof-Top (GCRT) Solar power plants against EoI No: BREDA/Tender/SPV/GCRTPV/01 kWp-100 kWp/26/2021-22.

- Ref:**
- 1 EoI No.-BREDA/Tender/SPV/GCRTPV/01 kWp-100 kWp/26/2021-22.
 2. Signed Contract Agreement No. 58 dtd.18.05.2022.
 3. Intimation of work Order No. 1252 dated 17.06.2023
 4. Work Order No. 2190 dated 27.09.2022
 5. Work Order No. 2391 dated 26.10.2022
 6. Show cause Notice letter no.2806 dated 26.12.2022
 7. Show cause Notice letter no.854 dated 03.02.2023
 8. Reply of M/s Neochlorous Energy Soln. Pvt. Ltd dated 07.02.2023
 9. MOM review Meeting dated. 17.03.2023 & 21.04.2023.
 10. BREDA Letter No. 728 dated 05.04.2023.
 11. DPR submitted dated 19.05.2023 & 02.06.2023
 12. Work Order no. 1171 dated 14.06.2023
 13. Show cause Notice letter no.1459 dated 07.08.2023
 14. Show cause Notice letter no.1595 dated 11.09.2023

Whereas, the firm **M/s Neochlorous Energy Solutions Pvt. Ltd., 206 A, Som Apartments, plot No. 24 , Sector 06, Dwarka, New Delhi-110075** had been empaneled with BREDA vide Contract Agreement no. 58 dated 18.05.2023 for **Design, Supply, Installation, Testing & Commissioning with Comprehensive Maintenance (5 Years) of Grid Connected Rooftop Solar Photovoltaic (PV) Systems under CAPEX model at various Government Building in the State of Bihar** on EPC Basis on the terms & conditions contained in the Bidding Document and its amendments, Clarifications against the EoI No: BREDA/Tender/SPV/GCRTPV/01 kWp-100 kWp/26/2021-22.

Whereas, the Firm **M/s Neochlorous Energy Solutions Pvt. Ltd** had participated in the bidding process against EoI No: BREDA/Tender/SPV/GCRTPV/01 kWp-100 kWp/26/2021-22 & subsequently after qualifying as a successful bidder had agreed to execute the projects by matching the L-1 price, following which a contract agreement was signed between the firm and BREDA.

Whereas, the Firm had been awarded intimation of work order Order No. 1252 dated 17.06.2023 for carrying out the survey of 89 sites in Muzaffarpur Commissionerary & directed to submit

survey reports within 21 days for Design, Supply, Installation, Testing & Commissioning of Grid Connected Rooftop Solar Power Plants .Furthermore, list of additional list of 109 nos. of sites has been shared to firm to carrying out survey. Subsequent to submission of survey reports, three nos. of work order for total capacity of 305 kWp capacity at 11 nos. of feasible sites was awarded to your firm vide work Order No. 2190 dated 27.09.2022, Work Order No. 2391 dated 26.10.2022 & Work Order no. 1171 dated 14.06.2023. As per EoI, Project completion shall be 150 days from the date of issue of Work Order

Whereas, after lapse of time more than 1(one) year from the date of work order, the firm has not started the work for installation & commissioning of Grid Connected Solar Power Plants at any site. The firm has not neither supplied material nor started any civil works till date. Also, the firm has not submitted Contract Performance Guarantee (CPG) against the awarded work orders.

Whereas, the firm was served several Show Cause Notices and directed to submit execution plans, Delivery Schedules & start the installation work immediately. Also, during monthly review meetings, the firm was directed to start the work But, the firm has failed to start any activity and failed to achieve its own committed Delivery schedule. Also, firm's representative has not attended the monthly review meeting in BREDA either Offline or Online. The firm has not submitted any reply / reasons against the notices. These facts reflect the non-seriousness of the firm's behaviour towards the installation & commissioning of Grid Connected Solar Power Plants & non adherence of the terms & condition stipulated in the EOI.

Whereas, considering above facts & lapse of more than one year, the work orders have been cancelled vide letter no. 1673 dated 22.09.2023.

Whereas, as per EoI Clause 9.1, "*Project completion shall be 150 days from the date of issue of Work Order. Failure of non-compliance of same shall lead to cancellation of allocated capacity and forfeiture of CPG*". Also, as per Clause 13. DEBARRED/BLACKLISTED of EoI document, BREDA reserves the right to carry out the performance review of each Bidder from the time of submission of Bid onwards. Following would result in automatic debarment/ blacklisting as the case may be:

a) *Non-performance with regard to quality and supply schedule based on objective criteria.*

Thus, M/s Neochlorous Energy Solutions Pvt. Ltd failed to adhere the completion time schedule & have not performed with regard to the supply schedule as per terms & conditions. The aforesaid conduct is against the contractual obligation and liable for the actions as per the terms of contract.

Therefore, In light of above facts , **M/s Neochlorous Energy Solutions Pvt. Ltd., 206 A, Som Apartments, Plot No. 24 , Sector 06, Dwarka, New Delhi-110075** is hereby blacklisted and debarred from participating in future tender /tenders of BREDA for the period of 3 (three) years from the date of issue of this "Order for Blacklisting".

This has got approval of competent authority.


30/10/23

Assistant Director,
BREDA, Patna.

To,

**M/s Neochlorous Energy Solutions Pvt. Ltd.,
206 A, Som Apartments, Plot No. 24 ,
Sector 06, Dwarka, New Delhi-110075**

Copy Forwarded to:

1. Ministry of New and Renewable Energy, GOI, New Delhi
2. The Principal Secretary, Energy Dept, GOB
3. The Director, BREDA, Patna
4. The MD, SBPDCL, Patna
5. The MD, NBPDC, Patna
6. All SNAs.

